

Work in R/W

774-9463
Sewer Line Contractor: Kingery Bros.
Bill (William) Duffy

- ① New Sewer Main - Permit # 3518
- ② ~~9 Driveways (Paved)~~
- ③ 5 new water meters - Put in by City

Wed 5-27 Not Started
Mon. 6-15 " "
Thurs. 6-18 " "
Mon. 6-22 John called me on the radio and told me to meet with Randy Kingery at the site.
No one was there.
Tues. 6-23 Met with Randy Kingery & James Long at the site. Randy was telling me that they need to lower the proposed sewer line in order to get the hookups to the new houses.
I told Randy to get with his engineers and draw up an revised set of plans showing the changes, and send them to John Khan.
Also I told Randy that they will need a St. Opening permit for installing the new sewer line.

Thurs. 6-25 Already made tap into the existing SSMH and laid about 50' of 8" pvc pipe toward prop. SSMH #2.

NOTE - Does not have St. Opening Permit
Did not call for inspection

Mon. 6-29 Laid 8" pvc up to and set Lat. at Lot #1

Tues. 6-30 Set SSMH #2
A crew with Stackhouse Const. is digging and relocating the tele. lines in front of Lot 9 thru. 5.

NOTE: Rec. St. Opening Permit # 3518

Thurs. 7-2 Laying 8" pvc toward SSMH #3
Set Laterals to Lots 2, 3, 4.
Stackhouse still relocating tele. lines

Friday 7-3 Set SSMH #3

Mon. 7-6 Putting in Lateral to Lot #9.
Contractor will run air test sometime this week. Told Bill to clean off Street

Tues. 7-7 No work in R/W

Friday 7-10 " " " "

Tues. 7-14 No one working
Dirt is all over Belle Ave.
3:00PM Called Randy's office and told them that they need to clean the road off.
Received complaint from Larry Minnix
John Khan & Ted Tucker reviewed job site

Wed. 7-15 2:30PM The street has still got dirt about 3' onto the side of the road.
It doesn't look like anyone has cleaned off the road.

Thurs. 7-16 Dirt is still in Street
No silt fence on job site
Notify Building Dept.
Larry Minnix visited site.

Friday 7-17 No one working in R/W
The plumbing contractor is hooking up the new sewer laterals to the houses.

NOTE - The new main has not been Air tested
Roy was at the site and he told the contractor to cut off the pipe just outside of the house until we can do the Air test on the main line.
1PM. I called Randy Kingery and told him to set up a time to do the test.
Randy said that he will let me know when.

Mon. 7-20 No work in R/W

Tues. 7-21 A Lady with Kingery Bros. called me at the office and said that they will be ready to test the sewer line in the morning at 8AM

Wed. 7-22 8:30AM No one at site
10:00AM " " " "
11:30AM " " " "
Met with Bill Duffy at 1:15PM and we Air Tested the sewer main = O.K.

Thurs. 7-23 No one working
Got Ashbills on sewer line

Mon. 7-27 No one working in R/W

Wed. 7-29 " " " " "

Friday 7-31 Called Marshall Hall to see if they have televised the sewer main.
They did it on Monday 7-27.
The main was = O.K.

Tues. 8-4 No one working in R/W

Wed. 8-5 City crew putting in water service to Lots 6, 7 and 8

Mon. 8-10 No one working in R/W

Tues. 8-11 " " "

Tues. 8-18 " " "

Thurs. 8-20 " " "

Mon. 8-31 " " " " "

Friday 9-4 " " " "

Mon. 9-14 " " " "

Mon. 9-21 " " " "

Mon. 9-23 " " " "

Wed. 9-30 " " " "

Tues. 11-3 All work in R/W is completed