

3559 Franklin Rd. SW.
Plan # C92-013
Bond = 6500.

Work in R/W
Superintendent =

- ① 6'-18" conc pipe on Townside Rd. = O.K. Permit # 4003 (Kingery Bros) = 8-25-92
- ② New 30' Entrance on Franklin Rd. = Permit # 3547 (L.H. Sawyer) = 8-21-92

1992

Tues. 5-26 Rev. plans.

Wed. 5-20 10am Pre-Const. Meeting
Don Nolen & ^{me} met with
Dan Findley - Martin Bros. - 342-6758
Stan Puckett - Sawyer
Randy Kingery - Kingery Bros.

Wed. 5-27 Not started

Tues. 6-2 started working
No one working in R/W

Mon. 6-8 Put up silt fence

Wed. 6-10 started digging out the old building foundation.

Friday 6-12 " " " " " "

Mon. 6-15 No one working in R/W

Thurs. 6-18 " " " "

Friday 6-19 " " " " " "
Paved basement floor

Mon. 6-22 working on Building

Tues. 6-23 " " "

Wed. 6-24 " " "

Thurs. 6-25 " " "

Friday 6-26 " " "

Mon. 6-29 " " "

Wed. 7-1 " " "

Thurs. 7-2 " " "

Mon. 7-6 " " "

Tues. 7-7 " " "

Wed. 7-8 " " "

Thurs. 7-9 " " "

Friday 7-10 " " "

Tues. 7-14 Installed 1st Floor of Building

Wed. 7-15 Working on Building

Thurs. 7-16 " " "

Friday 7-17 " " "

Mon. 7-20 " " "

Wed. 7-22 " " "

Thurs. 7-23 " " "

Friday 7-24 " " "

Mon. 7-27 " " "

Tues. 7-28 " " "

Wed. 7-29 " " "

Thurs. 7-30 " " "

Friday 7-31 " " "

Mon. 8-3 " " "

Tues. 8-4 " " "

Wed. 8-5 " " "

Thurs. 8-6 " " "

Friday 8-7 " " "

Mon. 8-10 Putting up the existing sign beside Franklin Rd,
in new location

Tues. 8-11 Working on Building

Wed. 8-12 " " "

Thurs. 8-13 " " "

Thurs. 8-20 A crew with L.H. Sawyer is digging ~~on~~ out for the
proposed entrance on Franklin Rd.
I stopped and told the superintendent that Sawyer
is going to have to get a St. Opening permit and
for them to give me a call before pouring conc.
The superintendent called Sawyer and told them to
get a permit.

Friday 8-21 A crew with Apco is setting new poles at ~~the~~ both
corners of Franklin Rd and Townside Rd.

Mon. 8-24 I met with Bill Duffy at the site.

Bill wants to know if he can put in

6' of metal pipe and connect it to

the existing metal pipe at the

entrance on Townside Rd.

I looked at the pipe that is existing and

the pipe is in good shape. I told Bill to

go ahead and put in metal pipe.

I also told Bill to get a St. Opening Permit

and to call me after he installs the pipe, so that

I can look at it before he covers it up.

Wed. 8-26 Checked pipe at existing entrance on Townside Rd. = O.K.

Checked new entrance on Franklin Rd before pouring = O.K.

Work on entrance is being done by H+S Const.

NOTE Tues. 8-25 Jerry Minix inspected the new entrance forms ~~on~~ on

Franklin Rd. = O.K.

Thurs. 8-27 Checked entrance after pour on Franklin Rd. = O.K.

Friday 8-28 Working on Building (Rain)

Mon. 8-31 H+S Const. saw cutting the existing curb & pavement

for proposed curb & pavement on Townside Rd.

Tues. 9-1 Poured curb around to existing curb on both sides of

the entrance on Townside Rd. = O.K.

Wed. 9-2 A crew with L.H. Sawyer are grading stone on

parking Lot.

Friday 9-4 Removed rip-rap at entrance pipe on Townside Rd.

Replaced rip-rap with a asphalt V-bitch in front of pipe = O.K.

Tues. 9-8 Paved Lot

No work in R/W

Thurs. 9-10 No work in R/W

Friday 9-11 Work on Landscaping inside lot and on R/W

Mon. 9-14 Completed with the Landscaping

The site is about 95% complete