

Work in R/W (4942 Valley View Blvd. N.W.) Bonds 2,000 Plan # - 592-024

- ① 2-New Entranceways (Permit # 3492)
- ② Storm Drain
- ③ Sewer tap
- ④ water service tap

Kathy Pace
2-30' Entrance
\$2,000 cash Bond
5-4-92

Area Superintendent:
David Sexton 366-4542 Const. Trailer
David Barker
Venture Const. Company
2910 Baltic Ave.
Greensboro, North Carolina 27406
919.274.1641

Landscape Contractor:
Alpine Nursery Inc.
365-0087

1992

Mon. 5-4 Received Plans
Checked site, Russell Short has started Clearing & stripping
Put in Const. Entrance

Friday 5-8 Checked site, No one working, due to rain.
At 2PM I met with David Sexton and we
reviewed all work in R/W

Tues. 5-12 No work in R/W
Block for building already started

Wed. 5-13 Checked forms for 30' St. Entranceway next
to bank for Roland Harris.
James Thompson's crew are looking for the exist.
S.S.M.H. behind the bank for possible M.H. top
3:30PM Checked Entranceway beside of bank. = O.K.

Thurs. 5-14 No work in R/W

Mon. 5-18 Started working on storm drain

Tues. 5-19 Don Nolen & I checked job site.
Mud is being tracked onto roadway.
Don called David Barker and told
him to clean mud off of the road
and put more #1 stone down on entrance

Wed. 5-20 A crew with the City is connecting the:
4" Fire service,
1 1/2" Domestic service,
5/8" x 3/4" meter for irrigation,
at the meter vault on Valley View Blvd.
The city crew has uncovered the existing
S.S.M.H. and the contractor is laying the
4" sewer line to it.
A crew is working on the proposed S.D. Line

Thurs. 5-21 The storm drain work is completed
A.M. Checked forms for new entrance way = O.K.
P.M. Checked entranceway after pour. = O.K.
James Thompson's crew raised the existing S.S.M.H.
and made the drop tap from building
City water crew still working on water vault.
Const. entrance with #1 stone looks = O.K.

Friday 5-22 City water crew still working on water vault.

Sat. 5-23 Contractors worked on building

Sun. 5-24 Contractors worked on building

Mon. 5-25 " " " "

Tues. 5-26 " " " "
No work in R/W
Revised storm drain (see sheet #6)

Wed. 5-27 Contractors not using Const. Entrance
They are jumping the curb where there
is no stone.

John Khan visited job site

Friday 5-29 Raining - No one working in R/W
Building contractors are working

Tues. 6-2 A crew with Adams Const. are grading the lot for stone
Wed. 6-3 " " " " " " " " " " " "

Started putting down stone

Friday 6-5 " " " " " " " " " " " "

Mon. 6-8 Putting down stone for parking lot on front side
and north side of Lot.

Tues. 6-9 Paved parking lot on front side of building in Rain

Mon. 6-15 Adams Const. paved on south side of building
The entire parking lot has been stoned.
P.M. Check, Paved all of the parking lot
Started pouring curb in front parking lot.

Tues. 6-16 The entire parking lot has been paved
Conc. curb has been poured in front and on both
sides of the parking lot.
A crew with Russell Short is doing the grading
behind the curb area.

Wed. 6-17 All curb work in Lot is completed
A crew with Adams is putting down 5-5 asphalt
on the parking Lot.

Thurs. 6-18 All curb work and conc. and asphalt is
completed in parking lot.
A crew came in this morning to start with
the Landscaping

Friday 6-19 Crew working on Landscaping
Painted parking lot lines

Mon. 6-22 crew working on Landscaping

Tues. 6-23 " " " "
Checked Landscape Layout

Wed 6-24 Checked Landscape
NOTE: Punch List
8K 6-25 - ① seed around parking lot
O.K. 6-25 - ② take up silt fence, that has been
pushed over and covered up, on
west side behind building.
③ Sign Pole (North Entrance) not in.
④ Handicapped signs not according
to Plans.

Thurs 6-25 Checked items on punch list
Not completed as of 9AM

Friday 6-26 Did not check site
Signed off on C.O.

Wed. 7-15 stopped at site and recorded
the sewer and storm drain
as built.