

b)	Contract Amount	\$1,469,135
	Change Order No. 1	2,771
	Change Order No. 2 (bore and sewer laterals)	69,195
	Change Order No. 3	475
	Change Order No. 4	169,074
	Current Contract Amount	<u>\$1,710,650</u>

c) 85% complete.

6) Project A-1 : #93-19

a) Contractor: Aaron J. Conner, General Contractor, Inc.

b)	Contract Amount	\$2,000,000.00
	Change Order No. 1 - Additional tunnel	28,442.35
	Current Contract Amount	<u>\$2,028,442.35</u>

c) Notice to Proceed: 5-17-94

d) 100% complete.

7) VDOT Project: #93-20

a) Council Report 3-7-94 for waterline betterment:
\$530,000.00*

* Includes substantial amount for relocation of existing 12" line to Oldfield (Hollins) tank.

b) 100% complete.

3. Ground Control System Densification/Maintenance Program:

a. Up to 56 additional points to be installed and located. Forty-two (42) have been installed to date.

b. All existing points have been inspected. Replaced the azimuth mark for one point.