



STONE CONSTRUCTION ENTRANCE




Source: Adapted from 1983 Maryland Standards for Soil Erosion and Sediment Control, and Va. DSWC Plate 3.02-1

CONSTRUCTION OF A SILT FENCE (WITHOUT WIRE SUPPORT)




POINTS A SHOULD BE HIGHER THAN POINT B. DRAINAGEWAY INSTALLATION (FRONT ELEVATION)

TEMPORARY RIGHT-OF-WAY DIVERSIONS



Source: Va. SWCC Plate 3.11-1

GRAVEL CURB INLET SEDIMENT FILTER




THE METHOD OF INLET PROTECTION IS APPLICABLE AT CURB INLETS WHERE PONDING IN FRONT OF THE STRUCTURE IS NOT LIKELY TO CAUSE INCURSION OR DAMAGE TO ADJACENT STRUCTURES AND UNPROTECTED AREAS.
* GRAVEL SHALL BE VDOT #3, #57 OR 5 COARSE AGGREGATE.


Source: VA, DSWC PLATE 3.07-6

LS LEVEL SPREADER

CROSS SECTION



LEVEL SPREADER WITH RIGID LIP
* MIN. PHYSICAL REQUIREMENTS OF FILTER CLOTH NOTED IN STD. & SPEC. 3.19, RIPRAP
SOURCE: VA, DSWC AND N.C. Erosion and Sediment Control Planning and Design Manual PLATE: 3.21-2




CONCRETE QUANTITIES FOR MIN. DEPTH
12" concrete pipe - 1.440 Cu. Yds. Concrete
18" concrete pipe - 1.528 Cu. Yds. Concrete
24" concrete pipe - 1.820 Cu. Yds. Concrete
Add 0.469 Cu. Yds. per additional foot of depth.

GRATE DETAIL
Approximate Weight
Cast Iron
Grate 383 ± 18 lbs


STANDARD DROP INLET
12" - 24" PIPE: MAXIMUM DEPTH (H) = 10'
VIRGINIA DEPARTMENT OF TRANSPORTATION

SPECIFICATION
REFERENCE
233
302



STANDARD DUTY ASPHALT PAVEMENT DETAIL


SCALE: N.T.S.



1. CONCRETE TO BE 3500psi (A.E.) AS A MINIMUM.
2. SCORE JOINTS SHALL BE PROVIDED MIN. EVERY 12.5' INTERVALS WITH BITUMINOUS EXPANSION USED @ 25' INTERVALS.

STD. DUTY CONCRETE

NOT TO SCALE





1. SIDEWALK CONCRETE TO BE 3500psi (A.E.) AS A MINIMUM.
2. SCORE JOINTS SHALL BE PROVIDED @ 5.0' INTERVALS ALONG THE LENGTH OF THE SIDEWALK; BITUMINOUS EXPANSION SHALL BE USED @ 25' INTERVALS.

SIDEWALK DETAIL

NOT TO SCALE

HANDICAPPED PARKING SIGN



POST TOP SIDE ELEVATION
N.T.S.

ES-1: UNLESS OTHERWISE INDICATED, ALL VEGETATIVE AND STRUCTURAL EROSION AND SEDIMENT CONTROL PRACTICES WILL BE CONSTRUCTED AND MAINTAINED ACCORDING TO MINIMUM STANDARDS AND SPECIFICATIONS OF THE VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK AND VIRGINIA REGULATIONS VR 625-02-00 EROSION AND SEDIMENT CONTROL REGULATIONS.

ES-2: THE PLAN APPROVING AUTHORITY MUST BE NOTIFIED ONE WEEK PRIOR TO THE ONSITE PRECONSTRUCTION CONFERENCE, ONE WEEK PRIOR TO THE COMMENCEMENT OF LAND DISTURBING ACTIVITY, AND ONE WEEK PRIOR TO THE FINAL INSPECTION.

ES-3: ALL EROSION AND SEDIMENT CONTROL MEASURES ARE TO BE PLACED PRIOR TO OR AS THE FIRST STEP IN CLEARING.

ES-4: A COPY OF THE APPROVED EROSION AND SEDIMENT CONTROL PLAN & NARRATIVE, AS WELL AS A COPY OF THE LAND DISTURBING PERMIT, SHALL BE MAINTAINED ON THE SITE AT ALL TIMES. THE EROSION AND SEDIMENT CONTROL ADMINISTRATOR WILL DELIVER THESE MATERIALS AT THE ONSITE PRECONSTRUCTION CONFERENCE.

ES-5: PRIOR TO COMMENCING LAND DISTURBING ACTIVITIES IN AREAS OTHER THAN INDICATED ON THESE PLANS (INCLUDING, BUT NOT LIMITED TO, OFF-SITE BORROW OR WASTE AREAS), THE CONTRACTOR SHALL SUBMIT A SUPPLEMENTARY EROSION CONTROL PLAN TO THE OWNER FOR REVIEW AND APPROVAL BY THE PLAN APPROVING AUTHORITY.

ES-6: THE CONTRACTOR IS RESPONSIBLE FOR INSTALLATION OF ANY ADDITIONAL EROSION CONTROL

MEASURES NECESSARY TO PREVENT EROSION AND SEDIMENTATION AS DETERMINED BY THE PLAN APPROVING AUTHORITY.

ES-7: ALL DISTURBED AREAS ARE TO DRAIN TO APPROVED SEDIMENT CONTROL MEASURES AT ALL TIMES DURING THE LAND DISTURBING ACTIVITIES AND DURING SITE DEVELOPMENT UNTIL FINAL STABILIZATION IS ACHIEVED.

ES-8: DURING DEWATERING OPERATIONS, WATER WILL BE PUMPED INTO AN APPROVED FILTERING DEVICE.

ES-9: THE CONTRACTOR SHALL INSPECT ALL EROSION CONTROL MEASURES PERIODICALLY AND AFTER EACH RUNOFF-PRODUCING RAINFALL EVENT. ANY NECESSARY REPAIRS OR CLEANUP TO MAINTAIN THE EFFECTIVENESS OF THE EROSION CONTROL DEVICES SHALL BE MADE IMMEDIATELY. AN INSPECTION REPORT MUST BE FILED WITH THE BOTETOURT COUNTY EROSION AND SEDIMENT CONTROL ADMINISTRATOR ONCE EVERY TWO WEEKS, BEGINNING WITH COMMENCEMENT OF THE LAND DISTURBING ACTIVITY, AND WITHIN 48 HOURS OF ANY RUNOFF-PRODUCING RAINFALL EVENT. FAILURE TO SUBMIT A REPORT WILL BE GROUNDS FOR IMMEDIATE REVOCATION OF THE LAND DISTURBING PERMIT. REPORTS MUST BE POSTMARKED WITHIN 24 HOURS OF THE DEADLINE. A STANDARD INSPECTION REPORT FORM WILL BE SUPPLIED, WHICH SHOULD BE COPIED AS NECESSARY. THE PROVISION IN NO WAY WAIVES THE RIGHTS OF BOTETOURT COUNTY PERSONNEL TO CONDUCT SITE INSPECTIONS, NOR DOES IT DENY THE RIGHT OF THE PERMITEE(S) TO ACCOMPANY THE INSPECTOR(S).

No.	Revision	By	Appd.	Date	Drawn
2.	CLARIFICATION DETAILS ADDED	ECI	RHW	1/23/15	MSMj
					Designed RHW
					Checked RHW
					Approved RHW

SITE & EROSION CONTROL DETAILS BANK OF BOTETOURT

AT DALEVILLE TOWN CENTER
BOTETOURT COUNTY - VIRGINIA

SCALE: NOT TO SCALE

DATE: Feb. 3, 2015

PROJECT: 14047

C-11

NO.	TITLE	KEY	SYMBOL	NO.	TITLE	KEY	SYMBOL
3.01	SAFETY FENCE	SAF		3.20	ROCK CHECK DAMS	CD	
3.02	TEMPORARY GRAVEL CONSTRUCTION ENTRANCE	CE		3.21	LEVEL SPREADER	LS	
3.03	STABILIZATION	CS		3.22	VEGETATIVE STREAMBANK STABILIZATION	VSS	
3.04	STRAW BALE BARRIER	STB		3.23	STRUCTURAL STREAMBANK STABILIZATION	SSS	
3.05	SILT FENCE	SF		3.24	TEMPORARY VEHICULAR STREAM CROSSING	VSC	
3.06	BRUSH BARRIER	BB		3.25	UTILITY STREAM CROSSING	USC	
3.07	STORM DRAIN INLET PROTECTION	IP		3.26	DEWATERING STRUCTURE	DS	
3.08	CULVERT INLET PROTECTION	CIP		3.27	TURBIDITY CURTAIN	TC	
3.09	TEMPORARY DIVERSION DIKE	DD		3.28	SUBSURFACE DRAIN	SD	
3.10	TEMPORARY FILL DIVERSION	FD		3.29	SURFACE ROUGHENING	SR	
3.11	TEMPORARY RIGHT-OF-WAY DIVERSION	RWD		3.30	TOPSOILING	TO	
3.12	DIVERSION	DV		3.31	TEMPORARY SEEDING	TS	
3.13	TEMPORARY SEDIMENT TRAP	ST		3.32	PERMANENT SEEDING	PS	
3.14	TEMPORARY SEDIMENT BASIN	SB		3.33	SODDING	SO	
3.15	TEMPORARY SLOPE DRAIN	TSB		3.34	BERMUDA GRASS AND ZOYSIAGRASS ESTABLISHMENT	ZG	
3.16	PAVED FLUME	PF		3.35	MULCHING	MU	
3.17	STORMWATER CONVEYANCE CHANNEL	SCC		3.36	SOIL STABILIZATION BLANKETS AND MATING TREES, SHRUBS, VINES AND GROUND COVERS	VEG	
3.18	OUTLET PROTECTION	OP		3.37	TREE PRESERVATION AND PROTECTION	TP	
3.19	RIPRAP	RR		3.38	DUST CONTROL	DC	

TS PS PERMANENT SEEDING MIXTURE

TYPE A

15 OCTOBER TO 1 FEBRUARY
K-31 FESCUE @ 5 LB / 1000 SF
BORZY WINTER RYE @ 1/2 LB / 1000 SF
1 FEBRUARY TO 1 JUNE
K-31 FESCUE @ 5 LB / 1000 SF
ANNUAL RYE @ 1/2 LB / 1000 SF
1 JUNE TO 1 SEPTEMBER
K-31 FESCUE @ 5 LB / 1000 SF
GERMAN MILLET @ 1/2 LB / 1000 SF

LIME: 140 LB / 1000 SF PULVERIZED AGRICULTURAL LIMESTONE

FERTILIZER: 5-20-10 @ 25 LB / 1000 SF
38-0-0 @ 7 LB / 1000 SF

MULCH: IF REQUIRED, SHALL BE USED OVER ALL SEEDING AREAS AND SHALL BE APPLIED IN ACCORDANCE WITH SECTION 1.75 OF THE VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK, LATEST EDITION.


SOIL CONDITIONING:
INCORPORATION OF LIME AND FERTILIZER, SELECTION OF CERTIFIED SEED, MULCHING, MAINTENANCE OF NEW SEEDLINGS, AND RESEEDING SHALL BE IN ACCORDANCE WITH SPECIFICATIONS CONTAINED WITHIN

EROSION - SILTATION CONTROL COST ESTIMATE

ALL COSTS GIVEN ARE COMPLETE IN PLACE

DESCRIPTION	UNIT	QUANTITY	UNIT COST	TOTAL COST
CONSTRUCTION ENTRANCE	EA	1	\$ 1,000	\$ 1,000
SILT FENCE	LF	500	6	3,000
INLET PROTECTION	EA	5	625	3,125
DIVERSION DIKE	LF	185	2.50	4,625
LEVEL SPREADER	LS	1	650	650
TS - PS - MU	LS	1	300	300
CRITICAL ROAD STABILIZATION	SY	3,200	8	25,600
CHECK DAM	EA	3	325	975
SUB-TOTAL				\$ 39,275
10% CONTINGENCY				\$ 3,928
TOTAL PROJECT COST				\$ 43,203

TOTAL DISTURBED AREA: 0.90 ACRES



ENGINEERING CONCEPTS, INC.

20 S. ROANOKE ST., PO BOX 619
FINCASTLE, VIRGINIA 24090
540.473.1253 FAX: 540.473.1254

