



WORK ORDER
CITY OF ROANOKE
ULS DEPARTMENT

Acct. No. _____
W. O. No. _____
Control **Nº 13778**

Name _____
Street **BRAMBLETON AVE. SW.**
Lot **3109** Block **3100** Map _____
City _____ County _____ Date **12-15 1999**

**INSTALLING TWO 8" LINES FOR TWO 8" METERS
AND VAULT. (WORKING WITH ROANOKE CO.)**

FB/TRF To: _____

Acct No. **605-2-320-182-6004-00001**

Install _____ Service and _____ Meter _____
Reset Meter ☐ New Cont. ☐ Out Non-pay ☐ Out Non-Use
Remove Meter ☐ Term Cont. ☐ Non Payment ☐ Non-Use
Read Meter ☐ New Cont. ☐ Term Cont. ☐ Special
Inv. High Ball ☐ Cons. Req. ☐ Dept. Req. Last Read _____ Date _____

Permit Obtained	Tr. Exp.	
Pavement Cut TWO CUTS 3'X20' 60' SQ FT.	Voucher	
Kind 3'X18' 54' SQ. FT. CURB AND GUTTER	Payroll	
Kind and Size of Excavation	Stock	
	Total Charge	
	Credit	
Charge All Labor and Material on this Order		

METER		
Set	Remove	Misc.
Number		
Size	No. Dials Read	
Make		
Reading		

Remarks **JOB COMPLETED**

Entries Correct

Date **1-7-2000**

12-15-99 LT

Quan.	ITEM	COST	M. & S.T45	PAYROLL
36'	Ft. 8" in. Pipe DUCTILE IRON (S)	380	Cal	
3'	Ft. 6" in. Pipe PLASTIC PIPE SDR35	411	BS	
1	8" in. Glamp OFFSET 6" Drop B&S	362	Cal	
	in. Corp. Cock			
	in. Curb Cock			
	in. 90° C.I.P. Coup.			
	in. Coup.			
	Iron Meter Box			
	Cement Meter Box			
	½ in. Galv. St. Ell.			
	in. Pl. Ell.			
	in. Npl.			
65	TON in. Galv. Union STONE	644		
4	8" in. Cap MEGA LUGS	494	Cal	
50	in. Meter Gutter BRICK	648	Cal	
2	Bags in. Valve CEMENT	640	Cal	
1	Water Manhole (Complete W/Standard Cover) #1	594	Cal	
	Sewer Manhole (Complete W/Standard Cover)			
45	C. CLARK	US 03		
35	D. WEEKS	CL 12		
45	R. WILSON	EO 08		
7	C. SINK	EO 10		
14	M. WYCHE	PF 19		
45	M. HALL	PF 16		
7	D. LUNDEN	PF 06		
24	Hrs. Rubber Tired Backhoe			
45	Hrs. Track Backhoe FLASHING ARROW			
13	Hrs. Pickup Truck			
22	Hrs. Dump Truck			
8	Hrs. Cable Truck TOOL			
2	Hrs. Vac All SAW (PAVEMENT)			
11	Hrs. Air Comp			
5	Hrs. Jet Truck CRANE			
5	TRACTOR TRAILER			