


STORMWATER MANAGEMENT COST ESTIMATE				
ALL COSTS GIVEN ARE COMPLETE IN PLACE				
DESCRIPTION	UNIT	QUANTITY	UNIT COST	TOTAL COST
CLEARING & GRUBBING	LS		\$	\$
EXCAVATION	CY	1000	\$5.00	\$5,000
EMBANKMENT	CY			
FENCING	LF	400	\$5.00	\$2,000
STRUCTURES (OCS)		1	\$4,000	\$4,000
ACCESS ROAD				
AS-BUILTS				
SUB-TOTAL				\$ 11,000
10% CONTINGENCY				\$ 1,100
TOTAL PROJECT COST				\$ 12,100

MANAGEMENT STRATEGIES AND SEQUENCE OF EROSION CONTROL MEASURES

UNLESS OTHERWISE INDICATED, ALL EROSION AND SEDIMENT CONTROL PRACTICES SHALL BE CONSTRUCTED AND MAINTAINED IN ACCORDANCE WITH THE MINIMUM STANDARDS AND SPECIFICATIONS OF THE LATEST EDITION OF THE VIRGINIA EROSION AND SEDIMENT CONTROL LAW AND REGULATIONS AND THE VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK.

THE FOLLOWING SEQUENCE OF EVENTS AND EROSION CONTROL MEASURES SHALL BE INCORPORATED INTO THE CONSTRUCTION SCHEDULE FOR THIS PROJECT AND SHALL APPLY TO ALL CONSTRUCTION ACTIVITIES WITHIN PROJECT LIMITS.

- TEMPORARY CONSTRUCTION ENTRANCE(S) SHALL BE PROVIDED AT THE LOCATION(S) SHOWN ON THE PLANS. ENTRANCE(S) SHALL BE CONSTRUCTED IN ACCORDANCE WITH THE VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK (STD. & SPEC. 3.02). WASH RACKS ARE TO BE PROVIDED WHERE WATER IS AVAILABLE.
- WHERE CONSTRUCTION VEHICLE ACCESS ROUTES INTERSECT PAVED PUBLIC ROADS, PROVISIONS SHALL BE MADE TO MINIMIZE THE TRANSPORT OF SEDIMENT ONTO THE PAVED SURFACE. WHERE SEDIMENT IS TRANSPORTED ONTO A PAVED PUBLIC ROAD SURFACE, THE ROAD SHALL BE CLEANED THOROUGHLY AT THE END OF EACH DAY. SEDIMENT SHALL BE REMOVED FROM THE ROADS BY SHOVELING OR SWEEPING AND TRANSPORTED TO A SEDIMENT CONTROL DISPOSAL AREA. STREET WASHING SHALL BE ALLOWED ONLY AFTER SEDIMENT IS REMOVED IN THIS MANNER. THIS PROVISION SHALL APPLY TO INDIVIDUAL SUBDIVISION LOTS AS WELL AS LARGER LAND DISTURBING ACTIVITIES.
- CONSTRUCTION TRAFFIC SHALL BE LIMITED TO ACCESS ROADS. ALL TRAFFIC IS PROHIBITED FROM CROSSING DRAINAGE SWALES AND STREAMS EXCEPT WHERE ABSOLUTELY NECESSARY (STD. & SPEC. 3.24 VE&SC HANDBOOK).
- TEMPORARY SEDIMENT TRAPS, SEDIMENT BARRIERS, CONSTRUCTION ENTRANCES, AND EROSION CONTROL STONE ARE TO BE PLACED PRIOR TO CLEARING AND GRUBBING AND PRIOR TO THE FIRST PHASE OF CONSTRUCTION AND ALL DISTURBED AREAS ARE TO DRAIN TO APPROVED SEDIMENT CONTROL MEASURES AT ALL TIMES DURING LAND DISTURBING ACTIVITIES.
- ALL PERMANENT STORM WATER MANAGEMENT FACILITIES INCLUDING EROSION CONTROL MEASURES ARE TO BE INSTALLED AND MADE OPERATIONAL AT THE START OF CLEARING OPERATIONS, INCLUDING APPROVED SEDIMENT BASINS.
- THE CONTRACTOR SHALL COMPLETE DRAINAGE FACILITIES WITHIN THIRTY (30) DAYS FOLLOWING COMPLETION OF ROUGH GRADING AT ANY POINT WITHIN THE PROJECT.
- CONSTRUCTION WILL BE SEQUENCED SO THAT GRADING OPERATIONS CAN BEGIN AND END AS QUICKLY AS POSSIBLE.
- AREAS WHICH ARE NOT TO BE DISTURBED WILL BE CLEARLY MARKED BY FENCING, FLAGS, SIGNS, ETC.
- PERMANENT OR TEMPORARY SOIL STABILIZATION SHALL BE APPLIED TO DENUDED AREAS WITHIN SEVEN (7) DAYS AFTER FINAL GRADE IS REACHED ON ANY PORTION OF THE SITE. TEMPORARY SOIL STABILIZATION SHALL BE APPLIED WITHIN SEVEN (7) DAYS TO DENUDED AREAS THAT MAY NOT BE AT FINAL GRADE BUT WILL REMAIN DORMANT (UNDISTURBED) FOR LONGER THAN THIRTY (30) DAYS. PERMANENT STABILIZATION SHALL BE APPLIED TO AREAS THAT ARE TO BE LEFT DORMANT FOR MORE THAN ONE (1) YEAR.



AREA SERVED = 2.0 ACRES

WET STORAGE = 67 C.Y. x 27 x 2.0 = 3,618 CU. FT. (4,200 CU. FT. PROVIDED) (REQUIRED)

DRY STORAGE = 67 C.Y. x 27 x 2.0 = 3,618 CU. FT. (4,200 CU. FT. PROVIDED) (REQUIRED)

CONSTRUCTION NOTES

- SITE PREPARATION SHALL BE IN ACCORDANCE WITH THE COUNTY OF ROANOKE DESIGN AND CONSTRUCTION STANDARDS FOR DETENTION PONDS, LATEST EDITION.
- SLOPES STEEPER THAN 3 TO 1 (HORIZONTAL TO VERTICAL) SHALL BE BENCHED OR STEPPED PRIOR TO PLACING FILL ON THEM.
- ON-SITE FILL MATERIAL OR BORROW FILL MATERIAL MAY BE UTILIZED. FILL MATERIAL SOILS, IN GENERAL:
 - SHALL BE COMPACTABLE
 - SHALL BE WITHIN AN ACCEPTABLE RANGE OF MOISTURE CONTENT WHICH IS READILY CONTROLLED
 - SHALL NOT BE HIGHLY SUSCEPTIBLE TO VOLUME CHANGE (SHRINKAGE OR SWELL) OR SETTLEMENT
- FILL MATERIALS CONTAINING ROCKS LARGER THAN SIX (6) INCHES (15.2 CM) SHALL NOT BE USED. THE UPPERMOST TWO FEET (61 CM) SHALL NOT HAVE ANY ROCK LARGER THAN TWO (2) INCHES (5.1 CM) IN DIAMETER.
- THE APPROVED FILL SHALL BE PLACED IN EIGHT (8) INCH (20 CM) LOOSE LIFTS. EACH LIFT SHALL BE SPREAD IN UNIFORM LAYERS. FILL SOIL SHALL BE UTILIZED ONLY WITHIN A MOISTURE RANGE OF $\pm 5\%$ OF THE OPTIMUM MOISTURE CONTENT. COMPACTION OF THE FILL SHALL BE PERFORMED WITH APPROVED EQUIPMENT. COMPACTION OF THE LAYERS SHALL BE CONTINUOUS AND UNIFORM.
- EMBANKMENT MATERIAL IN FILL AREAS SHALL BE PLACED IN LIFTS NOT EXCEEDING EIGHT (8) INCHES AND SHALL BE COMPACTED TO A MINIMUM 95% DENSITY IN ACCORDANCE WITH SECTION 303 OF THE VIRGINIA DEPARTMENT OF TRANSPORTATION ROAD AND BRIDGE SPECIFICATIONS.
- FIELD DENSITY TESTS ARE TO BE CONDUCTED BY AN INDEPENDENT SOILS TESTING LABORATORY UNDER THE DIRECTION OF A QUALIFIED GEOTECHNICAL ENGINEER. THE RESULTS OF THESE TESTS SHALL BE SUBMITTED TO THE COUNTY OF ROANOKE WITH AS-BUILT PLANS AS A CONDITION OF ACCEPTANCE OF THE FACILITY BY THE COUNTY. FIELD DENSITY TESTS, AS DIRECTED BY THE ENGINEER SHALL BE PERFORMED PERIODICALLY TO DETERMINE THE DEGREE OF COMPACTION. ANY AREAS FAILING TO MEET THE ABOVE REQUIREMENTS SHALL BE REWORKED AND/OR RECOMPACTED UNTIL THE REQUIRED DEGREE OF COMPACTION IS ACHIEVED.
- ANTI-SLEEP COLLARS SHALL BE INSTALLED IN ACCORDANCE WITH THE REQUIREMENTS OF THE VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK, LATEST EDITION.
- ALL DISTURBED AREAS SHALL BE COVERED WITH FOUR (4) INCHES OF TOPSOIL AND SEED.
- THE MINIMUM SLOPE OF THE BASIN FLOOR SHALL BE ONE (1) PERCENT GRADED TO DRAIN TO THE PRINCIPAL SPILLWAY.

- DURING CONSTRUCTION OF THE PROJECT, SOIL STOCKPILES SHALL BE STABILIZED OR PROTECTED WITH SEDIMENT TRAPPING MEASURES. THE APPLICANT IS RESPONSIBLE FOR THE TEMPORARY PROTECTION AND PERMANENT STABILIZATION OF ALL SOIL STOCKPILES ON SITE AS WELL AS SOIL INTENTIONALLY TRANSPORTED FROM THE PROJECT SITE.
- A PERMANENT VEGETATIVE COVER SHALL BE ESTABLISHED ON DENUDED AREAS NOT OTHERWISE PERMANENTLY STABILIZED. PERMANENT VEGETATION SHALL NOT BE CONSIDERED ESTABLISHED UNTIL A GROUND COVER IS ACHIEVED THAT, IN THE OPINION OF THE LOCAL PROGRAM ADMINISTRATOR OR HIS DESIGNATED AGENT, IS UNIFORM, MATURE, ENOUGH TO SURVIVE AND WILL INHIBIT EROSION.

(HYDROSEEDING MAY BE USED IN PLACE OF MULCHING ON AREAS OTHER THAN DITCH BANKS). STABILIZATION MEASURES SHALL BE APPLIED TO EARTHEN STRUCTURES SUCH AS DAMS, DIVERSIONS, AND DITCH OR WATERCOURSE BEDS AND BANKS IMMEDIATELY AFTER INSTALLATION (STD. & SPEC. 3.36 VE&SC HANDBOOK).

- ALL STORM SEWER INLETS THAT ARE TO BE USED FOR DRAINAGE DURING CONSTRUCTION SHALL BE PROTECTED SO THAT SEDIMENT-LADEN WATER CANNOT ENTER THE CONVEYANCE SYSTEM WITHOUT FIRST BEING FILTERED OR OTHERWISE TREATED TO REMOVE SEDIMENT.
- BEFORE NEWLY CONSTRUCTED CONVEYANCE CHANNELS ARE MADE OPERATIONAL, ADEQUATE OUTLET PROTECTION AND ANY REQUIRED TEMPORARY OR PERMANENT CHANNEL LINING SHALL BE INSTALLED IN BOTH THE CONVEYANCE CHANNEL AND RECEIVING CHANNEL.
- CUT AND FILL SLOPES SHALL BE DESIGNED AND CONSTRUCTED IN A MANNER THAT WILL MINIMIZE EROSION. SLOPES THAT ARE FOUND TO BE ERODING EXCESSIVELY WITHIN ONE (1) YEAR OF PERMANENT STABILIZATION SHALL BE PROVIDED WITH ADDITIONAL SLOPE STABILIZATION MEASURES UNTIL THE PROBLEM IS CORRECTED.
- CONCENTRATED RUNOFF SHALL NOT FLOW DOWN CUT OR FILL SLOPES UNLESS CONTAINED WITHIN AN ADEQUATE TEMPORARY OR PERMANENT CHANNEL, FLUME, OR SLOPE DRAIN STRUCTURE.

- THE CONTRACTOR IS RESPONSIBLE FOR THE INSTALLATION OF ANY ADDITIONAL EROSION AND SEDIMENT CONTROLS NECESSARY TO PREVENT EROSION AND SEDIMENTATION AS DETERMINED BY THE ENVIRONMENTAL ENGINEERING DEPT.

- PERIODIC INSPECTIONS AND REQUIRED MAINTENANCE MUST BE PROVIDED, ESPECIALLY AFTER EACH SIGNIFICANT STORM. THE PROJECT SUPERINTENDENT SHALL BE RESPONSIBLE FOR THE INSTALLATION AND MAINTENANCE OF ALL EROSION AND SEDIMENT CONTROL MEASURES.



- THE PLAN APPROVING AUTHORITY MUST BE NOTIFIED ONE (1) WEEK PRIOR TO THE PRE CONSTRUCTION CONFERENCE, ONE (1) WEEK PRIOR TO THE COMMENCEMENT OF LAND DISTURBING ACTIVITY, AND ONE (1) WEEK PRIOR TO THE FINAL INSPECTION.

- ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE REMOVED WITHIN THIRTY (30) DAYS AFTER FINAL SITE STABILIZATION OR AFTER THE TEMPORARY MEASURES ARE NO LONGER NEEDED, UNLESS OTHERWISE AUTHORIZED BY THE LOCAL PROGRAM ADMINISTRATOR. TRAPPED SEDIMENT AND THE DISTURBED SOIL AREAS RESULTING FROM THE DISPOSITION OF TEMPORARY MEASURES SHALL BE PERMANENTLY STABILIZED TO PREVENT FURTHER EROSION AND SEDIMENTATION.

NO.	TITLE	KEY	SYMBOL	NO.	TITLE	KEY	SYMBOL
3.01	SAFETY FENCE	SAF		3.19	RIPRAP	RR	
3.02	TEMPORARY GRAVEL CONSTRUCTION ENTRANCE	CE		3.20	ROCK CHECK DAMS	CD	
3.05	SILT FENCE	SF		3.30	TOPSOILING	TO	
3.07	STORM DRAIN INLET PROTECTION	IP		3.31	TEMPORARY SEEDING	TS	
3.08	CULVERT INLET PROTECTION	CIP		3.32	PERMANENT SEEDING	PS	
3.09	TEMPORARY DIVERSION DIKE	DD		3.33	SODDING	SO	
3.12	DIVERSION	DV		3.35	MULCHING	MU	
3.13	TEMPORARY SEDIMENT TRAP	ST		3.36	SOIL STABILIZATION BLANKETS AND MATTING	SE	

GENERAL NOTES

- DESIGN OF DETENTION BASINS SHALL CONFORM TO THE REQUIREMENTS OF THE COUNTY OF ROANOKE DRAINAGE STANDARDS (REF. SECTIONS 503.02, 503.03, AND 505.02). THE DESIGN OF THE FACILITY AND PREPARATION OF AS-BUILT PLANS SHALL BE BY A CERTIFIED PROFESSIONAL ENGINEER LICENSED TO PRACTICE IN THE COMMONWEALTH OF VIRGINIA.
- ACCESS TO THE FACILITY MUST BE PROVIDED IN ACCORDANCE WITH THE COUNTY OF ROANOKE DESIGN AND CONSTRUCTION STANDARDS FOR DETENTION PONDS, LATEST EDITION.
- IF THE FACILITY IS OVER FOUR (4) FEET DEEP, TAKES OVER TWO (2) HOURS TO DRAIN, OR THE INTERIOR SLOPE EXCEEDS 3 (H): 1 (V), PERMANENT FENCING MAY BE REQUIRED. ADDITIONALLY, IF THE FACILITY IS IN A CONGESTED AREA OR WILL IN ANY WAY POSE A HAZARD TO THE GENERAL PUBLIC, FENCING MAY BE REQUIRED. FENCING SHALL BE A MINIMUM OF SIX (6) FEET HIGH. A MINIMUM OF STANDARD NINE GAUGE LINK FENCE, AND MUST HAVE ONE OR MORE LOCKING DOUBLE GATES (MINIMUM TEN FEET WIDE) FOR ACCESS.
- DETENTION PONDS SHALL BE BONDED IN ACCORDANCE WITH THE ROANOKE COUNTY BONDING POLICY FOR SUBDIVISION AND SITE DEVELOPMENT. A SEPARATE BOND FOR THE DETENTION FACILITY WILL BE REQUIRED AND ADMINISTERED APART FROM THE SUBDIVISION DEVELOPMENT BOND. REFERENCE ESTIMATE - THIS SHEET.
- REFERENCE THE COUNTY OF ROANOKE DESIGN AND CONSTRUCTION STANDARDS FOR DETENTION PONDS, LATEST EDITION, FOR ACCEPTANCE AND MAINTENANCE OF THE FACILITY. CERTIFIED AS-BUILTS ARE REQUIRED AND MUST INCLUDE:
 - DIMENSIONS OF THE FACILITY
 - VOLUME @ MAXIMUM DEPTH
 - ELEVATIONS OF STRUCTURES, SPILLWAYS, AND TOP
 - MATERIALS VERIFICATION INCLUDING RESULTS OF DENSITY TESTS CONDUCTED BY AN INDEPENDENT SOIL TESTING LABORATORY
 - LOCATION AND ELEVATION OF BENCHMARK
- ONE FOOT MINIMUM FREEBOARD REQUIRED FOR THE 100 YR WATER SURFACE ELEVATION.



BRING MATERIAL DOWN TO A LEVEL AREA BEFORE TERMINATING THE INSTALLATION. TURN THE END UNDER 4" AND STAPLE AT 12" INTERVALS.

BLANKETS AND MATTING

OUTLET PROTECTION

CONSTRUCTION OF A SILT FENCE

GRAVEL CURB INLET SEDIMENT FILTER

ROCK CHECK DAM

TEMPORARY DIVERSION DIKE

TEMPORARY FILL DIVERSION

TEMPORARY RIGHT-OF-WAY DIVERSION

DIVERSION

SEDIMENT TRAP

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION

SEDIMENT BASIN

CHECK DAM

PERMANENT SEEDING

OUTLET PROTECTION