SUPPLEMENTAL INSTRUCTION

P. O. Box 13446 Roanoke, Virginia 24034 SI NO.: 230 TO: Skanska USA Building Inc. Attention: Mr. Scott Rivenbark DATE: 30 March 2007 OWNER'S CONTRACT NO.: HSMM COMMISSION NO.: 40044A PROJECT NAME: CARILION MEDICAL CENTER CONSOLIDATION/ SITE WORK PROJECT LOCATION: Carilion Roanoke Memorial Hospital, Roanoke, VA SUBJECT: Add Fire Service Valve Vault at North Parking Area SPEC. SECTION: ____ DRAWING NO. INSTRUCTION: This new water line was installed near the intersection of the north access road and Belleview Ave. to provide fire service to the nursing school. The water authority requires a fire service vault at all fire service connections to their system in accordance with Sketch SK-409, dated 30 March 2007. The vault serves three purposes; 1. serves as clear demarcation of ownership of the two systems; 2. prevents backflow into the authorities system; 3. detects any water use through that connection that may be from something other than fire flow. A fire service vault needs to be installed at the connection point to the authorities system. The post indicator valve will be relocated downstream of the vault. An easement will be required here to include the vault and the hire hydrant also located there that is outside of the Belleview right of way DATE: 30 March 2007 ISSUED BY HSMM: Harry Stockton FORWARDED BY SKANSKA USA BUILDING INC: ______ DATE: REPLY: WILL COMPLY WITH INSTRUCTION: Yes () No() If no, explain: REQUIRES COR: Yes () No () SubContr: The above information is in no way a directive to execute work contrary to the Contract Documents. If the Contractor feel that the above noted S.I. is in conflict with the <u>Drawings/Specifications</u> or other <u>Contract Documents</u> or not within the scope of his/her Contract obligations, notify the A/E and Owner immediately. DO NOT PROCEED. () Project Manager, Owner () A/E Project Manager () Project Inspector, Owner () A/E File Cc () Project Manager, Owner

HSMM, Inc.