

ESC SEQUENCE

- EXISTING GRAVEL AREA SHALL BE UTILIZED AS A CONSTRUCTION ENTRANCE FOR THIS PROJECT. THE GRAVEL SHALL BE MAINTAINED THROUGHOUT THE DURATION OF THE PROJECT.
- PERIMETER SILT FENCE AND CHECK DAMS SHALL BE INSTALLED WHERE SHOWN AND MAINTAINED THROUGHOUT THE PROJECT.
- UTILITY INSTALLATION MAY BEGIN ONCE THE SITE IS ACCESSED.
- PERMANENT OR TEMPORARY SEEDING SHALL BE APPLIED WITHIN 7 DAYS TO ANY AREA THAT WILL REMAIN DORMANT FOR LONGER THAN 14 DAYS. PERMANENT SEEDING SHALL BE APPLIED TO ANY AREA THAT HAS REACHED FINAL GRADE OR THAT WILL REMAIN DORMANT FOR LONGER THAN 1 YEAR.
- G.C. SHALL ENSURE UTILITY TRENCHES ARE BACKFILLED IMMEDIATELY FOLLOWING UTILITY INSTALLATION AND INSPECTION.
- APPROVAL REQUIRED FROM ROANOKE COUNTY INSPECTOR PRIOR TO REMOVAL OF ANY ESC MEASURES.
- G.C. SHALL ENSURE THAT THE LIMITS OF DISTURBANCE SHALL BE STRICTLY ADHERED TO.
- NO DEVIATIONS TO THE PLANS SHALL TAKE PLACE UNLESS PRIOR APPROVAL FROM THE OWNER, PROJECT ENGINEER, AND THE APPROPRIATE REVIEW AGENCIES.

ESC LEGEND

3.02	TEMPORARY STONE CONSTRUCTION ENTRANCE	CE
3.05	SILT FENCE	SF
3.20	ROCK CHECK DAM	CD
3.31	TEMPORARY SEEDING	TS
3.32	PERMANENT SEEDING	PS
3.35	MULCHING	MU

