

9-23-87 City out making water Tap in King St.
City sewer crew finished.
Contr. digging Footers for Bldg. & Laying private
water line.
*9-29-87 Contr. Tied into 8" water line stubbed across
King St. By City forces.

10-8-87 Called Ed Trant About water Line he seems
to think must be bad Gasket somewhere - informed
Contr. to cut valve at main on and let pressure
leak through ground and maybe find leak. But be
sure to valve off at main at quitting time

10-9-87 digging down Bells looking for leak - hooked into
PVC at meter loc. & will flush line at Hyd. & take sample
pressure test also when leak is repaired.

10-13-87 Found Leak Bad Gasket (Rolled) Fixed Leak
Pumped line up to 125⁺ Leaked off again must have
another leak

10-14-87 found another Rolled or pinched Gasket fixing
Leak in PM will try & pressure test tomorrow

10-15-87 fixed Leak - pressurizing line pumped line up
3 Times 150 lbs. Leaked off. found another Gasket. Looking

10-16-87 Laying 15" S.D. pipe toward exist D.I. on Rte 460
cutting down slope for Acc. Lanes.
did not work on water leak today.

10-19-87 cutting 8" water line & putting on slope.
Laying 15" S.D. pipe.

will try & pressurize line tomorrow.

10-20-87 Pumped line up 150 lbs. Line held OK
flushing line in PM.
breaking out exist. D.I. on Rte 460 E for new M.H.

10-21-87 took 1st water sample to Lab. - cutting down slope for
turning lane E.B. (Draper Bldg cutting out Acc. Lane and Laying
(stone wall) setting new M.H. at exist. D.I. on Rte 460.

10-22-87 Laying 15" pipe to new M.H. #4 on Rte 460
cutting down slope for DeAcc. Lane - cutting sub grade & laying stone
to turning lane in med. took 2nd water sample.

10-26-87 called about water sample (OK). informed Trant to install meter.
10-27-87 Raining. blasted Rock N/A more work

10-28-87 cutting sub-grade on turning lane setting D.I. #6 & digging
out for D.I. #3 informed Supt. to make area safe for vehicles & pedestrians.

11-4-87 Laying 15" pipe to D.I. #16 & 17 out of M.H. #14.

11-6-87 Started cut along DeAcc. Lane E.B. Rte 460

11-9-87 installing CG-6 " " " " " "
setting D.I. taps D.I. #1 & 2.

11-10-87 checked site N/A work RAIN.

11-11-87 checked site set up Barr. at D.I. #13 in Median
Showing work.

11-12-87 forming & pouring CG-6 Around Radius AND Tying in at end of Taper E.B. Rte 460
sealing Around D.I.s #1 & 2 & setting Throughs

11-13-87 forming & pouring Radius and 55' C&G on each side of entr. Above D.I.s

11-16-87 forming & pouring CG-2 curb in Median. Had call from Dale Moore (Alexander Const.)
About D.I.s being too high at entr. on Rte 460, also C&G installed also - at first
I said it would be alright BUT looking again it looks too high & may be a problem
tying asphalt in to (may cause cars to drag) I informed Mr. Tucker & Larry Hyton
to set up meeting with John Khan and we would get a different opinion -
also Tucker (Supt. Branch Assoc.) looked at intersection I said I could not accept
As is with out Mr. Khan's approval.

11-17-87 forming & pouring CG-2 curb in Median Rte 460

11-18-87 Removing exist. C&G along Rte 460 toward turning lane.

11-19-87 John, Ted & myself met with Supt. with (Branch Assoc.) Tucker and talked about
entr. at Rte 460, He says John Parker has checked the two D.I. at
entr. & they are 6" to 8" too high, this will reduce the % of grade
above D.I. on Roadway coming into Apts. but will increase % of grade
from D.I.s to Tye in at Rte 460 to 12% instead of 10% proposed.
John informed him to get letter of this & stating entr. connection
will work from John Parker. In turn John will write letter to
Alexander Const.'s proj. man.

11-20-87 John & myself talked with Frank Caldwell (Mr. Parker) & Tucker & Larry Hyton Supts. John had
profile showing a 5% grade for 1st 25' off exist pavement on Rte 460 and he said
the City expected this % of grade FRANK Caldwell checked between the pavement
on Rte 460 & cutter at D.I. 8 and came up with a 10% grade.
Will work up sketch and call John this afternoon.

11-23-87 visited site B-3 Asphalt laid SAT. Looks OK.

11-25-87 Backfilling C&G on turning lane & entr. Rte 460

11-30-87 Repairing water line 4" temp. Valve Blew off informed Larry to get
stone on entres.

12-3-87 Reworking C&G stone at King St. - backfilling 8" water line at connection
with city's

12-11-87 informed Larry Hyton to get more stone for C&G at King - Laying
sewer line (Private).

12-21-87 Removing C&G & D.I. #8 & 10 that were too high at entr. on Rte 460.
Laying S.D. (Private)

12-31-87 Laying S.D. line and setting M.H. - tying into D.I. in parking lot OK
told Contr. to backfill line.

1-4-88 Laying S.D. to pond & lowering D.I. #10 at entr. Rte 460

1-5-88 backfilling S.D. pipe and restoring slope across from pond forming Ant. Seepage
collar on pipe outlet pipe at Dam.

2-2-88 Contr. installing Roof drains

2-9-88 Contr. digging & Laying (PVC sewer line 8") from M.H. #5 to M.H. #4

2-10-88 installing 8" PVC pipe between M.H. 3 & 4

2-11-88 set M.H. #3 and Laying toward M.H. #2

2-12-88 Laying 8" PVC pipe drilling & shooting Rock out of M.H. #3
toward M.H. #2.