

2-16-88 installing M.H. #2 & Laying 8" PVC pipe Toward
M.H. 1 in King St. should make Tie-in today

Backfilling between M.H. 2 & 3.

2-17-88 Testing PVC pipe 2 sections between MK ~~4+5~~ & 4+3
(4+5) OK - section between (4+3) wouldn't hold Air pressure

Retested Between (3+4) plugs were Leaking line (OK)

2-18-88 Air-Tested remainder of sewer line (OK)

2-23-88 SET D.I. AT ENTR on New Grade & pipe cutting sub-grade
on ENTR Road THAT was too High.

2-29-88 City TV sewer Lines - Draper Settling Forms Around Radius
And AT D.I. (Entr. on Rte 460)

3-2-88 checked site pouring concrete from curb in parking lot.

3-4-88 Pouring concrete curb AT Radius ENTR on Rte 460.

3-15-88 Removing settled curbs on Turning Lane E.B. Rte 460 & replacing - grading slopes Along
Older compound AT Retention pond.

3-21-88 Forming Emergency Spillway AT Pond - backfilled curb on Rte 460

3-22-88 Forming & pouring curb AT Parking Lot (spreading top soil)

3-30-88 Digging out for V Ditch AT D.I. 7s on ENTR Road. - checked asphalt on ENTR Road AT
Rte 460. Has over-run and not the $\frac{1}{4}$ " per FT. FALL AS PLANS CALL for - informed MR Fields
with Branch & Assoc. of this - His Supt. and I looked at this. Asphalt needs to be removed AT
Entr. & installed properly.

4-1-88 met Fields Branch Assn. About ENTR. Advised him pavement would have to be removed &
installed properly - will have curb installed properly.

4-4-88 Landford Bros. Grinding down B-3 for proper Grade on Turning Lane.

4-5-88 Visited site have paved Area that Grade was wrong AT ENTR.

4-6-88 Paving parking Lot & ENTR Road (Private) installing remainder of paved ditch AT D.I. 7 Dis.

4-20-88 Visited site Hydro-seeding Along Rte 460 (Turning Lanes)