



SUGGESTED SEQUENCE FOR CONSTRUCTION

- STAGE I A - DIRECT TRAFFIC TO NORTHBOUND WILLIAMSON ROAD, REMOVE WEST RAMP (OLD JEFFERSON STREET RAMP) AND SOUTHBOUND WILLIAMSON ROAD CONCRETE DECK AND STEEL SUPERSTRUCTURE.
- STAGE I B - RECONSTRUCT AND REPAIR PORTIONS OF SUBSTRUCTURE. CLEAN AND PAINT REMAINING SOUTHBOUND STEEL SUPERSTRUCTURE AND CONSTRUCT NEW SOUTHBOUND DECK, SIDEWALK AND RAILING.
- STAGE II A - DIVERT TRAFFIC TO SOUTHBOUND ROADWAY. REMOVE NORTHBOUND CONCRETE DECK AND EXTERIOR GIRDER.
- STAGE II B - CLEAN AND PAINT EXISTING NORTHBOUND STRUCTURAL STEEL. CONSTRUCT NEW EXTERIOR GIRDER AND CONCRETE DECK, SIDEWALK AND RAILING.

CONCEPT DESIGN SUBMITTAL

REVISION	DATE	DESCRIPTION	BY	APP
DESIGNED	GMM	CITY OF ROANOKE, VA HUNTER VIADUCT		
DRAWN	DWH			
CHECKED		TYPICAL SECTIONS		
APPROVED				
SUBMITTED				
HAYES, SEAY, MATTERN & MATTERN, INC.		SCALE 1/4"=1'-0"	COMM. NO.	2894A
ARCHITECTS - ENGINEERS - PLANNERS ROANOKE, VIRGINIA		DATE 4/14/95	SHEET	2 of 3