

1. CONTINUE GRADING OPERATIONS AS SHOWN ON THIS PLAN, ONCE LOT AREAS ARE AT FINAL GRADE. STABILIZE PER VESIC MINIMUM STANDARDS 3.10 DRO. SLOPES OF 3:1 OR GREATER SHALL UTILIZE (BM) BLANKET MATTING FOR STABILIZATION.



AS GRADING ALLOWS INSTALL STORM DRAINAGE SYSTEM, WATER AND SANITARY SEWER LINES. INSTALL INLET PROTECTIONS IMMEDIATELY UPON INLET INSTALLATION.

2. INSTALL OUTLET PROTECTION AS STORM DRAINAGE RELEASE POINTS ARE CONSTRUCTED.

3. PROCEED WITH ROADWAY AND PAVING CONSTRUCTION AS FINAL GRADES ARE REACHED.

5. TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE REMOVED ONLY AFTER THOSE AFFECTED AREAS HAVE BEEN GRADDED TO FINAL GRADE AND PERMANENTLY STABILIZED WITH ESTABLISHED VEGETATION AND INSPECTED AND APPROVED BY ROANOKE COUNTY.

\*THIS SEQUENCE IS PROVIDED AS A GENERAL OUTLINE AND NOT TO DETAIL EVERY TASK THAT MUST BE PERFORMED FOR THE CONSTRUCTION OF THE PROJECT. CONTRACTOR MAY ELECT TO ALTER THE SEQUENCE OF CONSTRUCTION. HOWEVER, THE CONTRACTOR MUST FOLLOW THE VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK, AND ROANOKE COUNTY REGULATIONS. THIS SEQUENCE IS NOT INTENDED TO BE A STRICTLY STEP BY STEP PROGRESSION OF WORK ITEMS. SOME OF THE ABOVE ITEMS CAN BE ACCOMPLISHED CONCURRENTLY.



**THIS SHEET IS FOR EROSION &  
SEDIMENT CONTROL ONLY**