

E.S.C. - PHASE II CONSTRUCTION SEQUENCE:

1. THE SILT FENCE, CHECK DAMS, AND CONSTRUCTION ENTRANCE SHALL BE MAINTAINED THROUGHOUT THE DURATION OF THE PROJECT.
2. ALL OTHER UTILITIES FOR THE SITE SHALL BE INSTALLED AT THIS TIME AND SHALL BE PROTECTED BY SLOTTED PIPE OR PERMANENTLY SEEDED AFTER COMPLETION OF INSTALLATION.
3. PAVEMENT, CURBING, LANDSCAPING, ETC. SHALL BE INSTALLED AT THIS TIME. THE CONCRETE WASHOUT SHALL BE UTILIZED IN ACCORDANCE WITH DEC REGULATIONS.
4. PERMANENT SEEDING AND MULCHING SHALL BE APPLIED AT THIS TIME TO ALL EXPOSED SOILS.
5. AFTER FINAL SITE REGULATION AND FRANKLIN COUNTY APPROVAL, SILT FENCE, CHECK DAMS, AND INLET PROTECTION CAN BE REMOVED.
6. *NOTE: FRANKLIN COUNTY INSPECTION AND APPROVAL IS REQUIRED PRIOR TO THE REMOVAL OF EROSION AND SEDIMENT CONTROL MEASURES.
7. G.C. SHALL ENSURE THAT THE LIMITS OF DISTURBANCE ARE STRICTLY ADHERED TO DURING THE PROJECT.
8. NO DEVIATIONS TO THE PLANS SHALL TAKE PLACE UNLESS PRIOR APPROVAL IS OBTAINED FROM THE OWNER, PROJECT ENGINEER, AND THE APPROPRIATE REVIEW AGENCIES.

E&S MEASURES

3.02	TEMPORARY STONE CONSTRUCTION ENTRANCE	CE
3.05	SILT FENCE	SF
3.07	STORM DRAIN INLET PROTECTION	IP
3.20	ROCK CHECK DAM	CD
3.31	TEMPORARY SEEDING	TS
3.32	PERMANENT SEEDING	PS
3.35	MULCHING	MU

BOOKER T WASHINGTON HWY
ROUTE 122
R/W VARIES

