



THIS SHEET IS FOR EROSION & SEDIMENT CONTROL ONLY

PHASE I - SEQUENCE OF CONSTRUCTION

1. CONTRACTOR'S CERTIFIED RESPONSIBLE LAND DISTURBER SHALL BE NAMED AND A COPY OF HIS ID CARD PROVIDED TO ROANOKE COUNTY PRIOR TO THE PRE-CONSTRUCTION MEETING. RLD SHALL ALSO ATTEND PRE-CON MEETING.
2. THE EXISTING PAVED & GRAVEL PARKING AREAS WILL ACT AS THE CONSTRUCTION ENTRANCE.
3. INSTALL CULVERT INLET PROTECTION AS SHOWN ON THIS PLAN.
4. INSTALL SILT FENCE AND REMOVE A SMALL SECTION OF THE GRAVEL PARKING AREA SO THE EASTERN ENDWORK CAN BE INSTALLED.
5. SAW CUT EXIST. PAVEMENT AND REMOVE A SMALL SECTION OF THE PAVEMENT SO THE NORTHERN ENDWORK CAN BE INSTALLED.
6. REMOVE A SMALL SECTION OF THE GRAVEL PARKING AREA SO THE WESTERN ENDWORK CAN BE INSTALLED.
7. BEGIN CONSTRUCTION OF THE REMAINING PAVED & GRAVEL PARKING AREAS AS SHOWN ON THIS PLAN. ONCE THESE AREAS ARE AT SUB-GRADE, INSTALL PAVEMENT STONE BASE TO ACT AS CONSTRUCTION ROAD STABILIZATION (CRS).
8. BEGIN UTILITY RELOCATIONS AND CONCRETE PAD CONSTRUCTION AS SHOWN ON THIS PLAN.
9. ONCE ALL PHASE I EDC DISTURBED AREAS ARE STABILIZED WITH CRS, PROCEED TO PHASE II EDC PLAN.

*THIS SEQUENCE IS PROVIDED AS A GENERAL OUTLINE AND NOT TO DETAIL EVERY TASK THAT MUST BE PERFORMED FOR THE CONSTRUCTION OF THE PROJECT. CONTRACTOR MAY ELECT TO ALTER THE SEQUENCE OF CONSTRUCTION. HOWEVER, THE CONTRACTOR MUST FOLLOW THE VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK AND ROANOKE COUNTY REGULATIONS. THIS SEQUENCE IS NOT INTENDED TO BE A STRICTLY STEP-BY-STEP PROGRESSION OF WORK ITEMS. SOME OF THE ABOVE ITEMS CAN BE ACCOMPLISHED CONCURRENTLY.

ESB PHASE I AND II

NO.	TITLE	KEY	SYMBOL
3.03	CONSTRUCTION ROAD STABILIZATION	CRS	[Symbol]
3.05	SILT FENCE	SF	[Symbol]
3.08	CULVERT INLET PROTECTION	CIP	[Symbol]
3.09	TEMPORARY DIVERSION DIKE	TS	[Symbol]
3.21	TEMPORARY SEEDING	PS	[Symbol]
3.32	PERMANENT SEEDING	ML	[Symbol]
3.35	MULCHING	DD	[Symbol]

Lumsden Associates, P.C.
ENGINEERS | SURVEYORS | PLANNERS
4000 BRIMLEY AVENUE
ROANOKE, VIRGINIA 24018
PHONE: (540) 774-4411
WWW.LUMSDEN-PC.COM

**PHASE I
EROSION & SEDIMENT
CONTROL PLAN**

ROANOKE COUNTY STORMWATER BUILDING
ROANOKE COUNTY PUBLIC SERVICES
LOCATED ALONG
KESSLER MILL ROAD
ROANOKE COUNTY, VIRGINIA

REVISIONS

NO.	DATE	DESCRIPTION

DATE: April 20, 2020
SCALE: 1" = 20'
COMPRESSION NO.: 19-035
SHEET: C-601