

ESC PHASE 2 SEQUENCE OF CONSTRUCTION

1. ANY SLOPES STEEPER THAN 3:1 SHALL RECEIVE BLANKET MATTING.
2. INLET PROTECTION SHALL BE INSTALLED ON THE REVISED/PROPOSED STORM SEWER INLETS AS EACH INLET BECOMES FUNCTIONAL.
3. ALL UTILITIES FOR THE SITE SHALL BE INSTALLED AT THIS TIME. AREAS DISTURBED FOR UTILITY INSTALLATION SHALL BE TEMPORARILY OR PERMANENTLY SEEDED AFTER COMPLETION OF INSTALLATION.
4. G.C. SHALL PAY SPECIAL ATTENTION DURING THE CONSTRUCTION OF THE CURBING AND ASPHALT ALONG MILLWHEEL DRIVE, AND RUSSELEN DRIVE TO ENSURE NO SEDIMENT OR SEDIMENT LADEN RUNOFF IS TRANSPORTED DOWNSTREAM ALONG THE PAVEMENT, CURB & GUTTER, OR WITHIN THE STORM SEWER SYSTEM.
5. PAVEMENT, CURBING, ETC. SHALL BE INSTALLED AT THIS TIME. THE CONCRETE WASHOUT SHALL BE INSTALLED AND MADE FUNCTIONAL PRIOR TO ANY CONCRETE IMPROVEMENTS ON-SITE AND SHALL BE UTILIZED IN ACCORDANCE WITH D.E.Q. REGULATIONS.
6. AFTER FINAL STABILIZATION AND ROANOKE COUNTY APPROVAL, INLET PROTECTION, SILT FENCE, TEMPORARY DIVERSIONS DIKES, AND OTHER REMAINING TEMPORARY EROSION SEDIMENT CONTROL MEASURES MAY BE REMOVED. ROANOKE COUNTY INSPECTION AND APPROVAL IS REQUIRED PRIOR TO THE REMOVAL OF EROSION AND SEDIMENT CONTROL MEASURES.
7. G.C. SHALL ENSURE THAT THE LIMITS OF DISTURBANCE ARE STRICTLY ADHERED TO THROUGHOUT CONSTRUCTION.
8. NO DEVIATIONS TO THE PLANS SHALL TAKE PLACE UNLESS PRIOR APPROVAL HAS BEEN GIVEN FROM THE OWNER, PROJECT ENGINEER, AND THE APPROPRIATE REVIEW AGENCIES.

ESC LEGEND

	3.02	TEMPORARY STONE CONSTRUCTION ENTRANCE	CE
	3.05	SILT FENCE	SF
	3.07	STORM DRAIN INLET PROTECTION	IP
	3.20	ROCK CHECK DAM	CD
	3.31	TEMPORARY SEEDING	TS
	3.32	PERMANENT SEEDING	PS
	3.35	MULCHING	MU
	3.36	SOIL STABILIZATION BLANKETS & MATTING	B/M

