ES-1: UNLESS OTHERWISE INDICATED. ALL VEGETATIVE AND STRUCTURAL EROSION AND SEDIMENT CONTROL PRACTICES WILL BE CONSTRUCTED AND MAINTAINED ACCORDING TO MINIMUM STANDARDS AND SPECIFICATIONS OF THE VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK AND VIRGINIA REGULATIONS VR 625-02-00 EROSION AND SEDIMENT CONTROL REGULATIONS

ES-2: THE PLAN APPROVING AUTHORITY MUST BE NOTIFIED ONE WEEK PRIOR TO THE PRE-CONSTRUCTION CONFERENCE, ONE WEEK PRIOR TO THE COMMENCEMENT OF LAND DISTURBING ACTIVITY, AND ONE WEEK PRIOR TO THE FINAL INSPECTION.

ES-3: ALL EROSION AND SEDIMENT CONTROL MEASURES ARE TO BE PLACED PRIOR TO OR AS THE FIRST STEP IN CLEARING.

ES-4: A COPY OF THE APPROVED EROSION AND SEDIMENT CONTROL PLAN SHALL BE MAINTAINED ON THE SITE AT ALL TIMES.

ES-5: PRIOR TO ISSUANCE OF A LAND DISTURBANCE PERMIT BY ROANOKE COUNTY, THE OWNER SHALL PROVIDE DOCUMENTATION OF AN EXISTING LAND DISTURBING PERMIT(S) THAT WOULD BE ASSOCIATED OR REQUIRED FOR ANY OFF-SITE BORROW OR WASTE AREAS: WHETHER LOCATED WITHIN THE COUNTY LIMITS

ES-6: THE CONTRACTOR IS RESPONSIBLE FOR INSTALLATION OF ANY ADDITIONAL EROSION CONTROL MEASURES NECESSARY TO PREVENT EROSION AND SEDIMENTATION AS DETERMINED BY THE PLAN APPROVING AUTHORITY.

ES-7: ALL DISTURBED AREAS ARE TO DRAIN TO APPROVED SEDIMENT CONTROL MEASURES AT ALL TIMES DURING LAND DISTURBING ACTIVITIES AND DURING SITE DEVELOPMENT UNTIL FINAL STABILIZATION IS

ES-8: DURING DEWATERING OPERATIONS, WATER WILL BE PUMPED INTO AN APPROVED FILTERING DEVICE.

ES-9: THE CONTRACTOR SHALL INSPECT ALL EROSION CONTROL MEASURES PERIODICALLY AND AFTER EACH RUN-OFF PRODUCING RAINFALL EVENT. ANY NECESSARY REPAIRS OR CLEANUP TO MAINTAIN THE EFFECTIVENESS OF THE EROSION CONTROL DEVICES SHALL BE MADE IMMEDIATELY.

BAL-1: ALL ASPHALT AREAS WILL BE STABILIZED WITH BASE STONE WITHIN 30 DAYS OF FINAL GRADING.

BAL-2: PERMANENT OR TEMPORARY SOIL STABILIZATION SHALL BE APPLIED TO DENUDED AREAS WITHIN SEVEN DAYS AFTER FINAL GRADE IS REACHED ON ANY PORTION OF SITE. TEMPORARY SOIL STABILIZATION SHALL BE APPLIED WITHIN SEVEN DAYS TO DENUDED AREAS THAT MAY NOT BE AT FINAL GRADE, BUT WILL REMAIN DORMANT (UNDISTURBED) FOR LONGER THAN 30 DAYS. PERMANENT STABILIZATION SHALL BE APPLIED TO AREAS THAT ARE TO BE LEFT DORMANT FOR MORE THAN ONE YEAR.

BAL-3: THE LOCAL APPROVING AUTHORITY AND OTHER INTERESTED AGENCIES SHALL MAKE A CONTINUING REVIEW AND EVALUATION OF THE METHODS USED FOR THE OVERALL EFFECTIVENESS OF THE EROSION CONTROL PROGRAM. AN APPROVED EROSION AND SEDIMENT CONTROL PLAN MAY BE AMMENDED BY THE APPROVING AUTHORITY OF ON SITE INSPECTION INDICATED THAT THE APPROVED CONTROL MEASURES ARE NOT EFFECTIVE IN CONTROLLING EROSION AND SEDIMENTATION OR IF BECAUSE OF CHANGED CIRCUMSTANCES, THE APPROVED PLAN CANNOT BE CARRIED OUT.

BAL-4: ALL WORK SHALL BE DONE IN ACCORDANCE WITH THE STANDARDS, SPECIFICATIONS AND DETAILS OF THE LATEST EDITION OF THE VIRGINIA EROSION CONTROL HANDBOOK (THE HANDBOOK) BY THE VIRGINIA SOIL AND WATER CONSERVATION COMMISSION. EROSION AND SEDIMENT CONTROL PRACTICES SHALL BE MAINTAINED SO THAT SEDIMENT CARRYING RUNOFF FROM THE SITE WILL NOT ENTER STORM DRAINAGE FACILITIES OR ADJOINING PROPERTIES AND RIGHTS-OF-WAY.

BAL-5: ALL CONSTRUCTION TRAFFIC SHALL ENTER AND EXIT THE SITE VIA THE CONSTRUCTION

	ON-SILTATION COST ESTIMATE		
ITEM	QUANTITY	UNIT COST	TOTAL
CONSTRUCTION ENTRANCE	1 EA	\$1,200.00 per EA	\$1,200.00
SILT FENCE	1,180 LF	\$4.00 per LF	\$4,720.00
TEMPORARY SEEDING	105,000 SF	\$0.04 per SF	\$4,200.00
PERMANENT SEEDING	65,000 SF	\$0.05 per SF	\$3,250.00
BLANKET MATTING	15,000 SF	\$0.25 per SF	\$3,750.00
TEMPORARY SEDIMENT TRAP	2 EA	\$1,500.00 per EA	\$3,000.00
TEMPORARY DIVERSION DIKE	735 LF	\$5.00 per LF	\$3,675.00
INLET PROTECTION	19 EA	\$150.00 per EA	\$2,850.00
CULVERT INLET PROTECTION	1 EA	\$400.00 per EA	\$400.00
ROCK CHECK DAM	1 EA	\$100.00 per EA	\$100.00
		SUB-TOTAL	27,145.00
		10% CONTINGENCY	\$2,715.00
	ESTIMA	TED TOTAL =	\$29,860.00

STORMWATER SITE STATISTICS				
	EXISTING	PROPOSED		
TOTAL DISTURBED AREA (AC)	0.00	4.60		
TOTAL SITE AREA (AC)	4.60	4.60		
IMPERVIOUS AREA (AC)	2.19	3.10		
MANAGED TURF AREA (AC)	2.41	1.50		
OPEN SPACE/FOREST (AC)	0.00	0.00		
RIGHT OF WAY DISTURBANCE (SF)		0.30		
KARST PRESENT (Y/N)	UNDETERMINED	UNDETERMINED		

COSTS MAY VARY, BASED ON ACTUAL FIELD CONDITIONS AND CURRENT

ECONOMIC CONDITIONS.

EROSION AND SEDIMENT CONTROL NARRATIVE

PROJECT DESCRIPTION: THE PURPOSE OF THIS PROJECT IS THE CONSTRUCTION OF AN AUTOMOTIVE DEALERSHIP AND ASSOCIATED IMPROVEMENTS TO SERVE THIS USE. THE SITE IS LOCATED IN THE COUNTY OF ROANOKE, VIRGINIA WITH FRONTAGE ON WILLIAMSON ROAD. THE PROPERTY IS CURRENTLY OWNED BY ROANOKE AVA RE LLC. DISTURBED AREA IS ±4.60 ACRES.

EXISTING SITE CONDITIONS: THE SITE IS CURRENTLY PRIMARILY COMPRISED OF ASPHALT PAVEMENT AND GRAVEL, WITH THE REMAINING AREAS COMPRISED OF EXPOSED ROCK AND BARE EARTH. PREVIOUS GRADING OPERATIONS WERE CONDUCTED ON SITE IN 2017 FOR A PROJECT THAT DID NOT MOVE FORWARD.

ADJACENT PROPERTY: THE LIMITS OF CONSTRUCTION ARE BOUNDED ON THE EAST AND WEST BY DEVELOPED COMMERCIAL PROPERTY. TO THE NORTH BY VACANT COMMERCIAL PROPERTY, AND TO THE SOUTH BY THE PUBLIC RIGHT OF WAY OF WILLIAMSON RD.

OFF-SITE AREAS: G.C. SHALL NOTIFY THE COUNTY OF ROANOKE OF THE LOCATION OF ANY OFF-SITE FILL OR BORROW AREAS PRIOR TO ANY MATERIAL BEING TRANSPORTED TO OR FROM THE SITE. ANY OFF-SITE MATERIAL SHALL COME FROM A PERMITTED SITE.

SOILS: G.C. SHALL REFER TO THE GEOTECHNICAL ENGINEERING REPORT PROVIDED BY ECS MID-ATLANTIC, LLC DATED APRIL 2016 FOR SUB-SURFACE REPORT. SOIL INFORMATION IS AVAILABLE ON THE RESIDUAL SOILS THAT IS SUGGESTED IN THE "SOIL SURVEY OF ROANOKE COUNTY AND THE CITIES OF ROANOKE AND SALEM, VIRGINIA" AS PREPARED BY THE UNITED STATES DEPARTMENT OF AGRICULTURE. THIS SURVEY IDENTIFIES THE ORIGINAL SOIL MATERIAL AS 3D3 CHILHOWIE SILTY CLAY LOAM, 15 TO 25 % SLOPES, SEVERELY ERODED, HSG-D, AND 52 UDORTHENTS-URBAN LAND COMPLEX, ASSUMED TO BE CLASSIFIED AS HSG-D SOILS.

CRITICAL EROSION AREAS: CRITICAL AREAS ARE ANTICIPATED FOR AREAS OF STEEP SLOPES. THESE AREAS SHALL RECEIVE SEEDING AND STABILIZED IMMEDIATELY AND TREATED WITH BLANKET MATTING AS REQUIRED. SPECIAL ATTENTION SHALL BE MADE AT THESE LOCATIONS TO ENSURE SEDIMENT LADEN RUNOFF IS NOT TRANSPORTED INTO THE RIGHT OF WAY OR ONTO ADJACENT PROPERTIES.

EROSION AND SEDIMENT CONTROL MEASURES:

UNLESS OTHERWISE INDICATED, ALL VEGETATIVE AND STRUCTURAL EROSION AND SEDIMENT CONTROL PRACTICES SHALL BE CONSTRUCTED AND MAINTAINED ACCORDING TO MINIMUM STANDARDS AND SPECIFICATIONS OF THE "VIRGINIA EROSION AND SEDIMENT CONTROL HANDBOOK, THIRD EDITION" (VESCH). THE MINIMUM STANDARDS OF THE VESCH SHALL BE ADHERED TO UNLESS OTHERWISE DIRECTED BY THE LOCAL PROGRAM ADMINISTRATOR.

TEMPORARY STONE CONSTRUCTION ENTRANCE-STD. 3.02.....A STONE PAD, LOCATED AT POINT OF VEHICULAR INGRESS AND EGRESS ON A CONSTRUCTION SITE, TO REDUCE THE SOIL TRANSPORTED ONTO PUBLIC ROADS AND OTHER PAVED AREAS.

CONSTRUCTION ROAD STABILIZATION-STD. 3.03....THE TEMPORARY STABILIZATION OF ACCESS ROADS. SUBDIVISION ROADS. PARKING AREAS. AND

SILT FENCE-STD. 3.05.....A TEMPORARY SEDIMENT BARRIER CONSTRUCTED OF POSTS, FILTER FABRIC AND, IN SOME CASES, A WIRE SUPPORT FENCE, PLACED ACROSS OR AT THE TOE OF A SLOPE OR IN A MINOR DRAINAGE WAY TO INTERCEPT AND DETAIN SEDIMENT AND DECREASE FLOW VELOCITIES FROM DRAINAGE AREAS OF LIMITED SIZE.

STORM DRAIN INLET PROTECTION-STD. 3.07.....THE INSTALLATION OF VARIOUS KINDS OF SEDIMENT TRAPPING MEASURES ARE DROP INLETS OR CURB INLET STRUCTURES PRIOR TO PERMANENT STABILIZATION OF THE DISTURBED AREA.

CULVERT INLET PROTECTION-STD.3.08....CULVERT INLET PROTECTION IS USED TO PREVENT SEDIMENT FROM ENTERING THE STORM DRAINAGE SYSTEM PRIOR TO PERMANENT STABILIZATION OF THE DISTURBED AREA.

TEMPORARY DIVERSION DIKE-STD. 3.09.....A TEMPORARY RIDGE OF COMPACTED SOIL CONSTRUCTED AT THE TOP OR BASE OF A SLOPING

DISTURBED AREA TO DIVERT STORM RUNOFF FROM UPSLOPE DRAINAGE AREAS AWAY FROM UNPROTECTED DISTURBED AREAS

TEMPORARY SEDIMENT TRAP-STD. 3.13....A TEMPORARY PONDING AREA FORMED BY CONSTRUCTING AN EARTHEN EMBANKMENT WITH

A STONE OUTLET. ROCK CHECK DAMS-STD. 3.20....SMALL, TEMPORARY STONE DAMS CONSTRUCTED ACROSS A DRAINAGE DITCH TO REDUCE THE

TEMPORARY SEEDING-STD. 3.31....ESTABLISHMENT OF A TEMPORARY VEGETATIVE COVER ON DISTURBED AREAS THAT WILL NOT BE BROUGHT TO

FINAL GRADE FOR PERIODS OF 7 DAYS TO 1-YEAR BY SEEDING WITH AN APPROPRIATE RAPIDLY GROWING SEED MIXTURE. PERMANENT SEEDING-STD. 3.32.....ESTABLISHMENT OF A VEGETATIVE COVER BY PLANTING SEED ON ALL FINAL GRADED AREAS THAT WILL NOT

RECEIVE AN IMPERVIOUS COVER OR RECEIVE TOPSOIL MATERIAL TO PROVIDE A STABILIZED SITE AFTER THE PROJECT IS COMPLETE. MULCHING-3.35.....MULCH SHALL BE APPLIED TO ALL TEMPORARY AND PEMANENT SEEDING OPERATIONS TO PROMOTE THE GROWTH OF VEGETATION AND TO PROTECT THE SOIL SURFACE FROM RAINDROP IMPACTS.

SOIL STABILIZATION BLANKETS & MATTING-3.36.....UPON COMPLETION OF GRADING OPERATIONS FOR THE AREA ALONG THE CUL-DE-SAC EMBANKEMENT, A DEGRADABLE BLANKET SHALL BE INSTALLED ON ALL SLOPES 3:1 OR GREATER TO PROMOTE STABILIZATION DUE TO SEEDING OPERATIONS.

MANAGEMENT STRATEGIES:

A) CONSTRUCTION WILL BE SEQUENCED SO THAT GRADING OPERATIONS CAN BEGIN AND END AS QUICKLY AS POSSIBLE.

B) SEDIMENT TRAPPING MEASURES WILL BE INSTALLED AS A FIRST STEP IN GRADING.

VELOCITY OF CONCENTRATED FLOWS, REDUCING EROSION OF THE DITCH

OTHER ON-SITE VEHICLE TRANSPORTATION ROUTES WITH STONE IMMEDIATELY AFTER GRADING.

C) THE LOCAL PROGRAM ADMINISTRATOR RESERVES THE RIGHT TO ADD TO, DELETE OR OTHERWISE CHANGE THE EROSION CONTROL MEASURES AS DEEMED NECESSARY DUE TO ACTUAL FIELD CONDITIONS BY WRITTEN NOTIFICATION TO THE CONTRACTOR D) ALL FILL AND CUT SLOPES SHALL BE SEEDED WITHIN SEVEN (7) DAYS OF ACHIEVING FINAL GRADE.

E) ONLY AFTER INSPECTION AND APPROVAL FROM THE LOCAL PROGRAM ADMINISTRATOR MAY ITEMS BE REMOVED FOLLOWING THE STABILIZATION OF THE CONTRIBUTING AREAS.

THE GENERAL CONTRACTOR SHALL INSPECT DISTURBED AREAS OF THE SITE THAT HAVE NOT BEEN FINALLY STABILIZED, AND AREAS USED FOR STORAGE OF MATERIALS THAT ARE EXPOSED TO PRECIPITATION, STRUCTURAL CONTROL MEASURES, AND THE AREA OF CONSTRUCTION VEHICLE ACCESS AT LEAST EVERY FIVE (5) CALENDAR DAYS, AND WITHIN 24 HOURS OF THE END OF A STORM EVENT PRODUCING 1/2" OR GREATER OF PRECIPITATION. WHERE AREAS HAVE BEEN FINALLY OR TEMPORARILY STABILIZED OR RUNOFF IS UNLIKELY DUE TO WINTER CONDITIONS (SITE IS COVERED WITH SNOW, ICE, OR FROZEN GROUND EXISTS) SUCH INSPECTIONS SHALL BE CONDUCTED AT LEAST ONCE EVERY MONTH. A) INSPECT DISTURBED AREAS AND AREAS OF MATERIALS STORAGE THAT ARE EXPOSED TO PRECIPITATION FOR EVIDENCE OF, OR THE POTENTIAL FÓR SEDIMENT ENTERING THE STORM DRAIN SYSTEM. INSPECT E&S CONTROLS IN ACCORDANCE WITH REQUIREMENTS STATED HEREIN, AND INSPECT POINTS OF STORM DRAIN DISCHARGE FOR EXCESSIVE SEDIMENTATION. CORRECT SITE CONTROLS AS REQUIRED TO REDUCE SEDIMENTATION OF STORM

DRAINS, CULVERTS, AND RECEIVING CHANNELS. B) IF CONTROLS OR SEDIMENT PREVENTION AREAS ARE FOUND TO BE IN NEED OF REPAIR OR MODIFICATION, THE GENERAL CONTRACTOR SHALL PROVIDE ADDITIONAL MEASURES OR MODIFICATIONS TO EXISTING MEASURES AS REQUIRED. ANY ADDITIONAL MEASURES OR MODIFICATIONS TO EXISTING MEASURES SHALL BE RECORDED AS FIELD REVISIONS TO THESE PLANS. IN THE EVENT THAT ADDITIONAL CONTROLS ARE FOUND TO BE REQUIRED, THE GENERAL CONTRACTOR SHALL BE RESPONSIBLE FOR IMPLEMENTING THESE CONTROLS BEFORE THE NEXT ANTICIPATED STORM EVENT. IF IMPLEMENTATION BEFORE THE NEXT STORM EVENT IS IMPRACTICAL, THEY SHALL BE IMPLEMENTED AS SOON AS PRACTICAL. C) A REPORT SUMMARIZING THE SCOPE OF INSPECTIONS, NAME OF INSPECTOR, INSPECTOR'S QUALIFICATIONS, DATES OF INSPECTIONS, MAJOR OBSERVATIONS PERTAINING TO THE IMPLEMENTATION OF THESE EROSION CONTROL PLANS. AND ACTIONS TAKEN SHALL BE MADE AND RETAINED AS A PART OF THESE PLANS. MAJOR OBSERVATIONS OF THESE REPORTS SHALL INCLUDE: THE LOCATIONS OF EXCESSIVE SEDIMENTATION FROM THE

SITE; LOCATIONS OF CONTROLS IN NEED OF REPAIR; LOCATIONS OF FAILED OR INADEQUATE CONTROLS; AND LOCATIONS WHERE ADDITIONAL

STORMWATER MANAGEMENT:

CONTROLS ARE NEEDED.

THE ENERGY BALANCE EQUATION IS BEING UTILIZED FOR THIS DEVELOPMENT TO PROVIDE CONFORMANCE WITH STATE REGULATIONS RELATED TO CHANNEL PROTECTION REQUIREMENTS. THE 1-YEAR STORM HAS BEEN ANALYZED AND DETAINED UTILIZING THE STORMWATER MANAGEMENT FACILITIES TO ENSURE THE DEVELOPMENT CONFORMS TO CURRENT STANDARDS. FLOOD PROTECTION REQUIREMENTS WILL BE MET BY PROVIDING A REDUCTION IN THE POST-DEVELOPMENT 10-YEAR PEAK FLOW RATE WHEN COMPARED TO THE PRE-DEVELOPMENT 10-YEAR PEAK FLOW RATE.

STORMWATER QUALITY REQUIREMENTS WILL BE MET THROUGH THE INSTALLATION OF THE ON-SITE STORMTECH SYSTEM (2.27 LBS) AND THE PURCHASE OF OFF-SITE NUTRIENT CREDITS (0.45 LB).

	BMP #1	BMP #2
BMP TYPE	OFF-SITE NUTRIENT CREDITS	STORMTECH ISOLATOR ROW
NAME OF AUTHORIZED NUTRIENT BANK	SAXE NUTRIENT BANK	N/A
REQUIRED PHOSOPHORUS TO BE REMOVED (LB/YR)	2.72 LBS	2.72 LBS
AMOUNT OF PHOSPHORUS CREDIT PURCHASED (LB/YR)	0.45 LBS	N/A
TECHNICAL REQUIREMENTS MET (PART IIB OR IIC)	N/A	N/A
TOTAL AREA TREATED (AC)	4.60 AC.	4.35 AC.
IMPERVIOUS AREA TREATED BY BMP (AC)	3.10 AC.	2.36 AC.
MANAGED TURF AREA TREATED BY BMP (AC)	1.50 AC.	1.99 AC.
OPEN SPACE / FOREST AREA TREATED BY BMP (AC)	N/A	N/A
SURFACE AREA OF BMP (AC)	N/A	N/A
STORAGE VOLUME OF BMP (AC-FT)	N/A	0.53
QUALITY, QUANTITY, OR BOTH?	QUALITY	QUALITY
TMDL ADDRESSED? (PHOSOPHORUS, BACTERIA, SEDIMENT, ETC)	PHOSPHORUS	PHOSPHORUS
NAME OF RECEIVING WATER (PROJECT SITE)	CARVIN CREEK	CARVIN CREEK
HYDROLOGIC UNIT CODE FOR PROJECT SITE (ALPHANUMERIC CODE RU14, ETC)	RU12	RU12
MAXIMUM AVERAGE DEPTH (FT)	N/A	N/A
LATITUDE (DECIMAL DEGREES XX.XXXX)	N/A	37.3473
LONGITUDE (DECIMAL DEGREES XX.XXXX)	N/A	-79.9538

		MINIMI IM STANDADOS	
	No.	MINIMUM STANDARDS CRITERIA, TECHNIQUE OR METHOD	PRACTICES PROVIDED
	1	PERMANENT OR TEMPORARY SOIL STABILIZATION SHALL BE APPLIED TO DENUDED AREAS WITHIN SEVEN (7) DAYS AFTER FINAL GRADE HAS BEEN REACHED ON ANY PORTION OF THE SITE. TEMPORARY SOIL STABILIZATION SHALL BE APPLIED WITHIN SEVEN (7) DAYS TO DENUDED AREAS THAT MAY BE AT FINAL GRADE BUT WILL REMAIN DORMANT (UNDISTURBED) FOR LONGER THAN FOURTEEN (14) DAYS. PERMANENT STABILIZATION SHALL BE APPLIED TO AREAS THAT ARE TO BE LEFT DORMANT FOR MORE THAN ONE (1) YEAR.	TS PS MU B/M FOR ALL DENUDED AREAS
	2	DURING CONSTRUCTION OF THE PROJECT, SOIL STOCKPILES SHALL BE STABILIZED OR PROTECTED WITH SEDIMENT TRAPPING MEASURES. THE CONTRACTOR IS RESPONSIBLE FOR THE TEMPORARY PROTECTION AND PERMANENT STABILIZATION OF ALL SOIL STOCKPILES ON SITE AS WELL AS SOIL INTENTIONALLY TRANSPORTED FROM THE PROJECT SITE.	SF TS FOR PROVIDED STOCKPILES
	3	A PERMANENT VEGETATIVE COVER SHALL BE ESTABLISHED ON DENUDED AREAS NOT OTHERWISE PERMANENTLY STABILIZED. PERMANENT VEGETATION SHALL NOT BE CONSIDERED ESTABLISHED UNTIL A GROUND COVER IS ACHIEVED THAT, IN THE OPINION OF THE LOCAL PROGRAM ADMINISTRATOR OR DESIGNATED AGENT, IS UNIFORM, MATURE ENOUGH TO SURVIVE AND WILL INHIBIT EROSION.	TS PS MU B/M FOR ALL DENUDED AREAS
	4	SEDIMENT BASINS AND TRAPS, PERIMETER DIKES, SEDIMENT BARRIERS AND OTHER MEASURES INTENDED TO TRAP SEDIMENT SHALL BE CONSTRUCTED AS A FIRST STEP IN ANY LAND-DISTURBING ACTIVITY AND SHALL BE MADE FUNCTIONAL BEFORE UPSLOPE LAND DISTURBANCE TAKES PLACE.	SF (IP) (CIP) (DD) (ST) (CD) FOR ALL DRAINAGE DIVIDES
	5	STABILIZATION METHODS SHALL BE APPLIED TO EARTHEN STRUCTURES SUCH AS DAMS, DIKES AND DIVERSIONS IMMEDIATELY AFTER INSTALLATION.	TS PS MU FOR ALL EARTHEN STRUCTURES
	6	SEDIMENT TRAPS AND BASINS SHALL BE DESIGNED AND CONSTRUCTED BASED UPON THE TOTAL DRAINAGE AREA TO BE SERVED BY THE TRAP OR BASIN.	ST
	7	CUT AND FILL SLOPES SHALL BE CONSTRUCTED IN A MANNER THAT WILL MINIMIZE EROSION. SLOPES THAT ARE FOUND TO BE ERODING EXCESSIVELY WITHIN ONE (1) YEAR OF PERMANENT STABILIZATION SHALL BE PROVIDED WITH ADDITIONAL SLOPE STABILIZATION MEASURES UNTIL THE PROBLEM IS CORRECTED.	TS PS MU B/M FOR ALL ERODING SLOPES
	8	CONCENTRATED RUNOFF SHALL NOT FLOW DOWN CUT OR FILL SLOPES UNLESS CONTAINED WITHIN AN ADEQUATE TEMPORARY OR PERMANENT CHANNEL, FLUME OR SLOPE DRAIN STRUCTURE.	NO CONCENTRATED RUNOFF SHALL BE CONVEYED DOWN THE STEEP SLOPES ON—SITE SHOULD SEEPS OCCUR IN ANY EXISTING OR NEW CUT
	9	WHENEVER WATER SEEPS FROM A SLOPE FACE, ADEQUATE DRAINAGE OR OTHER PROTECTION SHALL BE PROVIDED.	OR FILL SLOPE, THE CONTRACTOR SHALL FIRST INSURE THAT THERE ARE NOT AREAS OF PONDED WATER AT THE TOPS OF THE SLOPES, AND THEN SHALL CONTACT BOTH THE DESIGN ENGINEER AND THE PROJECT
	10	ALL STORM SEWER INLETS THAT ARE MADE OPERABLE DURING CONSTRUCTION SHALL BE PROTECTED SO THAT SEDIMENT—LADEN WATER CANNOT ENTER THE CONVEYANCE SYSTEM WITHOUT FIRST BEING FILTERED OR OTHERWISE TREATED TO REMOVE SEDIMENT.	GEOTECHNICAL ENGINEER FOR ON—SITE EVALUATION OF THE AREAS OF SEEPAGE.
	11	BEFORE NEWLY CONSTRUCTED STORMWATER CONVEYANCE CHANNELS ARE MADE OPERATIONAL, ADEQUATE OUTLET PROTECTION AND ANY REQUIRED TEMPORARY OR PERMANENT CHANNEL LINING SHALL BE INSTALLED IN BOTH THE CONVEYANCE CHANNEL AND RECEIVING CHANNEL.	NOT APPLICABLE
	12	WHEN WORK IN A LIVE WATERCOURSE IS PERFORMED, PRECAUTIONS SHALL BE TAKEN TO MINIMIZE ENCROACHMENT, CONTROL SEDIMENT TRANSPORT AND STABILIZE THE WORK AREA TO THE GREATEST EXTENT POSSIBLE DURING CONSTRUCTION. NONERODIBLE MATERIAL SHALL BE USED FOR THE CONSTRUCTION OF CAUSEWAYS AND COFFERDAMS. EARTHEN FILL MAY BE USED FOR THESE STRUCTURES IF ARMORED BY NONERODIBLE COVER MATERIALS.	NOT APPLICABLE
	13	WHEN A LIVE WATERCOURSE MUST BE CROSSED BY CONSTRUCTION VEHICLES MORE THAN TWICE IN ANY SIX (6) MONTH PERIOD, A TEMPORARY STREAM CROSSING CONSTRUCTED OF NONERODIBLE MATERIAL.	NOT APPLICABLE
	14	ALL APPLICABLE FEDERAL, STATE AND LOCAL CHAPTERS PERTAINING TO WORKING IN OR CROSSING LIVE WATERCOURSES SHALL BE MET. THE BEDS AND BANKS OF ANY WATERCOURSE SHALL BE STABILIZED IMMEDIATELY AFTER WORK IN THE WATERCOURSE IS COMPLETED.	NOT APPLICABLE
	15	THE BEDS AND BANKS OF A WATERCOURSE SHALL BE STABILIZED IMMEDIATELY AFTER WORK IN THE WATERCOURSE IS COMPLETED.	NOT APPLICABLE
	16	UNDERGROUND UTILITY LINES SHALL BE INSTALLED IN ACCORDANCE WITH THE FOLLOWING STANDARDS IN ADDITION TO OTHER APPLICABLE CRITERIA: 1)NO MORE THAN 500 LINEAR FEET OF ANY TRENCH MAY BE OPENED AT ONE TIME. 2)EXCAVATED MATERIAL SHALL BE PLACED ON THE UPHILL SIDE OF TRENCHES. 3)EFFLUENT FROM DEWATERING OPERATIONS SHALL BE FILTERED OR PASSED THROUGH AN APPROVED SEDIMENT TRAPPING DEVICE, OR BOTH, AND DISCHARGED IN A MANNER THAT DOES NOT ADVERSELY AFFECT FLOWING STREAMS OR OFF—SITE PROPERTY. 4)MATERIAL USED FOR BACKFILLING TRENCHES SHALL BE PROPERLY COMPACTED IN ORDER TO MINIMIZE EROSION AND PROMOTE STABILIZATION. 5)RESTABILIZATION SHALL BE ACCOMPLISHED IN ACCORDANCE WITH THESE CHAPTERS. 6)APPLICABLE SAFETY REGULATIONS SHALL BE COMPLIED WITH.	UTILIZE FOR SANITARY, STORM SEWER, & WATERLINE INSTALLATION
	17	WHERE CONSTRUCTION VEHICLE ACCESS ROUTES INTERSECT PAVED OR PUBLIC ROADS, PROVISIONS SHALL BE MADE TO MINIMIZE THE TRANSPORT OF SEDIMENT BY VEHICULAR TRACKING ONTO THE PAVED SURFACE. WHERE SEDIMENT IS TRANSPORTED ONTO A PAVED OR PUBLIC ROAD SURFACE, THE ROAD SURFACE SHALL BE CLEANED THOROUGHLY AT THE END OF EACH DAY. SEDIMENT SHALL BE REMOVED FROM THE ROADS BY SHOVELING OR SWEEPING AND TRANSPORTED TO A SEDIMENT CONTROL DISPOSAL AREA. STREET WASHING SHALL BE ALLOWED ONLY AFTER SEDIMENT IS REMOVED IN THIS MANNER.	CE
	18	ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE REMOVED WITHIN THIRTY (30) DAYS AFTER FINAL SITE STABILIZATION OR AFTER THE TEMPORARY MEASURES ARE NO LONGER NEEDED, UNLESS OTHERWISE AUTHORIZED BY THE LOCAL PROGRAM ADMINISTRATOR. TRAPPED SEDIMENT AND THE DISTURBED SOIL AREAS RESULTING FROM THE DISPOSITION OF TEMPORARY MEASURES SHALL BE PERMANENTLY STABILIZED TO PREVENT FURTHER EROSION AND SEDIMENTATION.	TS PS MU
	19	PROPERTIES AND WATERWAYS DOWNSTREAM FROM DEVELOPMENT SITES SHALL BE PROTECTED FROM SEDIMENT DEPOSITION, EROSION AND DAMAGE DUE TO INCREASES IN VOLUME, VELOCITY AND PEAK FLOW RATE OF STORMWATER RUNOFF FOR THE STATED FREQUENCY STORM OF 24—HOUR DURATION IN ACCORDANCE WITH THE FOLLOWING STANDARDS & CRITERIA A: CONCENTRATED STORMWATER RUNOFF LEAVING A DEVELOPMENT SITE SHALL BE DISCHARGED DIRECTLY INTO AN ADEQUATE OR MAN—MADE RECEIVING CHANNEL, PIPE OR STORM SEWER SYSTEM. FOR THOSE SITES WHERE RUNOFF IS DISCHARGED INTO A PIPE OR PIPE SYSTEM, DOWNSTREAM STABILITY ANALYSES AT THE OUTFALL OF THE PIPE OR PIPE SYSTEM SHALL BE PERFORMED. B: ADEQUACY OF ALL CHANNELS AND PIPES SHALL BE VERIFIED IN THE FOLLOWING MANNER: 1. THE APPLICANT SHALL DEMONSTRATE THAT THE TOTAL DRAINAGE AREA TO THE POINT OF ANALYSIS WITHIN THE CHANNEL IS ONE HUNDRED TIMES GREATER THAN THE CONTRIBUTING DRAINAGE AREA OF THE PROJECT IN QUESTION OR 2. (a) NATURAL CHANNELS SHALL BE ANALYZED BY THE USE OF THE TWO—YEAR STORM TO VERIFY THAT STORMWATER WILL NOT OVERTOP CHANNEL BAI BED OR BANKS; AND (b) ALL PREVIOUSLY CONSTRUCTED MAN—MADE CHANNELS SHALL BE ANALYZED BY THE USE OF THE 10—YEAR STORM TO VERIFY THAT STORMWATER THE USE OF A 2—YEAR STORM TO DEMONSTRATE THAT STORWMATER WILL NOT CAUSE EROSION OF CHANNEL BED OR BANKS; AND	
(c) PIPES AND STORM SEWER SYSTEMS SHALL BE ANALYZED BY THE USE OF A TEN-YEAR STORM TO VERIFY THE STORMWATER WILL BE CONTUCTED MAN-MADE CHANNELS OR PIPES ARE NOT ADEQUATE, THE APPLICANT SOLD INTO THE CHANNEL TO A CONDITION WHERE A 10-YEAR STORM WILL NOT OVERTOP THE BANKS AND A 2-YEAR STORM WILL NOT CAUSE ESTABLE OF A SITE DESIGN THAT WILL NOT CAUSE THE PRE-DEVELOPMENT PEAK RUNOFF RATE FROM A TWO-YEAR STORM TO INCREASE WHEN RUNDED AS ITE DESIGN THAT WILL NOT CAUSE THE PRE-DEVELOPMENT PEAK RUNOFF RATE FROM A 10-YEAR STORM TO INCREASE WHEN RUNOFF OUTFALLS INTO A MAN-14. PROVIDE A COMBINATION OF CHANNEL IMPROVEMENT, STORMATER DETENTION OR OTHER MEASURES WHICH IS SATISFACTORY TO THE PLAN APPEROSION. D. THE APPLICANT SHALL PROVIDE EVIDENCE OF PERMISSION TO MAKE THE IMPROVEMENTS			TO THE CHANNEL BED OR BANKS; OR OUTFALLS INTO A NATURAL CHANNEL OR HANNEL; OR AUTHORITY TO PREVENT DOWNSTREAM
		E. ALL HYDROLOGIC ANALYSES SHALL BE BASED ON THE EXISTING WATERSHED CHARACTERISTICS AND THE ULTIMATE DEVELOPMENT OF THE SUBJECT PROJECT	

OF CHANNEL NKS AND BY

F. IF THE APPLICANT CHOOSES AN OPTION THAT INCLUDES STORMWATER DETENTION HE SHALL OBTAIN APPROVAL FROM THE LOCALITY OF A PLAN FOR MAINTENANCE OF THE DETENTION FACILITIES. THE PLAN SHALL SET FORTH THE MAINTENANCE REQUIREMENTS OF THE FACILITY AND THE PERSON RESPONSIBLE FOR PERFORMING THE MAINTENANCE.

G. OUTFALL FROM A DETENTION FACILITY SHALL BE DISCHARGED TO A RECEIVING CHANNEL, AND ENERGY DISSIPATORS SHALL BE PLACED AT THE OUTFALL OF ALL DETENTION FACILITIES AS NECESSARY TO PROVIDE A STABILIZED TRANSITION FROM THE FACILITY TO THE RECEIVING CHANNEL.

H. ALL ON—SITE CHANNELS MUST BE VERIFIED TO BE ADEQUATE. . INCREASED VOLUMES OF SHEET FLOWS THAT MAY CAUSE EROSION OR SEDIMENTATION ON ADJACENT PROPERTY SHALL BE DIVERTED TO A STABLE OUTLET, ADEQUATE CHANNEL, PIPE OR PIPE

SYSTEM, OR TO A DETENTION FACILITY. I. IN APPLYING THESE STORMWATER RUNOFF CRITERIA, INDIVIDUAL LOTS OR PARCELS IN A RESIDENTIAL, COMMERCIAL OR INDUSTRIAL DEVELOPMENT SHALL NOT BE CONSIDERED TO BE SEPERATE DEVELOPMENT PROJECTS. INSTEAD, THE DEVELOPMENT, AS A WHOLE, SHALL BE CONSIDERED TO BE A SINGLE DEVELOPMENT PROJECT. HYDROLOGIC PARAMETERS THAT REFLECT THE ULTIMATE DEVELOPMENT CONDITION SHALL BE USED IN ALL ENGINEERING CALCULATIONS.

K. ALL MEASURES USED TO PROTECT PROPERTIES AND WATERWAYS SHALL BE EMPLOYED IN A MANNER WHICH MINIMIZES IMPACTS ON THE PHYSICAL, CHEMICAL, AND BIOLOGICAL INTEGRITY OF RIVERS STREAMS AND OTHER WATERS OF THE STATE. ANY PLAN APPROVED PRIOR TO JULY 1, 2014 THAT PROVIDES FOR STORMWATER MANAGEMENT THAT ADDRESSES ANY FLOW RATE CAPACITY AND VELOCITY REQUIREMENTS FOR NATURAL OR

MAN-MADE CHANNELS SHALL SATISFY THE FLOW RATE CAPACITY AND VELOCITY REQUIREMENTS FOR NATURAL OR MAN-MADE CHANNELS IF THE PRACTICES ARE DESIGNED TO; i. DETAIN THE WATER QUALITY VOLUME AND TO RELEASE IT OVER 48 HOURS;

ii. DETAIN AND RELEASE OVER A 24-HOUR PERIOD THE EXPECTED RAINFALL RESULTING FROM THE ONE YEAR, 24-HOUR STORM; AND ii. REDUCE THE ALLOWABLE PEAK FLOW RATE RESULTING FROM THE 1.5, 2, AND 10-YEAR, 24-HOUR STORMS TO A LEVEL THAT IS LESS THAN OR EQUAL TO TH EPEAK FLOW RATE FROM THE SITE ASSUMING IT WAS IN GOOD FORESTED CONDITION, ACHIEVED THROUGH MULTIPLICATION OF THE FORESTED PEAK FLOW RATE BY A REDUCTION FACTOR THAT IS EQUAL TO THE RUNOFF VOLUME FROM THE SITE WHEN IT WAS IN A GOOD FORESTED CONDITION DIVIDED BY THE RUNOFF VOLUME FROM THE SITE IN ITS PROPOSED CONDITION. AND SHALL BE EXEMPT FROM ANY FLOW RATE CAPACITY AND VELOCITY REQUIREMENTS FOR NATURAL FOR NATURAL OR MAN-MADE CHANNELS AS DEFINED IN ANY REGULATIONS PROMULGATED PURSUANT TO 10.1-562 OR

10.1-570 OF THE ACT. M. FOR PLANS APPROVED ON OR AFTER JULY 1, 2014, THE FLOW RATE CAPACITY AND VELOCITY REQUIREMENTS OF 10.1-561 A OF THE ACT AND THIS SUBSECTION SHALL BE SATISFIED BY COMPLIANCE WITH WATER QUANTITY REQUIREMENTS IN THE STORMWATER MANAGEMENT ACT (10.1-603.2 ET SEQ. OF THE CODE OF VIRGINIA) AND ATTENDANT REGULATIONS, UNLESS SUCH LAND-DISTURBING ACTIVITIES ARE IN ACCORDANCE WITH 4VAC50-60-48 OF THE VIRGINIA STORMWATER MANAGEMENT PROGRAM (VSMP) PERMIT REGULATIONS.

N. COMPLIANCE WITH THE WATER QUANTITY MINIMUM STANDARDS SET OUT IN 4VAC50-60-66 OF THE VIRGINIA STORMWATER MANAGEMENT PROGRAM (VSMP) PERMIT REGULATIONS SHALL BE DEEMED TO SATISFY THE REQUIREMENTS OF MINIMUM STANDARD 19.

ENGINEERS / SURVEYORS

Roanoke / Richmond Shenandoah Valley New River Valley / Lynchburg www.balzer.cc

1208 Corporate Circle Roanoke, VA 24018 540.772.9580



DATE

SCALE

DRAWN BY BTC DESIGNED BY CHECKED BY BTC 5/16/2022 REVISIONS