

VIRGINIA AVE. WATERLINE REPLACEMENT

* WATER MAIN HYDROSTATIC LEAKAGE TEST : 07-05-16 / 800.00' OF 6" PIPE / TEST PRESSURE 200 PSI /
TEST DURATION 2 HOURS / LEAKAGE 0.20 GAL. / PASSED

* WATER SAMPLES : 07-06-16 / FIRE HYDRANT # 13118 / TIME 0920 / CL_2 : 1.62
07-07-16 / FIRE HYDRANT # 13118 / TIME 1040 / CL_2 : 1.49

To Be Abandoned by Western Virginia Water Authority Field Ops.
Existing 2" Cast Iron Waterline

