	EROSION SEDIMENT CO	ONTROL MINIMUM STANDARDS
us į	AMPHILIAN STANDARDS	MEASURE APPLIED FOR EACH MINIMUM STANDARD
us p	PERMANENT OR TEMPORARY SOIL STABLIZATION SHALL BE APPLED TO DENLED AREAS WITHIN SEVEN (7) DAYS AFTER FRAIL GRADE HAS BEEN REACHED ON ANY PORTION OF THE STE. TEMPORARY SOIL STABLIZATION SHALL BE APPLED WITHIN SEVEN (7) DAYS TO DENLOCE AREAS THAT MAY BE AT FRAIL GRADE BUT WILL REMAIN DOMINANT (URDISTURBED) FOR LONGER THAN THETTY (30) DAYS, PERMANENT STABLIZATION SHALL BE APPLED TO AMEAS THAT ARE TO BE LEFT DOMINANT FOR MORE THAN ONE (1) YEAR.	PERMANENT AND TEMPORARY SEEDING HAS BEEN SPECIFIC FOR ALL DENIDEL ANEAS ALONG WITH APPLICABLE MOLCH, LINE AND FERTILIZATION.
HS /R	DURING CONSTRUCTION OF THE PROJECT, SCIL STOCKFILES SHALL BE STABILIZED OR PROJECTED WITH SEDMENT TRAFFING MEASURES. THE CONTRACTOR IS RESPONSIBLE FOR THE TEMPORARY PROJECTION AND PERMANENT STABILIZATION OF ALL SCIL STOCKFILES ON SITE.	THERE ARE NO SUB. STOCKPILES PROPOSED, IF SOIL IS TO BE STORED ON SI IS SHALL HAVE SUT FENCE INSTALLED ARCUND THE DOWN HILL SIDE OF THE TO INSURE PROTECTION FROM SEDIMENT LADEN MAN—OFF FROM LEAVING THE
WS <b>J</b> 3	A PERMANENT VESETATIVE COVER SHALL BE ESTABLISHED ON DENIDED ANEAS NOT OTHERWISE PERMANENTLY STABLISED. PERMANENT VEGETATION SHALL NOT BE CONSIDERED ESTABLISHED UNTIL A GROUND COVER IS ACHEVED THAT, IN THE OPINION OF THE LOCAL PROGRAM ADMINISTRATOR OR ACIENT, IS UNFORM, MATURE ENOUGH TO SURVIVE AND WILL IMMENT ENOUGH.	PERMANENT AND TEMPORARY SEEDING HAS BEEN SPECIFIED FOR ALL DENIDER ANEAS ALONG WITH APPLICABLE MALCH, LINE AND FERTILIZATION.
ns ħ	SEDMENT BASINS AND TRAPS, PERMETER DIKES, SEDMENT BARRIERS AND OTHER MEASURES INTERDED TO TRAP SEDMENT SHALL BE CONSTRUCTED AS A FIRST STEP IN THE LAND DISTRIBUNG ACTIVITY AND SHALL BE MADE FUNCTIONAL BEFORE UPSLOPE LAND DISTRIBUNGES OCCURS.	NOT APPLICABLE
us p	STABILIZATION MEASURES SHALL BE APPLIED TO EARTHEN STRUCTURES SUCH AS DAMS, DIGS, AND UNEXSURES IMMEDIATELY AFTER INSTALLATION.	NOT APPLICABLE
us <i>p</i> 7	CUT AND FILL SLOPES SHALL BE CONSTRUCTED IN A MAINTER THAT WILL MINIMUSE EDISION. SLOPES THAT ARE FILING TO BE EDISION EDISSIVELY WITHIN ONE (1) YEAR OF PERMANENT STABLIZATION SHALL BE PROMOED WITH ADDITIONAL SLOPE STABLIZING MEASURES UNTIL THE PROBLEM IS CONNECTED.	NOT APPLICABLE
us pa	CONCENTRATED RUNGET SHALL NOT FLOW DOWN OUT OF FELL SLOPES UNLESS CONTAINED WITHIN AN ADEQUATE TELEFORARY OR PERMANENT CHANNEL, FLUME OR SLOPE DRAIN STRUCTURE.	NOT ATTUCABLE
NS 🙀	WHENEYER WATER SEEPS FROM A SLOPE FACE, ADEQUATE DRAMAGE OR OTHER PROTECTION SHALL BE PROMDED.	NOT APPLICABLE
us po	ALL STORM SEVER PILETS THAT ARE MADE OPERABLE DURING CONSTRUCTION SHALL BE PROTECTED SO THAT SEDMENT-LAGEN WATER CANNOT EXTER THE CONVEYANCE SYSTEM WITHOUT FIRST BEING FILTERED OR OTHERWISE TREATED TO REMOVE SEDMENT.	NOT APPLICABLE
US #11	BEFORE NEWLY CONSTRUCTED STORMWITER CONNEYANCE CHANNELS ARE MADE OFERATIONAL, ADEQUATE CUTLET PROTECTION AND ANY REQUIRED TEMPORARY OF PERMANENT CHANNEL LINNIC SHALL BE INSTALLED IN BOTH THE CONNEYANCE CHANNEL AND RECEIVING CHANNEL.	NOT APPLICABLE
WS #12	MEN WORK IN A LINE WITERCOURSE IS PERFORMED, PRECAUTIONS SHALL BE TAKEN TO MINUTE ENCROACHMENT, CONTROL SEDMENT TRANSPORT AND STAMPLIZE THE WORK AREA TO THE GREATEST EXCENT POSSIBLE DURING CONSTRUCTION. NONENCOURSE MATERIAL SHALL BE USED FOR THE CONSTRUCTION OF CAUSEWAYS AND COFFERDAMS, EARTHEN FILL MAY BE USED FOR THESE STRUCTURES IF AMMORED BY HOMERCOURLE COVER MATERIALS.	NOT APPLICABLE
us p3	WHEN A LIVE WATERCOURSE MIST BE CROSSED BY CONSTRUCTION VEHICLES MORE THAN TRICE IN ANY SIX-MONTH PERIOD, A TEMPORARY STREAM CROSSING CONSTRUCTED OF NOMERCOURLE MATERIAL SHALL BE PROVIDED.	NOT APPLICABLE
US #4	ALL APPLICABLE FEDERAL STATE AND LOCAL REGULATIONS PERTAINING TO WORKING IN OR CHOSONIO LIVE WATERCOURSES SHALL BE MET.	NOT APPLICABLE
MS #5	THE MED AND BANKS OF ANY MITERCOURSE SHALL BE STABLIED MAKEDIATELY AFER WORK IN THE WITERCOURSE IS COMPLETED.	NOT APPLICABLE
us Me	UNDERGROUND UTILITY LINES SHALL BE INSTALLED IN ACCOMMANCE WITH THE FOLLOWING STANDARDS IN ADDITION TO OTHER APPLICABLE OWNERAL. A. NO MORE THAN BOO LINEAR FEET OF TRENCH MAY BE OPISED AT ONE THE.  B. EJICAMINED MATERIAL SHALL BE PLACED ON THE UPPEL SIDE OF TRENCHES. C. EFFLIENT FROM DEWINERING OPERATIONS SHALL BE FILTERED OR PASSED THIS AN APPROVED SEDMENT TRAVPING DEVICE, OR BOTH, AND DISCHARGED IN A MANNER THAT DOES NOT ADVERSELY AFFECT FLOWING STREAMS OR OFF-SITE PROPERTY.  D. RESTANDARD CASPERT HELD BE ACCOMPLISHED IN WITH DEPARTMENT.	NOT APPLICABLE
us pi7	E APPLICABLE SAFETY RESULATIONS SHALL BE COMPLED WITH.  WHERE CONSTRUCTION VEHICLE ACCESS ROUTES INTERSECT PAVED PUBLIC ROADS, PROMISIONS SHALL BE MADE TO IMMEDIE THE TRANSPORT OF SEDMENT BY VEHICULAR TRANSPORT ON THE PAVED SURFACE, WHERE SEDMENT IS TRANSPORTED ONTO A PUBLIC ROAD SURFACE, THE ROAD SHALL BE CLEARED THOROUGHLY AT THE END OF THE DAY, SEDMENT SHALL BE REMOVED FROM THE ROADS BY SHOULDING OR SWEEPING AND TRANSPORTED TO A SEDMENT CONTRICL DISPOSAL AREA. STREET WASHING SHALL BE ALLOWED ONLY AFTER SEDMENT IS REMOVED IN THIS MANNER.	A CONSTRUCTION ENTRANCE HAS BEEN SPECIFIED.
us pia	ALL TEMPORARY EROSION AND SEDMENT CONTROL MEASURES SHALL BE REMOVED WITHIN THRITY (20) (AVS AFTER FINAL SITE STABLIZATION OR AFTER THE EMPORARY MEASURES ARE NO LONGER NEEDED, UNLESS OTHERWISE ANTHORIZED BY HE LOCAL PROGRAM ADMINISTRATOR. TRAFFED SEDMENT AND THE USERVINED SOL AREAS RESILTING FROM THE USERVISTION OF TEMPORARY MEASURES SHALL BE PERMANENTLY STABLIZED TO PREVENT FURTHER EROSION AND SEDMENTATION.	REMOVAL OF TEMPORARY BROSION CONTROL MEASURES ARE SPECTED IN THE DETAILS SHOWN OR MIEN THE CITY DEEMS THE SITE FULLY STABILIZED.
US AID	PROPERTIES AND WATERWAYS DOWNSTREAM FROM DEVELOPMENT SITE SHALL BE PROTECTED FROM SECURITY DEPOSITION, DROSION & DAMAGE DIE TO BIOGRASSIS IN VOLLAGE, VELOCITY & PEAK FLOW RATE OF STOMMINGER RUNGEF FOR THE STATED PREDICTION STOMM OF SE HOLD DIRATION.	THERE IS NO INCHEASE IN STORMINGER VOLUME OF VELOCITY DUE TO THE PROPOSED BROSION CONTROL MEASURES WILL ELMINA! ANY POTENTIAL OF DOMINSTREAM BROSION OF DAMAGE.

**EROSION & SEDIMENT CONTROL NARRATIVE** PROJECT DESCRIPTION

The purpose of this plan is to facilitate the construction of a commercial building having 8 units. This project includes sidewalks, retaining wall, curb and gutter, utilities. Total disturbed area = 0.096 acres.

EXISTING SITE CONDITIONS

The majority of the parcel is covered by grass, and is surrounded by sidewalk along the northern propety line and sidewalk and curb and gutter along the western property lines. Grass cover becomes sparce towards the middle of the parcel with a small portion exposed bare earth.

ADJACENT AREAS

The existing parcel is bordered by Woodrow Avenue along the northern property line, 9th Street along the western property line, a developed commercial parcel to the south and a public alley to the east.

See Soil Map on this sheet. Soil description provided by the "Soil Survey of Roanoke County, and the Cities of Roanoke and Salem, Virginia".

CRITICAL AREAS

The terrain slopes across this undeveloped parcel uniformly at 8.58% towards the eastern property line. The terrain gets steeper adjacent to the eastern property line, however this area will remain undisturbed except for plantings which will improve erosion control at this particular area. Therefore, there are no critical ersoion areas on this parcel.

PERMANENT STABILIZATION

Permanent stabilization will be accomplished by hardscaping (payment and building), establishment of turf, and establishment of tree and shrub landscaping. CALCULATIONS

Calculations are provided in the "Design Notes" document.

EROSION AND SEDIMENT CONTROL MEASURES

1. Temporary Construction Entrance: (Section 3.02) One temporary construction entrance will be installed. The entrances shall be composed of graded 3" stone to a minimum depth of 6". The entrances shall also run for a minimum distance of not less than 70' back from the existing edge of

2. Silt Fence: (Section 3.05) Temporary silt fence and associated silt fence breaks shall be installed as indicated on the site plan.


3. Storm Drain Inlet Protection: (Sections 3.07) A sediment filter or an excavated impounding area around a storm drain drop inlet, curb inlet, or lower end of an outlet pipe.


4. Topsoiling: (Section 3.30) Topsoil will be stripped to a depth of 6 inches and stockpiled at the location shown on the site plan. Topsoil will be distributed and placed in all areas to receive permanent seeding or tree and shrub planting immediately before seeding begins.

5. Temporary Seeding: (Section 3.31) Temporary seeding will be placed on all disturbed areas that will not be brought to final grade within one year or less. Temporary seeding will aid in the reduction of dust and sediment. Temporary seeding will be annual ryegrass (50 lbs./ac), Feb 16 - April 30, German millet (60 lbs./ac), May 1 - Aug. 31.

6. Permanent Seeding: (Section 3.32) All areas disturbed by construction shall be stabilized with permanent seeding immediately following finish grading. Erosion control blankets will be installed over fill slopes which have been brought to final grade and have been seeded to protect the slopes from rill and gully erosion and to allow seed to germinate properly. Mulch (straw or fiber) will be used on relatively flat areas. In all seeding operations, seed, fertilizer and lime will be applied prior to

7. Mulching: (Section 3.35) Mulch shall be used over all seeded areas and shall be applied in accordance with standard and specification 3.35 of the Virginia Erosion and Sediment Control Handbook, latest edition.





IP - BLOCK & GRAVEL CURB INLET SEDIMENT FILTER 2203 PETERS CREEK ROAD, NW - ROANOKE, VIRGINIA 24017 - Phone 540.562 2345 - Fax 540.562.2344
13399 BOOKER T. WASHINGTON HWY. - HARDY, VIRGINIA 24101 - Phone 540.719.2345 - Fax 540.719.2344
ENGINEERING - SURVEYING - LANDSCAPE ARCHITECTURE - CONSTRUCTION MANAGEMENT

KEY	NAME	SYMBOL	VESCH No.
(B/M)	Soil Stabilization Blankets and Matting		3.36
(CE)	Temporary Gravel Construction Entrance		3.02
(CIP)	Culvert Inlet Protection		3.08
(CRS)	Construction Road Stabilization		3.03
(DD)	Temporary Diversion Dike	<del></del>	3.09
(ES-I)	Silt Fence Break		
(P)	Storm Drain Inlet Protection		3.07
MU	Mulching		3.35
(OP)	Outlet Protection		3.18
PS	Permanent Seeding		3.32
SAF	Construction Safety Fencing	<u> </u>	3.01
SF	Silt Fence	XX	3.05
SR	Surface Roughening		3,29
ST	Temporary Sediment Trap	<b>+</b>	3.13
TP	Tree Preservation & Protection		3.38
TS	Temporary Seeding		3.31
NOTE: The E& approximate	2S Plan is schematic. E&S measures are represente their actual size. Refer to the details, other drawing	d on the Plan with symbols that might notes, and the VESCH for complete in	or might not iformation.

RACE EROSION & SEDIMENT CONTROL MINIMUM STANDARDS

**DESIGN** This information is based on and modeled after it and is provided as a quick reference.

Refer to and comply with the Standards & Specifications of the Virginia Erosion & Sediment Control Handbook.

GENERAL EROSION AND SEDIMENT CONTROL NOTES ES-1: Unless otherwise indicated, all vegetative and structural erosion and sediment control practices will be constructed and maintained according to minimum standards and specifications of the Virginia Erosion and Sediment Control Handbook, latest edition and Virginia Regulations 4VAC50-30, Erosion and Sediment Control Regulations.

ES-2: The plan approving authority must be notified one week prior to the preconstruction conference, one week prior to the commencement of land disturbing activity, and one week prior to the final inspection. ES-3: All erosion and sediment control measures are to be placed prior to or as the first step in clearing.

ES-4: A copy of the approved erosion and sediment control plan shall be maintained on the site at all times. ES-5: Prior to commencing land disturbing activities in areas other than indicated on these plans (including, but not limited to, off-site borrow or waste areas), the contractor shall submit a supplementary erosion control plan to the owner for review and approval by the plan approving authority. ES-6: The contractor is responsible for installation of any additional erosion control measures necessary to prevent erosion

and sedimentation as determined by the plan approving authority. ES-7: All disturbed areas are to drain to approved sediment control measures at all times during land disturbing activities and during site development until final stabilization is achieved.

SS-8: During dewatering operations, water will be pumped into an approved filtering device. ES-9: The contractor shall inspect all erosion control measures periodically and after each runoff-producing rainfall event. Any necessary repairs or cleanup to maintain the effectiveness of the erosion control devices shall be made

RACE EROSION CONTROL LEGEND AND GENERAL NOTES


Refer to and comply with the Standards & Specifications of the Virginia Erosion & Sediment Control Handbook.

This information is based on and modeled after it and is provided as a quick reference.


<i>ન્રામાણા</i> કાર્યો છે.	कान्युवर्षकार स्थानका कार्यक राज्य	normalistic de la figura de la	A TAN A MARKET	EROSION AND SEDIMENT CONTROL CO	speaning was processed	ATTACAMENT TO THE STATE OF THE
	4. San 2. S.			la con F	- A	
\$0		#1 500 oo	EA	Safety Fence	SAF	3.01
\$1,500	1	\$1,500.00	EA	Temporary Gravel Construction Entrance	CE	3.02
			SY	Construction Road Stabilization	CRS	3.03
\$0	50	04.00	LF	Straw Bale Barrier	STB	3.04
\$224	56	\$4 00	LF	Silt Fence	SF	3.05
\$0 \$0			EA LF	Silt Fence Break	SFB	2.06
\$300	1	#200 OX	EA EA	Brush Barrier	BB	3.06
\$300 \$0		\$300.00	EA	Inlet Protection Culvert Inlet Protection	IP CID	3.07
\$0		<del></del>			CIP	3.08
\$0			LF LF	Temporary Diversion Dike	DD	3.09
	<del></del>	<del></del>	LF	Temporary Fill Diversion	FD	3.10
\$(			LF	Temporary Right-of-way Diversion  Diversion	RWD	3.11
\$0			Lr	<u></u>	PD	3.12
\$0		<del></del>	T7A	Temporary Sediment Trap	ST	3.13
			EA EA	1 Acre Drainage Area		
300			EA EA	2 Acre Drainage Area		<u> </u>
		<del></del> +	HEA	3 Acre Drainage Area	<u> </u>	214
			EA	Temporary Sediment Basin	SB	3.14
			EA	3 Acre Drainage Area 6 Acre Drainage Area		
	-		LF	<del></del>	TOD	2.15
\$0			LF	Temporary Slope Drain Paved Flume	TSD	3.15
<u>\$</u> X	<del></del>	<del></del>	LF	Stormwater Conveyance Channel	PF SCC	3.16
\$0			EA		OP SCC	3.17
\$0			SY	Outlet Protection		3.18
\$0	-		EA	Riprap Rock Check Dams	RR CD	3.19
	-		EA		LS	3.20
			-	Level Spreader		3.21
<u>, , , , , , , , , , , , , , , , , , , </u>			- <del> </del>	Vegetative Streambank Stabilization Structural Streambank Stabilization	VSS	3.22
					SSS SC	3.23
				Temporary Vehicular Stream Crossing Utility Stream Crossing	USC	3 24 3.25
<del></del>			<del> </del>	Dewatering Structure Turbidity Curtain	DS TC	3.26 3.27
			<del>                                     </del>	Subsurface Drain	SD	
	-		LS	Surface Roughening	SR	3.28
- AK			LO	Topsoiling	TO	3.30
\$200	2.00	\$100 00	1000 SF	Temporary Seeding	TS	3.31
\$200	2.00	\$100.00	1000 SF	Permanent Seeding	PS	3,32
\$200	2,00	\$100.00	16 001	Sodding	SO	3.33
				Bermudagrass/Zoysiagrass Establishment	BE/ZE	3.34
\$200	2.00	\$100.00	1000 SF	Mulching	MU	3.35
\$200 \$X	2,00	\$100,00	SF	Soil Stabilization Blankets & Matting	B/M	3.36
3x	<del></del> +		OT.	Trees, Shrubs, Vines and Groundcovers	VEG	3.36
		<del></del>		Tree Preservation & Protection	TP	3.38
			<del>                                     </del>	Dust Control	DC	3.39
05.65			<del>                                     </del>	<u> </u>		2.27
\$2,624	<del></del>	<del></del>		SUBTOTAL	<del></del>	
\$2,886.40			+	10% CONTINGENCY TOTAL		

Refer to and comply with the Standards & Specifications of the Virginia Erosion & Sedim Refer to and comply with the Standards & Specifications of the Virginia Erosion & Sediment Control Handbook.

This information is based on and modeled after it and is provided as a quick reference.



ACS CE - TEMPORARY STONE CONSTRUCTION ENTRANCE
Refer to and comply with Standard & Specification 3.02 of the Virginia Erosion & Sediment Con Refer to and comply with Standard & Specification 3.02 of the Virginia Erosion & Sediment Control Handbook. This information is based on and modeled after it and is provided as a quick reference.



joints are unavoidable, filter cloth shall be spliced together only at a support post, with a minimum 6-inch overlap, and securely sealed. A trench shall be excavated approximately 4-inches wide and 4-inches deep on the upslope side of the proposed

location of the measure.

When wire support is used, standard-strength filter cloth may be used. Wire fence reinforcement for silt fence using standard-strength filter cloth shall be a minimum of 14 gauge and shall have a minimum mesh spacing of 6 inches. Posts for this type of installation shall be placed a maximum of 10 feet apart. When wire support is not used, extra-strength filter cloth must be used. Posts for this type of installation shall be

placed a maximum of 6 feet apart. Inspect all silt fencing each week and after every significant runoff producing event, and repair the fence as needed.

ACS SF - SILT FENCE BARRIER
Refer to and comply with Standard & Specifics Refer to and comply with Standard & Specification 3.05 of the Virginia Erosion & Sediment Control Handbook.

This information is based on and modeled after it and is provided as a quick reference. SCOTT F. EASTER Lic. No. 031618

ENCINEERING - SURVEYING ANDSCAPE ARCHITECTURE CONSTRUCTION MANAGEMENT

2203 PETERS CREEK ROAD ROANOKE, VIRGINIA 24017 P 540.562.2345 F 562.2344 INFO@ ACSDESIGNLLC.COM WWW . ACSDESIGNLLC.COM

SIDE

@ ACS DESIGN, LLC - Material included herein s covered by copyright. Use of this work in whole or in part is strictly forbidden without the pressed written consent of ACS DESIGN 110

DRAWN BY:	Cl
DESIGNED BY:	CI
CHECKED BY:	SI
DATE:	13 MAY 200
JOB NUMBER:	060

REVISIONS:

PER ROANOKE CITY COMMENTS

SHEET NO .:

**EROSION CONTROL NOTES AND DETAILS**