

2) Project C-1 # 93-24

- a) Contractor: E. C. Pace Company, Inc.
- b)
- | | |
|--------------------------------------|--------------------|
| Contract Amount | \$ 1,485,976 |
| Change Order No. 1 (reduced length) | (12,110) |
| Change Order No. 2 (valves and line) | <u>8,330</u> |
| Current Contract Amount | <u>\$1,482,196</u> |
- c) 100% complete.

3) Project B-2 # 93-23

- a) Contractor: Aaron J. Conner, General Contractor, Inc.
- b)
- | | |
|---|-----------------------|
| Contract Amount | \$2,473,685.40 |
| Change Order No. 1 - Credit Orange Ave. | (117,336.00) |
| Change Order No. 2 - Credit | (261,255.79) |
| Current Contract Amount | <u>\$2,095,093.61</u> |
- c) 100% complete.

4) Project B-1 # 93-22

- a) Contractor: H. Hamner Gay & Company, Inc.
- b)
- | | |
|---|-----------------------|
| Contract Amount | \$2,924,017.00 |
| Change Order No. 1 | 3,220.00 |
| Change Order No. 2 - Williamson Road/
Hershberger Road | (47,413.56) |
| Change Order No. 3 to Council 5-8-95 | <u>33,314.00</u> |
| Current Contract Amount | <u>\$2,913,137.44</u> |
- c) 100% complete.

5) Project A-2 # 93-21

- a) Contractor: Laramore Construction