



WORK ORDER
CITY OF ROANOKE
ULF DEPARTMENT

Acct. No. _____
W. O. No. _____
Control No. 2719

Name Harry Parsell
Street 5410 Avenue @ SE
Lot _____ Block _____ Map 981-1037
City _____ County _____ Date 8/13 1991
install 4" sewer lateral

FB/TRF To: _____
Acct No. 605-3-090-186-6004-00001

Install _____ Service and _____ Meter _____
Reset Meter ☐ New Cont. ☐ Out Non-pay ☐ Out Non-Use
Remove Meter ☐ Term Cont. ☐ Non Payment ☐ Non-Use
Read Meter ☐ New Cont. ☐ Term Cont. ☐ Special
Inv. High Ball ☐ Cons. Req. ☐ Dept. Req. Last Read _____ Date _____

Permit Obtained	Tr. Exp.
Pavement Cut <u>20x3=60^{sq} Ft CMSV</u>	Voucher
Kind	Payroll
Kind and Size of Excavation	Stock
	Total Charge
	Credit

Charge All Labor and Material on this Order

Set	METER		Misc.
	Remove		
Number			
Size	No. Dials Read		
Make			
Reading			

Remarks Installed new 4" sewer lat
at main lat is 9ft deep
at Pline lat is 5ft deep (29ft of pipe)
Entries Correct 8-23-91 Date 8-30-91
Harry M. Smith

Quan.	ITEM	COST	M. & S.T45	PAYROLL
	Ft. in. Pipe			
29	Ft. 4 in. PVC Pipe			
	in. Clamp			
	in. Corp. Cock			
	in. Curb Cock			
2	4" 90° C.I.P. Coupling			
	in. Coup.			
	Iron Meter Box			
1/2	Cement Meter Box			
	1/2 in. Galv. St. Ell.			
	in. Pl. Ell.			
1 1/2	in. Npl. Stone			
	in. Galv. Union			
	in. Cap.			
1	8x4 in. Meter Setter Tapping Saddle			
	in. Valve			
	Water Manhole (Complete W/Standard Cover)			
	Sewer Manhole (Complete W/Standard Cover)			
	7 1/2 CLO 8			
	7 1/2 E 006			
	7 1/2 L 001			
	7 1/2 L 018			
5 1/2	Hrs. Rubber Tired Backhoe	789		
	Hrs. Track Backhoe			
1	Hrs. Pickup Truck			
2	Hrs. Dump Truck	753		
1	Hrs. Cable Truck	737		
	Hrs. Vac All			
1	Hrs. Air Comp	1207		
	Hrs. Jet Truck			