

- a) Acquisition of sites to begin July, 1995.
- b) Acquisition complete 180 days.
- c) Construction to begin in Spring, 1996.

c. Floodproofing Assistance Program

Program implementation begins after it is determined how much funding will be available from original \$4,000,000 bond allocation. Estimated available funding \$300,000.

2. Carvins Cove Waterline Expansion - Phase II:

a. Engineering

1)	Consultant:	Dewberry and Davis	
2)	Contract Amount		\$1,072,816
	Amendment No. 1		22,000
	Amendment No. 2 (storm drain)		1,500
	Amendment No. 3 (extra services)		15,000
	Current Contract Amount		<u>\$1,111,316</u>

b. Construction

1)	<u>Project C-2</u>	
a)	Contractor:	H. Hamner Gay & Company, Inc.
b)	Contract Amount	\$ 2,334,535.00
	Change Order No. 1 (two 24" valves)	6,973.18
	Change Order No. 2 (PRU credit)	(11,250.00)
	Change Order No. 3 (Drain and D/W)	20,685.00
	Current Contract Amount	<u>\$2,350,943.18</u>
c)	100% complete.	