

d. Received capsule 6-19-95.

4. **Carvins Cove Water Filtration Plant, Phase I:**

a. Consultant: Mattern & Craig, Inc.

Associated With: Alvord Burdick and Howson

Section V  
Page 3  
07-01-95

b.	Contract Amount	\$1,969,400.00
	Amendment No. 1	14,764.89
	Amendment No. 2	0
	Current Contract Amount	<u>\$1,984,164.89</u>

c. Contractor: Crowder Construction, Inc.

d.	Contract Amount	730 days	\$12,652,280.00
	Change Order No. 1	30 days	212,519.35
	Change Order No. 2		1,961.30
	Change Order No. 3	45 days	319,679.78
	Change Order No. 4		<u>447,129.35</u>
	Total	<u>805 days</u>	<u>\$13,633,569.78</u>

e. Starting Date (+ 10 days): 1-19-93

f. Completion Date: 3-16-95

g. Inspectors Assigned: John Burrows - Mattern & Craig  
Richard Angell - City of Roanoke

h. New Items: Contract awarded to Construction Services of Roanoke, Inc. in amount of \$114,985 (contingency \$10,015). Notice to Proceed issued 2-6-95. Completion time 90 days.

i. Power to dam by APCO for \$20,195. Right of way acquisition - Condemnation proceedings on Stover property scheduled for 3-21-95.

j. Standby emergency generator at Dam: Bids received 2-16-95. Jarrett Electric Co. low bidder (\$17,402). Bid report submitted to City Manager.