

Project Name

Contractor J. Rowan WWA CIP 3

Construction Start Date 10/10/18

Completion Date 10/18/18

Sewer Gravity Main(s)

Manufacturer Driscopex

Diameter 12"

Pipe Class DR 17

Material HDPE

Comments

Sewer Gravity Lateral(s)

Manufacturer Cresline

Diameter 6"

Pipe Class Sch 40

Material PVC

Comments

Sewer Manhole(s)

Manufacturer N/A

Material N/A

Ring & Cover Manuf. N/A

Cover Type N/A

Comments

GENERAL NOTES:

1. SEWER LATERALS SHOWN ARE BASED ON CCTV FOOTAGE. ADDITIONAL LATERALS & CONFLICTS SHALL BE INVESTIGATED BY CONTRACTOR PRIOR TO EXCAVATION.

2. PROPERTY LINES SHOWN ON THIS PAGE ARE BASED ON GIS DATA AND HAVE NOT BEEN FIELD SURVEYED.

[illegible]

Designed:	
Drawn:	DRJ
Checked:	NSS
Approved:	
Date:	OCT 2018
Project:	PVT MNTC
1	
Sheet 1 of 1	