

By

WORK ORDER
CITY OF ROANOKE
ULS DEPARTMENT

Acct. No. _____
W. O. No. _____
Control No. 14492

Name _____
Street 100 BIK. 9th St. S.E.
Lot _____ Block _____ Map _____
City _____ County _____ Date 1-5 1995

Install 545'± new 6" Ductile main in
100 BIK. 9th St. to replace existing 2" main
6431
1-9.96
1:30

FB/TRF To: _____
Acct No. 002-056-2178-9026 605-2-320-191-6004-09026

Install _____ Service and _____ Meter _____
Reset Meter ☐ New Cont. ☐ Out Non-pay ☐ Out Non-Use
Remove Meter ☐ Term Cont. ☐ Non Payment ☐ Non-Use
Read Meter ☐ New Cont. ☐ Term Cont. ☐ Special
Inv. High Ball ☐ Cons. Req. ☐ Dept. Req. Last Read _____ Date _____

Permit Obtained	Tr. Exp.
Pavement Cut 1600 (BT) #2	Voucher
Kind 1200 (ST) #4	Payroll
Kind and Size of Excavation	Stock
	Total Charge
	Credit

Charge All Labor and Material on this Order

METER		
Set	Remove	Misc.
Number		
Size	No. Dials Read	
Make		
Reading		

Remarks NOT INCLUDING ABANDON-
MENT OF OLD LINE-SEE NEXT
WORK ORDER.

Entries Correct _____ Date 2-29-96
Alvin O. Pame

Quan.	ITEM	COST	M. & S.T45	PAYROLL
536	Ft. 6 in. Pipe DUCTILE	3178		
	Ft. in. Pipe			
2	10x6" TAPPING SLEEVE	827		
2	6 in. Corp. Cock TAPPING VALVE	630		
	in. Curb Cock			
1	6 in. 90° C.I.P. Coup. GATE VALVE	608		
	in. Coup.			
1	6" PLUG TAPPED (2)	420		
	Cement Meter Box			
1	6x12" SLEEVE	513		
	in. 2" Ell.			
	in. Npl.			
96	TONS GRAVEL	644		
	in. Cap.			
1	PRECAST - M+H	672		
	in. Valve			
1	Water Manhole (Complete W/Standard Cover)	#2 596		
1	Water Manhole (Complete W/Standard Cover)	#1 595		
84	C. DAME	1502		
84	C. CLARK	1502		
56	R. WILSON	1508		
77	W. CARPER	1502		
56	G. HALE	1501		
44	R. FLOWERS	1508		
	Hrs. Rubber Tired Backhoe			
63	Hrs. Track Backhoe			
30	Hrs. Pickup Truck			
60	Hrs. Dump Truck			
30	Hrs. Cable Truck			
	Hrs. Vac All			
34	Hrs. Air Comp			
	Hrs. Jet Truck			
49	END LOADER			