


Test Location Aspen Grove
Date of Test 8-02-02
Name of Testing Firm Jack St. Clair & City of Roanoke
Person Observing Test Winston Corbett
Brief Description of Test(s) Air pressure test on 8" or 35
sewer main lines w/ 4" or 35 laterals & clean outs.

	Depth	Start Pressure	End Pressure	Start Time	End Time
Manhole # <u>1</u>	<u>5.46</u>	_____	_____	_____	_____
Manhole # <u>2</u>	<u>15.08</u>	_____	_____	_____	_____
Manhole # <u>3</u>	<u>7.80</u>	_____	_____	_____	_____
Manhole # <u>4</u>	<u>5.93</u>	_____	_____	_____	_____
Manhole # <u>5</u>	<u>1.55</u>	_____	_____	_____	_____
Manhole # <u>6</u>	<u>8.96</u>	_____	_____	_____	_____

Line From	Line Size	Line Length	Start Pressure	End Pressure	Mandrell
Mh <u>1</u> to Mh <u>2</u>	<u>8"</u>	<u>340'</u>	<u>4LBS.</u>	<u>4LBS.</u>	_____
Mh <u>2</u> to Mh <u>3</u>	<u>8"</u>	<u>221.6'</u>	<u>4LBS.</u>	<u>4LBS.</u>	_____
Mh <u>3</u> to Mh <u>4</u>	<u>8"</u>	<u>93'</u>	<u>4LBS.</u>	<u>4LBS.</u>	_____
Mh <u>4</u> to Mh <u>5</u>	<u>8"</u>	<u>152'</u>	<u>4LBS.</u>	<u>4LBS.</u>	_____
Mh <u>3</u> to Mh <u>6</u>	<u>8"</u>	<u>55'</u>	<u>4LBS.</u>	<u>4LBS.</u>	_____
Mh _____ to Mh _____	_____	_____	_____	_____	_____


Test Representative


Job Superintendent
Brian Hamilton