

AS-BUILT SEWER LATERAL TABLE

MANHOLE RUN	LATERAL LOT No.	LATERAL SECTION	C.O. STATION	OFFSET DISTANCE	LATERAL LENGTH	C.O. DEPTH
SMH 10 UPSTATION TO SMH 9	LOT 57	SEC 2	OUT SMH	21.92 LT	22.61	9.75
	LOT 58	SEC 2	OUT SMH	25.63 RT	29.81	9.95
SMH 9 UPSTATION TO SMH 8	LOT 58	SEC 2	OUT SMH	0+79.26	32.62 LT	9.30
	LOT 59	SEC 2	OUT SMH	22.97 RT	23.09	8.10
	LOT 59	SEC 2	OUT SMH	23.16 LT	21.91	8.40
SMH 8 UPSTATION TO SMH 7	LOT 60	SEC 2	OUT SMH	0+68.71	34.03 LT	10.24
	LOT 60	SEC 2	OUT SMH	21.87 RT	24.53	9.35
SMH 7 UPSTATION TO SMH 6	LOT 61	SEC 2	OUT SMH	0+98.65	10.84 RT	10.00
	LOT 62	SEC 2	OUT SMH	5.44 RT	9.00	4.80
SMH 6 UPSTATION TO SMH 5	LOT 63	SEC 2	OUT SMH	51.90 LT	51.95	9.50
	LOT 64	SEC 2	OUT SMH	23.88 RT	20.78	10.00
	LOT 65	SEC 2	OUT SMH	23.88 RT	22.65	7.50
SMH 5 UPSTATION TO SMH 4	LOT 76	SEC 2	OUT SMH	0+47.66	25.63 RT	9.50
	LOT 76	SEC 2	OUT SMH	11.91 RT	30.33	8.60
	LOT 74	SEC 2	OUT SMH	2+14.93	35.95 RT	8.30
	LOT 74	SEC 2	OUT SMH	2+71.39	7.33 LT	9.80
	LOT 73	SEC 2	OUT SMH	2+95.90	40.24 RT	9.20
	LOT 72	SEC 2	OUT SMH	19.49 RT	22.51	9.50
SMH 4 UPSTATION TO SMH 3	LOT 71	SEC 2	OUT SMH	0+55.75	40.61 RT	11.10
	LOT 67	SEC 2	OUT SMH	52.41 LT	52.41	10.50
	LOT 70	SEC 2	OUT SMH	52.96 RT	53.04	9.00
	LOT 68	SEC 2	OUT SMH	53.81 LT	51.48	12.10
	LOT 69	SEC 2	OUT SMH	26.43 RT	52.42	11.90
SMH 3 UPSTATION TO SMH 2	LOT 77	SEC 2	OUT SMH	0+91.97	24.35 LT	12.81
	LOT 77	SEC 2	OUT SMH	0+95.23	18.17 RT	10.50
	LOT 76	SEC 2	OUT SMH	1+73.21	16.46 RT	10.80
	LOT 78	SEC 2	OUT SMH	1+87.41	25.28 LT	10.10
	LOT 79	SEC 2	OUT SMH	22.35 LT	22.78	11.50
	LOT 85	SEC 2	OUT SMH	22.16 RT	22.17	11.20
SMH 2 UPSTATION TO SMH 1	LOT 84	SEC 2	OUT SMH	0+87.19	17.08 RT	11.70
	LOT 80	SEC 2	OUT SMH	0+87.96	26.20 LT	10.90
SMH 1 UPSTATION TO SMH 0	LOT 81	SEC 1	OUT SMH	0+34.01	22.69 LT	10.90
	LOT 22	SEC 1	OUT SMH	0.04 LT	23.41	15.10
	LOT 23	SEC 1	OUT SMH	38.05 RT	45.13	12.20
SMH 0 UPSTATION TO SMH 0	LOT 21	SEC 1	OUT SMH	0+72.32	24.50 RT	24.50
	LOT 82	SEC 1	OUT SMH	22.98 LT	23.07	14.30
	LOT 83	SEC 1	OUT SMH	25.04 LT	82.63	10.40
SMH 0 UPSTATION TO SMH 0	LOT 1	SEC 1	OUT SMH	0+88.77	20.56 LT	20.56
	LOT 2	SEC 1	OUT SMH	1+70.79	23.34 LT	10.10
	LOT 20	SEC 1	OUT SMH	2+15.38	24.21 RT	24.21
	LOT 3	SEC 1	OUT SMH	2+72.81	23.32 LT	23.32
	LOT 19	SEC 1	OUT SMH	1+35.62	24.06 RT	24.06
	LOT 4	SEC 1	OUT SMH	3+63.13	22.43 LT	22.43

AS-BUILT STORM SEWER TABLE

38. 36" EW-1PC, INV. OUT = 1042.79	102. 27" EW-1PC, INV. IN = 1060.52
39. 76 L.F. - 36" RCP, CL III, SLOPE = 7.63%	103. 27 L.F. - 15" RCP, CL III, SLOPE = 6.30%
40. 36" EW-1PC, INV. IN = 1048.59	INV. IN = 1054.11; INV. OUT = 1052.41
41. DETENTION BASIN OUTLET STRUCTURE	104. DI-3B, L = 10.0'; TOP ELEV = 1058.81
42. 37 L.F. - 54" RCP, CL III, SLOPE = 0.46%	INV. 15" OUT = 1054.11
43. INV. IN = 1012.33; INV. OUT = 1012.16	119. 30 L.F. - 15" RCP, CL III, SLOPE = 3.10%
44. 54" EW-2PC, INV. OUT = 1012.16	INV. IN = 1052.58; INV. OUT = 1019.48
45. 14 L.F. - 42" RCP, CL III, SLOPE = 0.21%	120. DI-3C, L = 14.0'; TOP ELEV = 1057.78
46. INV. IN = 1016.33; INV. OUT = 1016.30	INV. 15" OUT = 1052.58
47. DI-4CC, L = 8.0'; TOP ELEV = 1023.93	121. 212 L.F. - 18" RCP, CL III, SLOPE = 6.88%
48. INV. 15" IN = 1016.43; INV. 42" IN = 1016.43	INV. IN = 1066.82; INV. OUT = 1052.24
49. INV. 42" OUT = 1016.33	122. STORM DRAIN MANHOLE; RIM ELEV = 1076.92
50. 56 L.F. - 42" RCP, CL III, SLOPE = 1.59%	INV. 24" IN = 1069.92; INV. OUT = 1066.82
51. INV. IN = 1017.32; INV. OUT = 1016.43	140. 24" EW-1PC, INV. OUT = 1025.75
52. 42" EW-7PC, INV. IN = 1017.32; 20 DEGREE SKEW	141. 113 L.F. - 24" RCP, CL III, SLOPE = 0.97%
53. 16 L.F. - 42" RCP, CL III, SLOPE = 0.63%	INV. IN = 1026.85; INV. OUT = 1025.75
54. INV. IN = 1017.32; INV. OUT = 1017.22	142. DI-3B, L = 8.0'; TOP ELEV = 1035.25
55. 42" EW-7PC, INV. OUT = 1016.30; 20 DEGREE SKEW	143. 34 L.F. - 24" RCP, CL III, SLOPE = 1.18%
56. 54 L.F. - 42" RCP, CL III, SLOPE = 1.52%	INV. IN = 1027.35; INV. OUT = 1026.85
57. INV. IN = 1017.12; INV. OUT = 1016.30	144. DI-3B, L = 12.0'; TOP ELEV = 1035.35
58. DI-4C, L = 6.0'; TOP ELEV = 1027.35	INV. 24" IN = 1027.45; INV. OUT = 1027.35
59. INV. 24" IN = 1017.92; INV. OUT = 1017.22	145. 48 L.F. - 24" RCP, CL III, SLOPE = 0.88%
60. INV. 42" OUT = 1017.12	146. DI-3B, L = 12.0'; TOP ELEV = 1034.47
61. 36" EW-1PC, INV. OUT = 1028.89	INV. 15" IN = 1028.17; INV. 24" OUT = 1027.87
62. 22 L.F. - 36" RCP, CL III, SLOPE = 5.95%	147. 161 L.F. - 15" RCP, CL III, SLOPE = 4.69%
63. INV. IN = 1030.20; INV. OUT = 1028.89	INV. IN = 1035.72; INV. OUT = 1028.17
64. STORM DRAIN MANHOLE; RIM ELEV = 1040.90	148. DI-3B, L = 16.0'; TOP ELEV = 1048.02
65. INV. 36" IN = 1030.20; INV. 30" IN = 1030.20	INV. 15" IN = 1038.82; INV. 15" OUT = 1035.72
66. 122 L.F. - 36" RCP, CL III, SLOPE = 2.05%	149. 240 L.F. - 15" RCP, CL III, SLOPE = 9.35%
67. INV. IN = 1032.80; INV. OUT = 1030.30	150. DI-3B, L = 16.0'; TOP ELEV = 1039.82
68. DI-4BB, L = 8.0'; TOP ELEV = 1048.50 (S-1 SHAPING)	INV. 15" OUT = 1062.26
69. INV. 15" IN = 1034.10; INV. 30" IN = 1036.40	151. 80 L.F. - 15" RCP, CL III, SLOPE = 6.59%
70. INV. 30" IN = 1032.80	INV. IN = 1045.09; INV. OUT = 1039.82
71. 129 L.F. - 30" RCP, CL III, SLOPE = 8.79%	152. DI-3B, L = 16.0'; TOP ELEV = 1050.49
72. INV. IN = 1047.74; INV. OUT = 1036.40	INV. 15" OUT = 1045.09
73. DI-3BB, L = 10.0'; TOP ELEV = 1060.34	153. 29 L.F. - 15" RCP, CL III, SLOPE = 3.79%
74. INV. 18" IN = 1052.24; INV. 30" IN = 1047.94	INV. IN = 1029.27; INV. OUT = 1028.17
75. INV. 30" IN = 1047.74	154. DI-3B, L = 10.0'; TOP ELEV = 1034.57
76. 200 L.F. - 30" RCP, CL III, SLOPE = 1.46%	INV. 15" OUT = 1029.27
77. INV. IN = 1050.85; INV. OUT = 1047.94	155. 30" EW-1PC, INV. OUT = 1027.62
78. DI-3A, L = 2.5'; TOP ELEV = 1057.75	157. 135 L.F. - 30" RCP, CL III, SLOPE = 2.12%
79. INV. 15" IN = 1051.65; INV. 27" IN = 1050.95	INV. IN = 1030.48; INV. OUT = 1027.62
80. INV. 30" OUT = 1050.85; (S-1 SHAPING)	158. DI-3B, L = 12.0'; TOP ELEV = 1038.28
81. 113 L.F. - 27" RCP, CL III, SLOPE = 1.20%	INV. 24" IN = 1030.78; INV. 30" OUT = 1030.48
82. INV. IN = 1052.31; INV. OUT = 1050.95	159. 134 L.F. - 24" RCP, CL III, SLOPE = 1.03%
83. DI-3B, L = 8.0'; TOP ELEV = 1052.41	INV. IN = 1042.80; INV. OUT = 1030.78
84. INV. 15" IN = 1052.41; INV. 27" IN = 1052.41	160. TRIPLE DI-7, TYPE III GRATE; TOP ELEV = 1047.00
85. INV. 27" OUT = 1052.31; (S-1 SHAPING)	INV. 24" OUT = 1042.80
86. 342 L.F. - 27" RCP, CL III, SLOPE = 1.87%	161. 178 L.F. - 15" RCP, CL III, SLOPE = 2.01%
87. INV. IN = 1058.82; INV. OUT = 1052.41	INV. IN = 1034.93; INV. OUT = 1025.00
88. DI-3BB, L = 20.0'; TOP ELEV = 1073.32	162. DI-3B, L = 6.0'; TOP ELEV = 1041.19
89. INV. 15" IN = 1059.32; INV. 27" IN = 1058.82	INV. 15" IN = 1035.81; INV. 18" IN = 1035.13
90. INV. IN = 1065.22; INV. OUT = 1059.32	167. 52 L.F. - 36" RCP, CL III, SLOPE = 1.62%
91. 79 L.F. - 15" RCP, CL III, SLOPE = 7.47%	INV. IN = 1031.14; INV. OUT = 1030.30
92. INV. IN = 1065.22; INV. OUT = 1059.32	168. DI-3BB, L = 14.0'; TOP ELEV = 1040.74
93. DI-3B, L = 8.0'; TOP ELEV = 1076.62	INV. 15" IN = 1035.14; INV. 36" OUT = 1031.14
94. INV. 15" IN = 1065.62; INV. OUT = 1065.22	169. 84 L.F. - 36" RCP, CL III, SLOPE = 2.29%
95. 125 L.F. - 15" RCP, CL III, SLOPE = 6.26%	INV. IN = 1033.16; INV. OUT = 1031.24
96. INV. IN = 1073.45; INV. OUT = 1065.62	170. 36" EW-1PC, INV. IN = 1033.16
97. 100. DI-3B, L = 14.0'; TOP ELEV = 1079.75	INV. IN = 1037.50; INV. OUT = 1042.88
98. 177 L.F. - 18" RCP, CL III, SLOPE = 0.74%	INV. 15" IN = 1037.50; INV. 15" OUT = 1037.30
99. INV. IN = 1035.41; INV. OUT = 1034.10	183. 154 L.F. - 15" RCP, CL III, SLOPE = 3.83%
100. DI-7, TYPE III GRATE; TOP ELEV = 1042.61	INV. IN = 1043.40; INV. OUT = 1037.50

STORM SEWER TABLE

84. DI-3B, L = 16.0'; TOP ELEV = 1049.06	128. DI-3B, L = 18.0'; TOP ELEV = 1039.40
INV. 15" OUT = 1043.40	INV. 15" OUT = 1033.30
85. 36" EW-1PC, INV. OUT = 1029.00	132. 15" EW-1PC, INV. OUT = 1031.04
24 L.F. - 36" RCP, CL III, SLOPE = 6.00%	133. 88 L.F. - 15" RCP, CL III, SLOPE = 1.00%
INV. IN = 1030.44; INV. OUT = 1029.00	INV. IN = 1031.92; INV. OUT = 1031.04
86. STORM DRAIN MANHOLE; RIM ELEV = 1041.00	134. DI-3C, L = 4.0'; TOP ELEV = 1038.71
INV. 36" OUT = 1030.44; (S-1 SHAPING)	INV. 15" IN = 1032.12; INV. 15" OUT = 1031.92
87. 120 L.F. - 36" RCP, CL III, SLOPE = 0.80%	135. 38 L.F. - 15" RCP, CL III, SLOPE = 1.00%
INV. IN = 1031.60; INV. OUT = 1030.64	INV. IN = 1032.50; INV. OUT = 1032.12
88. DI-4BB, L = 8.0'; TOP ELEV = 1046.32 (S-1 SHAPING)	136. DI-3B, L = 12.0'; TOP ELEV = 1038.71
INV. 15" IN = 1033.10; INV. 30" IN = 1035.43	INV. 15" OUT = 1032.50
89. 24" EW-1PC, INV. OUT = 1025.63	140. 24" EW-1PC, INV. OUT = 1025.63
INV. 36" OUT = 1031.60	141. 92 L.F. - 24" RCP, CL III, SLOPE = 1.00%
129 L.F. - 30" RCP, CL III, SLOPE = 8.00%	INV. IN = 1028.55; INV. OUT = 1025.63
INV. IN = 1045.75; INV. OUT = 1035.43	142. DI-3B, L = 8.0'; TOP ELEV = 1035.34
90. DI-3BB, L = 10.0'; TOP ELEV = 1060.18	INV. 24" IN = 1026.75; INV. 24" OUT = 1026.55
INV. 18" IN = 1050.30; INV. 30" IN = 1045.95	143. 36 L.F. - 24" RCP, CL III, SLOPE = 1.00%
INV. 30" IN = 1045.75	INV. IN = 1027.11; INV. OUT = 1026.75
91. 200 L.F. - 30" RCP, CL III, SLOPE = 1.50%	144. DI-3B, L = 12.0'; TOP ELEV = 1035.34
INV. IN = 1048.95; INV. OUT = 1045.95	INV. 24" IN = 1027.31; INV. OUT = 1027.11
92. DI-3A, L = 2.5'; TOP ELEV = 1057.58	145. 44 L.F. - 24" RCP, CL III, SLOPE = 1.00%
INV. 15" IN = 1050.45; INV. 27" IN = 1049.45	INV. IN = 1027.75; INV. OUT = 1027.31
93. 109 L.F. - 27" RCP, CL III, SLOPE = 2.50%	146. DI-3B, L = 12.0'; TOP ELEV = 1034.53
INV. IN = 1052.18; INV. OUT = 1049.45	147. 166 L.F. - 15" RCP, CL III, SLOPE = 4.82%
94. DI-3B, L = 10.0'; TOP ELEV = 1058.51	INV. IN = 1036.50; INV. OUT = 1028.50
INV. 15" IN = 1052.50; INV. 27" IN = 1052.38	148. DI-3B, L = 16.0'; TOP ELEV = 1046.47
INV. 27" OUT = 1052.18; (S-1 SHAPING)	INV. 15" IN = 1040.50; INV. 15" OUT = 1036.50
95. 340 L.F. - 27" RCP, CL III, SLOPE = 1.80%	149. 238 L.F. - 15" RCP, CL III, SLOPE = 9.24%
INV. IN = 1058.50; INV. OUT = 1052.38	INV. IN = 1062.50; INV. OUT = 1040.50
96. DI-3BB, L = 20.0'; TOP ELEV = 1073.11	150. DI-3B, L = 18.0'; TOP ELEV = 1069.16
INV. 15" IN = 1065.00; INV. 27" IN = 1058.70	INV. 15" OUT = 1062.50
97. 24" OUT = 1058.50; (S-1 SHAPING)	151. 77 L.F. - 15" RCP, CL III, SLOPE = 5.84%
INV. IN = 1069.70; INV. OUT = 1065.00	152. DI-3B, L = 16.0'; TOP ELEV = 1060.56
98. DI-3B, L = 8.0'; TOP ELEV = 1076.68	INV. 15" OUT = 1045.00
INV. 15" IN = 1069.90; INV. 15" OUT = 1069.70	153. 30 L.F. - 15" RCP, CL III, SLOPE = 1.00%
99. 115 L.F. - 15" RCP, CL III, SLOPE = 2.70%	INV. IN = 1028.80; INV. OUT = 1028.50
INV. IN = 1073.00; INV. OUT = 1069.90	154. DI-3B, L = 10.0'; TOP ELEV = 1034.53
100. DI-3B, L = 14.0'; TOP ELEV = 1078.92	INV. 15" OUT = 1028.80
INV. 15" OUT = 1073.00	156. 30" EW-1PC, INV. OUT = 1027.85
101. 165 L.F. - 27" RCP, CL III, SLOPE = 1.06%	157. 138 L.F. - 30" RCP, CL III, SLOPE = 2.50%
INV. IN = 1060.45; INV. OUT = 1058.70	INV. IN = 1031.30; INV. OUT = 1027.85
102. 27" EW-1PC, INV. IN = 1060.45	158. DI-3B, L = 12.0'; TOP ELEV = 1038.41
30 L.F. - 15" RCP, CL III, SLOPE = 3.93%	INV. 24" IN = 1031.80; INV. 30" OUT = 1031.30
103. 149 L.F. - 24" RCP, CL III, SLOPE = 0.00%	159. 140 L.F. - 24" RCP, CL III, SLOPE = 0.00%
INV. IN = 1044.40; INV. OUT = 1031.80	160. YARD INLET
104. DI-3B, L = 10.0'; TOP ELEV = 1058.51	TRIPLE DI-7, TYPE III GRATE; TOP ELEV = 1049.00
INV. 15" OUT = 1053.68	INV. 24" OUT = 1044.40
105. 39 L.F. - 15" RCP, CL III, SLOPE = 1.00%	161. 184 L.F. - 15" RCP, CL III, SLOPE = 1.40%
INV. IN = 1036.20; INV. OUT = 1035.81	INV. 15" OUT = 1020.00; INV. OUT = 1017.41
106. DI-3B, L = 10.0'; TOP ELEV = 1041.76	162. DI-3B, L = 10.0'; TOP ELEV = 1027.41
INV. 15" OUT = 1036.20	INV. 15" OUT = 1020.00
107. 106 L.F. - 15" RCP, CL III, SLOPE = 7.28%	163. DI-3B, L = 14.0'; TOP ELEV = 1048.59
INV. IN = 1044.30; INV. OUT = 1036.66	164. 30 L.F. - 15" RCP, CL III, SLOPE = 1.00%
108. DI-3B, L = 14.0'; TOP ELEV = 1048.59	INV. IN = 1050.75; INV. OUT = 1050.45
INV. 15" OUT = 1044.30	165. DI-3BB, L = 14.0'; TOP ELEV = 1040.66
109. 30 L.F. - 15" RCP, CL III, SLOPE = 1.00%	INV. 36" IN = 1031.67; INV. 36" OUT = 1031.47
INV. IN = 1050.75; INV. OUT = 1050.45	166. 85 L.F. - 36" RCP, CL III, SLOPE = 1.50%
110. DI-3C, L = 14.0'; TOP ELEV = 1057.58	INV. IN = 1032.95; INV. OUT = 1031.67
111. 139 L.F. - 15" RCP, CL III, SLOPE = 4.00%	170. 36" EW-1PC, INV. IN = 1032.95
INV. IN = 1028.34; INV. OUT = 1022.78	171. 180 L.F. - 15" RCP, CL III, SLOPE = 0.50%
112. DI-3B, L = 18.0'; TOP ELEV = 1034.45	INV. IN = 1035.80; INV. OUT = 1033.10
INV. 15" IN = 1028.54; INV. 15" OUT = 1028.34	180. DI-7, TYPE III GRATE; TOP ELEV = 1038.50
113. 119 L.F. - 15" RCP, CL III, SLOPE = 4.00%	INV. 18" OUT = 1035.80
INV. IN = 1033.30; INV. OUT = 1028.54	

"AS-BUILT"
SEC I & II
04/20/98

