

I hereby certify that to the best of my knowledge and belief, that the locations of the water and sewer facilities shown on these record drawings have been constructed in accordance with the approved plans and specifications.

Name Kevin Broughman

Signed _____

Date 12-12-22

1501 Murry Road, S.W. • P.O. Box 4143 • Roanoke, VA 24015-0143 • Phone (540) 342-5187 • Fax (540) 981-0173
VA Registration No. 009000A

Pipe	Invert Elev.		Length	Slope	Dia.	Material
	Upper (ft)	Lower (ft)				
RD-3	1156.35	1156.23	9.72	1.25%	6	PVC
RD-2	1156.93	1156.23	67.55	1.04%	6	PVC
RD-1	1156.23	1156.00	22.00	1.04%	8	PVC

SANITARY LATERAL SCHEDULE

Pipe	Invert Elev.		Length (ft)	Slope (%)	Dia. (in)	Material
	Upper (ft)	Lower (ft)				
SL-07	1155.35	1155.30	5.00	1.00%	6	PVC
OWS	1155.30	1155.30	N/A	N/A	N/A	PVC
SL-06	1155.30	1155.28	2.00	1.00%	6	PVC
SL-05	1155.28	1155.21	6.17	1.00%	6	PVC
SL-04	1155.21	1155.19	12.00	1.00%	6	PVC
SL-03	1155.21	1152.99	21.92	4.40%	6	PVC
SL-03	1152.12	1152.99	3.00	1.00%	6	PVC
SL-02	1152.09	1151.90	18.17	1.50%	6	PVC
SL-01	1151.90	1151.54	34.23	1.50%	6	PVC

NOTE:

1. ALL EXISTING WATER AND SEWER CONNECTIONS TO THE BUILDING SHALL BE DISCONNECTED AT THE MAIN AND FORMALLY ABANDONED.
2. CONTRACTOR TO PROVIDE SANITARY SEWER TAPPING SADDLE, AND COORDINATE INSTALLATION WITH THE WWA INSPECTOR.
3. ALL PROPOSED SANITARY CLEANOUTS SHALL BE STANDARD STRUCTURES WITH NO VERTICAL DROP.
4. CONTRACTOR TO COORDINATE WITH UTILITY PROVIDERS PRIOR TO INSTALLATION OF THE SANITARY CONNECTION. ENGINEER SHOULD BE NOTIFIED IN WRITING PRIOR TO ANY CHANGE IN WALL CONSTRUCTION.

TEST PIT NOTE:

CONTRACTOR TO TEST PIT TO VERIFY UTILITY LOCATIONS PRIOR TO MOBILIZATION. VERTICAL LOCATION OF EXISTING SANITARY LATERAL IS UNKNOWN. IF EXISTING INVERT AT TIE-IN POINT OF PROPOSED LATERAL IS GREATER THAN 165.40' TIE-IN ELEVATION, CONTRACTOR MUST NOTIFY ENGINEER IMMEDIATELY.