

EXIST. SAN. SEWER
EXIST. 8" WATER MAIN

VENTNOR ROAD

3654

3704

1419

1428

1534

1523

start w/ 22 1/2° Bend

325'
PROPOSED 250' ± 8" MAIN

EANES ROAD

SOLID PLUG
3'

PROVIDE FIRE
HYDRANT &
ASSEMBLY.

SERVICE TO 1523
TO BE RELOCATED
(APPROX. THIS LOCATION)
ABANDON OLD SERVICE.

REMOVE 2" BLOW-OFF
EXIST. #1 VALVE BOX

8" G.V.

EXIST. 8" WATER MAIN

NOTE: ALL EXIST. UTILITIES TO BE
ASCERTAINED IN THE FIELD
PRIOR TO CONSTRUCTION.

DATE STARTED		4-27-87			
DATE COMP.		5-8-87			
FEET MAIN	SIZE	VALVE	VAULT	BOX	
325	8"	o	o	o	
F. H. COMP.		1			
F. H. STUB ONLY		o			
SERV. INS. BY:		C. DAME			
MAIN INS. BY:		C. DAME			
NO. 3/4" SERV. INS.		2			
CITY OR CO.		CITY			
DEPT. INSP.		U.L.S.			

[Signature]
MANAGER UTILITY LINE SERVICES

WATER DEPARTMENT	
ROANOKE	VIRGINIA
EANES ROAD, SE.	
SCALE: 1"=100'	<i>W. B. L.</i> 3/23/87
DATE: 3/16/87	DIRECTOR UTILITIES & OPERATIONS DATE
DIST. MAP: 440	<i>William F. Clark</i> 3/23/87
PLAN NO.: 87-03	DIRECTOR OF PUBLIC WORKS DATE