


ABBREVIATIONS

SEE SHEET 3

LEGEND

SEE SHEET 3



SUMMARY OF QUANTITIES

ITEM	UNIT	QUANTITY	
		ACTUAL	PROPOSAL
1. MOBILIZATION	LS	1	1
2. TREE PROTECTION	EA	4	5
3. 18" D.I. SEWER	LF	50	55
4. 16" D.I. SEWER	LF	2428	2670
5. 12" D.I. SEWER	LF	290	319
6. 8" D.I. SEWER	LF	162	178
7. 4" D.I. SEWER	LF	80	85
8. MANHOLES - 48" DIA.	VF	91	100
9. MANHOLE FRAME & COVER	EA	1	1
10. MANHOLE FRAME & COVER (WATER TIGHT)	EA	10	10
11. VENTS	EA	2	2
12. RIP RAP	SY	60	65
13. MISC. CONCRETE NOT FORMED	CY	25	30
14. SOD	SF	21,400	23,400
15. TRENCH STABILIZATION MATERIAL	TN	185	200
16. AGGREGATE BACKFILL MATERIAL	TN	80	88
17. AGGREGATE BASE COURSE MATERIAL - VDOT 21-A	TN	7	12
18. ASPHALT BASE COURSE MATERIAL	TN	4	6
19. ASPHALT CONCRETE SURFACE MATERIAL	TN	4	6
20. RECORD DRAWINGS	LS	1	1

RECORD DRAWING

PROJECT NUMBER 6245F

SHEET NUMBER 2 OF 9