

ABBREVIATIONS


SEE SHEET 3

LEGEND

SEE SHEET 3

SUMMARY OF QUANTITIES

ITEM	UNIT	QUANTITY	
		ACTUAL	PROPOSAL
MOBILIZATION	L.S.	1	1
30" SANITARY SEWER PIPE	L.F.	1994	2193
24" SANITARY SEWER PIPE	L.F.	1337	1470
18" SANITARY SEWER PIPE	L.F.	160	176
10" SANITARY SEWER PIPE	L.F.	112	123
8" SANITARY SEWER PIPE	L.F.	719	791
6" SANITARY SEWER PIPE	L.F.	70	77
SANITARY SEWER MANHOLES	V.F.	406	447
SANITARY SEWER-STANDARD FRAME AND COVER	EA.	13	14
SANITARY SEWER-WATERTIGHT FRAME AND COVER	EA.	21	23
SANITARY SEWER DROP CONNECTIONS- 12" DIAMETER DROP PIPE	V.F.	4	4
SANITARY SEWER DROP CONNECTIONS- 10" DIAMETER DROP PIPE	V.F.	4	4
SANITARY SEWER DROP CONNECTIONS- 6" DIAMETER DROP PIPE	V.F.	6	6
ROCK EXCAVATION-OTHER THAN BRANDON AVENUE	C.Y.	700	770
ROCK EXCAVATION-BRANDON AVENUE	C.Y.	75	83
TRENCH STABILIZATION MATERIAL	TN.	289	321
RIPRAP	S.Y.	124	136
AGGREGATE BASE MATERIAL	TN.	123	135
BITUMINOUS CONCRETE BASE MATERIAL	TN.	83	91
BITUMINOUS CONCRETE SURFACE MATERIAL	TN.	201	221
GRAVEL SURFACE REPLACEMENT	TN.	71	78
MISCELLANEOUS CONCRETE	C.Y.	139	153
SELECT BACKFILL MATERIAL	C.Y.	256	281
15" CORRUGATED METAL PIPE	L.F.	30	33
8"x 6" SANITARY WYE & SEWER LATERAL	EA.	4	4
30"x 6" SANITARY WYE & SEWER LATERAL	EA.	1	1



RECORD DRAWING
6/15/88

PROJECT NUMBER 5937

SHEET NUMBER 2 OF 10