

NOTES:
 REPLACED TEE VALVE
 TAP BETWEEN FH. TEE & MAINLINE
 SLEEVE - 7 1/2" x 12" TEE
 TAP - 1 1/2" TEMP. WEST SIDE OF VALVE
 ALSO PRECAST #2 BOT-C

COURTLAND

ROAD

EXIST. 8" SAN. SEWER

EXIST. 6" W

PROP. 6" G.V.

EXIST. 1" W

LIBERTY RD.

2720

2712

2706

2616

23-B

24-B

25

26

709

705

643

PROP. 6" MAIN to be installed by Contractor

PROP. 6" WATER AVE.

EXIST. 6" W

EXIST. 2" W TO BE ABANDONED

716

710

706

EXIST. 15" P.U.E.

13A

13B

14

5

6

7

8

AS BUILT
 4-6-95
 Edmund D. Damm

TEMPORARY
 S.J. PLUG
 NOT BLOCKED

1-581

COP - 4/6/95

WATER DEPARTMENT

ROANOKE

VIRGINIA

QUEEN AVENUE, N.W.

NOTE: - ALL EXIST. UTILITIES SHALL BE ASCERTAINED IN THE FIELD PRIOR TO CONSTRUCTION.

- REPLACE 215'± EXIST. 2" WATER WITH NEW 6" MAIN.

SCALE 1" = 100'

2/13/95

206

95-1

MANAGER UTILITY LINE SERVICES