

R/W VARIES

SHADING | LEGEND:

	PROPOSED STANDARD ASPHALT
	PROPOSED HEAVY DUTY ASPHALT
	PROPOSED CONCRETE SIDEWALK
	PROPOSED CONCRETE PAVEMENT
	EXISTING CONCRETE

FIRE FLOW DATA:

EXISTING FLOW DATA PER TEST PERFORMED BY THE WWW ON 6/30/2022:

HYD-60252
STATIC PRESSURE: 86 PSI
FLOW: 1,186 GPM @ 62PSI RESIDUAL
CALCULATED FLOW: 2,049 GPM @ 20 PSI RESIDUAL
PIRE FLOW REQUIRED: 1,750 GPM

Water Info:
Service Line: 2" Endot HOPE
SOR-9

Moved tap 10' upstream from original planned location due to conflict with temporary power pole.

FRANKLIN COUNTY DEPARTMENT OF PLANNING & COMMUNITY DEVELOPMENT

Inspector's As-Builts	K. Winslow	11.29.22
-----------------------	------------	----------