

SANITARY STRUCTURE SCHEDULE

- 6 S.S. MANHOLE
TOP= ~~1108.09~~ 1112.85
INV. IN= ~~1108.20~~ 1104.82
INV. IN= 1106.20= 11104.75
SHELF= 1103.74
INV. OUT= ~~1103.19~~ 1103.05
- 6/3 231 LF OF 8" SDR-35 PVC
@ ~~7.48%~~ 6.60%
- 5 S.S. MANHOLE
TOP= ~~1095.59~~ 1095.81
SHELF= 1088.09
INV. IN= ~~1088.09~~ 1087.81
INV. OUT= ~~1087.19~~ 1087.31
- 5/4 178 LF OF 8" SDR-35 PVC
@ ~~7.48%~~ 7.48%
- 4X EX. S.S. MANHOLE
TOP= 1087.19
NEW TOP= ~~1087.19~~ 1085.03
SHELF= 1074.31
INV. IN= 1073.99
INV. OUT= 1073.89

SCALE: 1" = 50'

SANITARY SEWER SERVICE LATERAL ELEVATION TABLE

LOT #	INV. ELEV. @ S.S. MAIN	MIN. BLDG. ELEV.	PROP. F.F.E.
60	1116.5	1119.5	1124.0
61	1116.5	1119.5	1123.33
62	1114.7	1117.7	1122.67
63	1114.7	1117.7	1122.5
64	1113.0	1116.0	1121.33
65	1113.0	1116.0	1120.67
66	1111.1	1114.1	1120.0
80	1103.9	1106.9	1117.0
81	1103.9	1106.9	1116.0
82	1099.6	1102.6	1115.0
83	1096.4	1099.4	1110.5
84	1093.8	1096.8	1108.5
85	1093.8	1096.8	1106.5
86	1089.5	1092.5	1104.5
87	1086.0	1089.0	1099.0
88	1086.0	1089.0	1097.0
89	1084.1	1087.1	1095.0
90	1085.1	1088.1	1088.5
91	1087.4	1090.4	1090.5
92	1089.0	1092.0	1092.5
93	1090.1	1093.1	1094.5
94	1092.9	1095.9	1100.0
95	1097.6	1100.6	1102.0
96	1097.6	1100.6	1104.5
97	1101.0	1104.0	1106.0
101	1099.0	1102.0	1111.5
102	1096.4	1099.4	1109.5
103	1096.4	1099.4	1107.5
104	1092.7	1095.7	1105.5
105	1089.0	1092.0	1099.5
106	1087.1	1090.1	1097.5
107	1082.5	1085.5	1095.5
111	1073.4	1076.4	1086.0
112	1076.2	1079.2	1088.0
113	1079.1	1082.1	1090.0
114	1087.9	1090.9	1097.5
115	1087.9	1090.9	1095.5
116	1080.9	1083.9	1101.5
117	1096.2	1099.2	1104.5

AS-BUILT DRAWING NOTE:

AS-BUILT DRAWING FOR SANITARY SEWER AND WATERLINE IMPROVEMENTS ARE FOR AS-BUILT PURPOSES ONLY. NO IMPROVEMENTS OTHER THAN WATER AND SANITARY SEWER STRUCTURES WERE AS-BUILT OR INDICATED AS SUCH ON THE SUBJECT PLAN SET. UNDERGROUND PIPING WAS NOT LOCATED. LOCATION SHOWN IS APPROXIMATE BASED ON SURFACE FEATURES AND INFORMATION PROVIDED BY CONTRACTOR.

