

AS-BUILT SEWER LATERAL TABLE

MANHOLE RUN	LATERAL LOT No.	LATERAL SECTION	C.O. STATION	OFFSET DISTANCE	LATERAL LENGTH	C.O. DEPTH
SMH 10 UPSTATION TO SMH 9	LOT 57 SEC 2	OUT SMH	21.92 LT	22.61	9.75	
	LOT 90 SEC 2	OUT SMH	25.63 RT	29.81	9.95	
SMH 9 UPSTATION TO SMH 8	LOT 58 SEC 2	OUT SMH	0+79.26	32.62 LT	32.62	9.30
	LOT 89 SEC 2	OUT SMH	22.97 RT	23.09	8.10	
	LOT 59 SEC 2	OUT SMH	23.86 LT	21.01	8.40	
SMH 8 UPSTATION TO SMH 7	LOT 60 SEC 2	OUT SMH	0+68.71	34.03 LT	34.03	10.24
	LOT 88 SEC 2	OUT SMH	21.87 RT	24.53	9.35	
SMH 7 UPSTATION TO SMH 6	LOT 81 SEC 2	OUT SMH	0+98.65	10.64 RT	10.00	4.60
	LOT 82 SEC 2	OUT SMH	5.44 RT	9.00	4.80	
SMH 6 UPSTATION TO SMH 5A	LOT 83 SEC 2	OUT SMH	22.16 RT	22.17	11.20	
SMH 5A UPSTATION TO SMH 5	LOT 81 SEC 1	OUT SMH	0+34.01	22.69 LT	22.69	10.90
	LOT 22 SEC 1	OUT SMH	0.04 LT	23.41	15.10	
	LOT 23 SEC 1	OUT SMH	38.05 RT	45.13	12.20	
SMH 5 UPSTATION TO SMH 4	LOT 21 SEC 1	OUT SMH	0+72.32	24.50 RT	24.50	11.70
	LOT 82 SEC 1	OUT SMH	22.98 LT	23.07	14.30	
	LOT 83 SEC 1	OUT SMH	25.04 LT	82.63	10.40	
SMH 4 UPSTATION TO SMH 3	LOT 1 SEC 1	OUT SMH	0+88.77	20.56 LT	20.56	12.75
	LOT 2 SEC 1	OUT SMH	11.70 RT	23.34 LT	23.34	10.10
	LOT 20 SEC 1	OUT SMH	24.15 RT	24.21 RT	24.21	10.70
	LOT 19 SEC 1	OUT SMH	24.72 RT	23.32 LT	23.32	9.30
	LOT 4 SEC 1	OUT SMH	3+63.13	22.43 LT	22.43	9.50

MANHOLE RUN	LATERAL LOT No.	LATERAL SECTION	C.O. STATION	OFFSET DISTANCE	LATERAL LENGTH	C.O. DEPTH
SMH 3 UPSTATION TO SMH 2	LOT 18 SEC 1	OUT SMH	0+38.74	26.69 RT	26.69	9.50
	LOT 5 SEC 1	OUT SMH	0+43.81	19.45 LT	19.45	8.10
	LOT 6 SEC 1	OUT SMH	1+24.11	16.59 LT	16.59	8.20
	LOT 17 SEC 1	OUT SMH	1+50.27	30.72 RT	30.72	8.40
	LOT 12 SEC 1	OUT SMH	2+04.88	13.26 LT	13.26	8.85
	LOT 16 SEC 1	OUT SMH	2+34.00	35.69 RT	35.69	8.60
	LOT 15 SEC 1	OUT SMH	21.08 RT	23.84	10.10	
SMH 2 UPSTATION TO SMH 1	LOT 8 SEC 1	OUT SMH	0+52.61	10.46 RT	10.46	9.60
	LOT 14 SEC 1	OUT SMH	0+71.67	35.12 RT	35.12	7.50
	LOT 9 SEC 1	OUT SMH	1+42.95	11.93 LT	11.93	10.65
	LOT 13 SEC 1	OUT SMH	1+62.22	31.64 RT	31.64	8.89
	LOT 10 SEC 1	OUT SMH	46.88 LT	52.59	11.30	
	LOT 12 SEC 1	OUT SMH	40.16 RT	55.25	10.50	
	LOT 11 SEC 1	OUT SMH	4.50 LT	53.16	11.00	
SMH 11 UPSTATION TO SMH 12	LOT 48 FUTURE	OUT SMH	2+25.13	18.41 RT	18.41	9.85
	LOT 33 FUTURE	OUT SMH	2+39.89	27.47 LT	27.47	10.40
	LOT 47 FUTURE	OUT SMH	25.31 RT	25.40	7.75	
SMH 12 UPSTATION TO SMH 13	LOT 38 FUTURE	OUT SMH	0+74.04	36.91 LT	36.91	9.85
	LOT 46 FUTURE	OUT SMH	24.17 RT	24.26	8.15	
	LOT 39 FUTURE	OUT SMH	23.14 LT	25.56	8.50	
SMH 13 UPSTATION TO SMH 14	LOT 40 FUTURE	OUT SMH	0+88.47	25.88 LT	25.88	9.25
	LOT 41 FUTURE	OUT SMH	1+71.18	24.28 LT	24.28	6.60
	LOT 45 FUTURE	OUT SMH	72.90 RT	72.90	9.00	
	LOT 44 FUTURE	OUT SMH	13.29 LT	16.88	3.30	
	LOT 42 FUTURE	OUT SMH	73.21 RT	28.27	7.90	
	LOT 43 FUTURE	OUT SMH	33.15 RT	60.65	7.70	

"AS-BUILT"
SEC I & II
04/20/98

AS-BUILT STORM SEWER TABLE

38. 36" EW-1PC; INV. OUT = 1042.79	102. 27" EW-1PC; INV. IN = 1060.52
39. 78 L.F. - 36" RCP; CL III; SLOPE = 7.63%	103. 27" L.F. - 15" RCP; CL III; SLOPE = 6.30%
INV. IN = 1048.59; INV. OUT = 1042.79	INV. IN = 1054.11; INV. OUT = 1052.41
40. 36" EW-1PC; INV. IN = 1048.59	104. DI-3B, L = 10.0'; TOP ELEV = 1058.81
60. DETENTION BASIN OUTLET STRUCTURE	INV. 15" OUT = 1054.11
61. 37 L.F. - 54" RCP; CL III; SLOPE = 0.46%	119. 30 L.F. - 15" RCP; CL III; SLOPE = 3.10%
INV. IN = 1012.33; INV. OUT = 1012.16	INV. IN = 1052.58; INV. OUT = 1051.65
62. 54" EW-2PC; INV. OUT = 1012.16	120. DI-3C, L = 4.0'; TOP ELEV = 1057.78
63. 14 L.F. - 42" RCP; CL III; SLOPE = 0.21%	INV. 15" OUT = 1052.58
INV. IN = 1016.33; INV. OUT = 1016.30	121. 212 L.F. - 18" RCP; CL III; SLOPE = 6.88%
64. DI-ACC, L = 8.0'; TOP ELEV = 1023.93	INV. IN = 1066.82; INV. OUT = 1052.24
INV. 15" IN = 1016.43; INV. 42" IN = 1016.43	122. STORM DRAIN MANHOLE; RIM ELEV = 1076.92
INV. 42" OUT = 1016.33	123. 24" EW-1PC; INV. OUT = 1066.82
65. 56 L.F. - 42" RCP; CL III; SLOPE = 1.59%	124. 24" EW-1PC; INV. OUT = 1066.82
INV. IN = 1017.32; INV. OUT = 1016.43	125. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
66. 42" EW-7PC; INV. IN = 1017.32; 20 DEGREE SKEW	126. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
67. 18 L.F. - 42" RCP; CL III; SLOPE = 0.63%	127. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. IN = 1017.32; INV. OUT = 1017.22	128. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
68. 42" EW-7PC; INV. OUT = 1016.30; 20 DEGREE SKEW	129. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
69. 54 L.F. - 42" RCP; CL III; SLOPE = 1.52%	130. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. IN = 1017.12; INV. OUT = 1016.30	131. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
70. DI-4C, L = 6.0'; TOP ELEV = 1024.12	132. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 24" IN = 1017.92; INV. 42" IN = 1017.22	133. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 42" OUT = 1017.12	134. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
85A. 36" EW-1PC; INV. OUT = 1028.89	135. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
85. 22 L.F. - 36" RCP; CL III; SLOPE = 5.95%	136. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. IN = 1030.20; INV. OUT = 1028.89	137. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
86. STORM DRAIN MANHOLE; RIM ELEV = 1040.90	138. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 36" IN = 1030.30 (2 PLACES)	139. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 36" OUT = 1030.20; (IS-1 SHAPING)	140. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
87. 122 L.F. - 36" RCP; CL III; SLOPE = 2.05%	141. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. IN = 1032.80; INV. OUT = 1030.30	142. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
88. DI-4B, L = 8.0'; TOP ELEV = 1048.50 (IS-1 SHAPING)	143. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 15" IN = 1034.10; INV. 30" IN = 1036.40	144. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 36" OUT = 1032.80	145. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
89. 129 L.F. - 30" RCP; CL III; SLOPE = 8.79%	146. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. IN = 1047.74; INV. OUT = 1036.40	147. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
90. DI-3BB, L = 10.0'; TOP ELEV = 1060.34	148. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 18" IN = 1052.24; INV. 30" IN = 1047.94	149. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 30" OUT = 1047.74	150. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
91. 200 L.F. - 30" RCP; CL III; SLOPE = 1.46%	151. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. IN = 1050.85; INV. OUT = 1047.94	152. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
92. DI-3A, L = 2.5'; TOP ELEV = 1057.75	153. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 15" IN = 1051.65; INV. 27" IN = 1050.95	154. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 30" OUT = 1050.85; (IS-1 SHAPING)	155. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
93. 113 L.F. - 27" RCP; CL III; SLOPE = 1.20%	156. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. IN = 1052.31; INV. OUT = 1050.95	157. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
94. DI-3B, L = 6.0'; TOP ELEV = 1058.71	158. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 15" IN = 1052.41; INV. 27" IN = 1052.41	159. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 27" OUT = 1052.31; (IS-1 SHAPING)	160. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
95. 342 L.F. - 27" RCP; CL III; SLOPE = 1.87%	161. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. IN = 1058.82; INV. OUT = 1052.41	162. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
96. DI-3BB, L = 20.0'; TOP ELEV = 1073.32	163. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 15" IN = 1059.32; INV. 27" IN = 1058.82	164. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 24" OUT = 1058.82; (IS-1 SHAPING)	165. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
97. 79 L.F. - 15" RCP; CL III; SLOPE = 7.47%	166. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. IN = 1065.22; INV. OUT = 1059.32	167. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
98. DI-3B, L = 8.0'; TOP ELEV = 1076.62	168. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 15" IN = 1065.62; INV. 15" OUT = 1065.22	169. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
99. 125 L.F. - 15" RCP; CL III; SLOPE = 6.26%	170. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. IN = 1073.45; INV. OUT = 1065.62	171. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
100. DI-3B, L = 14.0'; TOP ELEV = 1079.75	172. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. 15" OUT = 1073.45	173. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
101. 161 L.F. - 27" RCP; CL III; SLOPE = 1.06%	174. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%
INV. IN = 1060.52; INV. OUT = 1058.82	175. 120 L.F. - 15" RCP; CL III; SLOPE = 3.67%

STORM SEWER TABLE

38. 36" EW-1PC; INV. OUT = 1042.60	84. DI-3B, L = 16.0'; TOP ELEV = 1049.06
39. 80 L.F. - 36" RCP; CL III; SLOPE = 8.00%	INV. 15" OUT = 1043.40
INV. IN = 1049.00; INV. OUT = 1042.60	85A. 36" EW-1PC; INV. OUT = 1028.00
40. 36" EW-1PC; INV. IN = 1049.00	24 L.F. - 36" RCP; CL III; SLOPE = 6.00%
41. 15" EW-1PC; INV. OUT = 1019.48	INV. IN = 1030.44; INV. OUT = 1029.00
42. 32 L.F. - 15" RCP; CL III; SLOPE = 1.00%	86. STORM DRAIN MANHOLE; RIM ELEV = 1041.00
INV. IN = 1019.80; INV. OUT = 1019.48	INV. 36" IN = 1030.64 (2 PLACES)
43. DI-3C, L = 4.0'; TOP ELEV = 1026.83	INV. 36" OUT = 1030.44; (IS-1 SHAPING)
44. 15" EW-1PC; INV. OUT = 1019.48	INV. IN = 1032.50; INV. OUT = 1032.12
45. 32 L.F. - 15" RCP; CL III; SLOPE = 1.00%	INV. IN = 1032.50; INV. OUT = 1032.12
46. DI-3C, L = 4.0'; TOP ELEV = 1026.83	INV. IN = 1032.50; INV. OUT = 1032.12
47. 30 L.F. - 15" RCP; CL III; SLOPE = 1.00%	87. 120 L.F. - 36" RCP; CL III; SLOPE = 0.80%
INV. IN = 1019.80; INV. OUT = 1019.48	INV. IN = 1030.64; INV. OUT = 1030.64
48. DI-3C, L = 6.0'; TOP ELEV = 1026.83	88. DI-4BB, L = 8.0'; TOP ELEV = 1048.32 (IS-1 SHAPING)
49. 36" EW-1PC; INV. OUT = 1019.48	INV. 15" OUT = 1032.50
50. 120 L.F. - 36" RCP; CL III; SLOPE = 3.67%	140. 24" EW-1PC; INV. OUT = 1025.63
51. 120 L.F. - 36" RCP; CL III; SLOPE = 3.67%	INV. 15" OUT = 1031.60
52. 36" EW-1PC; INV. IN = 1022.00	89. 129 L.F. - 30" RCP; CL III; SLOPE = 8.00%
53. 120 L.F. - 36" RCP; CL III; SLOPE = 3.67%	INV. IN = 1045.75; INV. OUT = 1035.43
54. 36" EW-1PC; INV. IN = 1022.00	90. DI-3BB, L = 10.0'; TOP ELEV = 1060.18
55. 120 L.F. - 36" RCP; CL III; SLOPE = 3.67%	INV. 18" IN = 1050.30; INV. 30" IN = 1045.95
56. 40 L.F. - 54" RCP; CL III; SLOPE = 0.50%	INV. 30" OUT = 1045.75
57. 40 L.F. - 54" RCP; CL III; SLOPE = 0.50%	91. 200 L.F. - 30" RCP; CL III; SLOPE = 1.50%
58. 40 L.F. - 54" RCP; CL III; SLOPE = 0.50%	INV. IN = 1048.95; INV. OUT = 1045.95
59. 40 L.F. - 54" RCP; CL III; SLOPE = 0.50%	92. DI-3A, L = 2.5'; TOP ELEV = 1057.58
60. DETENTION BASIN OUTLET STRUCTURE	INV. IN = 1050.45; INV. OUT = 1049.45
61. 40 L.F. - 54" RCP; CL III; SLOPE = 0.50%	93. 109 L.F. - 27" RCP; CL III; SLOPE = 2.50%
62. 54" EW-2PC; INV. OUT = 1013.00	INV. IN = 1052.18; INV. OUT = 1049.45
63. 56 L.F. - 42" RCP; CL III; SLOPE = 1.00%	94. DI-3B, L = 10.0'; TOP ELEV = 1058.81
INV. IN = 1016.82; INV. OUT = 1016.64	INV. 15" IN = 1052.50; INV. 27" IN = 1052.38
64. DI-ACC, L = 8.0'; TOP ELEV = 1023.52	INV. 27" OUT = 1052.18; (IS-1 SHAPING)
65. 56 L.F. - 42" RCP; CL III; SLOPE = 1.00%	95. 340 L.F. - 27" RCP; CL III; SLOPE = 1.80%
66. 42" EW-7PC; INV. IN = 1017.38; INV. OUT = 1016.82	INV. IN = 1058.50; INV. OUT = 1052.38
67. 18 L.F. - 42" RCP; CL III; SLOPE = 0.63%	96. DI-3BB, L = 20.0'; TOP ELEV = 1073.11
68. 42" EW-7PC; INV. OUT = 1016.64; 20 DEGREE SKEW	INV. 15" IN = 1065.00; INV. 27" IN = 1058.70
69. 56 L.F. - 42" RCP; CL III; SLOPE = 1.00%	INV. 24" OUT = 1058.50; (IS-1 SHAPING)
INV. IN = 1017.10; INV. OUT = 1016.64	97. 81 L.F. - 15" RCP; CL III; SLOPE = 5.80%
70. DI-4C, L = 8.0'; TOP ELEV = 1023.52	INV. IN = 1069.70; INV. OUT = 1065.00
71. 139 L.F. - 24" RCP; CL III; SLOPE = 2.00%	98. DI-3B, L = 8.0'; TOP ELEV = 1076.68
72. 139 L.F. - 24" RCP; CL III; SLOPE = 2.00%	INV. 15" IN = 1069.90; INV. 15" OUT = 1069.70
73. 139 L.F. - 24" RCP; CL III; SLOPE = 2.00%	99. 115 L.F. - 15" RCP; CL III; SLOPE = 2.70%
74. 139 L.F. - 24" RCP; CL III; SLOPE = 2.00%	INV. IN = 1073.00; INV. OUT = 1069.90
75. 139 L.F. - 24" RCP; CL III; SLOPE = 2.00%	100. DI-3B, L = 14.0'; TOP ELEV = 1078.92
76. 139 L.F. - 24" RCP; CL III; SLOPE = 2.00%	INV. 15" OUT = 1073.00
77. 139 L.F. - 24" RCP; CL III; SLOPE = 2.00%	101. 165 L.F. - 27" RCP; CL III; SLOPE = 1.06%
78. 139 L.F. - 24" RCP; CL III; SLOPE = 2.00%	INV. IN = 1060.45; INV. OUT = 1058.70
79. 139 L.F. - 24" RCP; CL III; SLOPE = 2.00%	102. 27" EW-1PC; INV. IN = 1060.45
80. 139 L.F. - 24" RCP; CL III; SLOPE = 2.00%	103. 30 L.F. - 15" RCP; CL III; SLOPE = 3.93%
81. 32 L.F. - 15" RCP; CL III; SLOPE = 2.00%	INV. IN = 1053.68; INV. OUT = 1052.50
82. 32 L.F. - 15" RCP; CL III; SLOPE = 2.00%	104. DI-3B, L = 10.0'; TOP ELEV = 1058.51
83. 154 L.F. - 15" RCP; CL III; SLOPE = 3.83%	105. 38 L.F. - 15" RCP; CL III; SLOPE = 1.00%
INV. IN = 1043.40; INV. OUT = 1037.50	INV. IN = 1025.00; INV. 18" OUT = 1024.00

DATE	REVISIONS	DATE	REVISIONS
04/17/95	1	04/17/95	1
02/17/95	2	02/17/95	2
11/11/94	3	11/11/94	3