



M.H. 13-3339.0 Took out and put end of Line c/o
 M.H. 13-3390.0 Killed m.H. Took lid off and plug
 the lines and filled m.H. up.
 4" Pipe is Charlotte Pipe 4" sch 40 (Lateral)
 IPS. 8" Fusion is WL Plastic. Camcore. Ky.
 (Slip line)

2700 Block Williamson Road Sewer Replacement
 (2718 Williamson Rd-Atomic Television Co. of Va.)

As-Built: 07/17/2018

Contractor: Western Virginia Water Authority Field Ops.