SEQUENCE OF CONSTRUCTION

1. INSTALL STORM STRUCTURES AND ASSOCIATED PIPING INCLUDING STRUCTURES #1 THRU #11 AND CULVERT #18. INSTALL PIPING FROM #11 TO #12.
2. PROVIDED INLET PROTECTION ON ALL NEW INLETS
3. INSTALL UTILITIES INCLUDING; WATER, SANITARY SEWER AND ELECTRIC SERVICES TO STUB-OUT AT NEW BUILDING PAD AREA.
4. PROVIDED DITCHES AROUND THE NEW GRAVEL LOT TO THE NEW CULVERT AND INLETS.
5. INSTALL CURB AND CURB & GUTTER ON WEST SIDE OF GRAVEL LOT AND ON BOTH SIDES OF THE CAR ACCESS DRIVE.
6. INSTALL OUTSIDE PERIMETER CURB AROUND NEW PARKING LOT AREA.
7. FINE GRADE ALL THE ACCESS ROADS, THE PAVED PARKING LOT AND THE BUILDING PAD.
8. FINE GRADE THE GRAVEL LOT.
9. INSTALL GRAVEL ON THE ACCESS ROADS, GRAVEL LOT AND PAVED PARKING LOT.
10. REMOVE TEMPORARY SLOPE DRAINS AND ASSOCIATED INLET AND OUTLET PROTECTION
11. REMOVE DIVERSIONS AND SEDIMENT TRAPS. FINE GRADE THE AFFECTED AREAS AND TOPSOIL & SEED WHERE NEEDED.
12. REMOVE THE DIVERSION DIKE ABOVE THE TOPSOIL STOCKPILE AREA AND THE SILT FENCE BELOW THE STOCKPILE. PERMANENTLY SEED ENTIRE AREA.
13. BEGIN BUILDING CONSTRUCTION.

DATE: June 26

REVISIONS

HUGHES ASSOCIATES

NEW FACILITY

JAMES RIVER EQUIPMENT

DRAWN BY:

CHECKED BY:

EROSION / SEDIMENT CONTROL PHASE 3

06/26/202

MARK JOHN A

Lic. No. 034

COMMISSION

19019

SHEET

C-15

© COPYRIGHT HUGHES ASSOCIATES ARCHITECTS A PROFESSIONAL CORPO