ABBREVIATIONS

SEE SHEET 3

LEGEND

SEE SHEET 3

SUMMARY OF QUANTITIES

	ITEM	UNIT	QUANTITY ACTUAL	QUANTITY PROPOSAL
1	MOBILIZATION	LS	1	1
2	10" DUCTILE IRON SEWER	LF	2124	2336
3	SANITARY SEWER MANHOLES	EA	8	8
4	MANHOLE FRAME AND COVER (STANDARD)	EA	4	4
5	MANHOLE FRAME AND COVER (WATERTIGHT)	EA	4	4
6	SANITARY SEWER STUB-OUTS (PLUGGED)	EA	1	1
7	TRENCH STABILIZATION MATERIAL	TN	110	125
8	ROAD CROSSING (BORE AND JACK)	LF	36	40
9	SIPHON STRUCTURE	EA	2	2
10	CREEK CROSSING	LF	119	119
11	FIELD STAKEOUT ALLOWANCE	LS	1	1
12	RECORD DRAWINGS	LS	1	1

PROJECT NUMBER 6209

SHEET NUMBER 2 OF 13

RECORD DRAWING

DIM2.D:11058:2

PLAN NO. 6209